

# Grantee: Virginia

## Grant: B-13-DS-51-0001

### July 1, 2020 thru September 30, 2020 Performance

---

<b>Grant Number:</b> B-13-DS-51-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Virginia	<b>Contract End Date:</b>	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$120,549,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$120,549,000.00	<b>Estimated PI/RL Funds:</b> \$20,000.00	
<b>Total Budget:</b> \$120,569,000.00		

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Executive Summary:

The Commonwealth of Virginia has embraced the opportunity to apply to the US Housing and Urban Development's (HUD) National Disaster Resiliency Competition (NDRC). Virginia seeks to: (1) address unmet recovery needs in the most impacted and distressed areas of its Hampton Roads region, which suffered damage from the qualifying disaster, Hurricane Irene, in 2011, and (2) facilitate the longer-term resilience of the region in response to extreme weather events, recurrent flooding, and sea level rise. Innovation is found in Virginia's holistic regional resiliency approach that extends beyond infrastructure to encompass community and economic development. That is, the development of infrastructure and water management approaches will be informed by, and work in concert with, enhancing the health and wellbeing of citizens and stimulating economic growth. We will be building resilience in our population and leverage these changes as an economic accelerator. This innovative living with water approach, called "thRIVE: Resilience In Virginia," aligns with HUD's National Objective to directly benefit low- and moderate-income persons and households by focusing on unmet recovery needs, as well as build regional resilience capacity to manage extreme weather events and adapt to sea level rise. Governor Terry McAuliffe has selected the Commonwealth's Department of Housing and Community Development (DHCD) to coordinate development of its NDRC application. DHCD encompasses a wide range of services and frequently collaborates across disciplines to serve vulnerable populations. The agency has partnered with state, regional and local government, academia, business and nonprofit entities to design an approach that will cultivate resilience. Under the leadership of DHCD, the Commonwealth, its qualifying localities and stakeholders have collaborated to create such an approach to resilience. Since Phase II of the NDRC competition, HUD has awarded the Commonwealth of Virginia \$120,549,000 to implement Norfolk's Ohio Creek Watershed project and a Business Incubator / Accelerator (called Costal Community Resilience, Inc. doing business as RISE) to support resiliency efforts and spur economic development for the entire region. In addition to NDRC HUD award, between Norfolk and the Commonwealth of Virginia \$69,232,862 in Direct Leverage and \$70,923,836 in Supporting Leverage has been committed to the region and the commonwealth's various resiliency efforts. Rising sea level and increasing frequency and severity of storms and rain will necessitate the redesign of coastal communities to more effectively manage water. This redesign provides an opportunity for cities, like Norfolk to use water and water management system (to block, hold, channel, absorb, clean and release water) as catalysts to economic development and community revitalization. The Ohio Creek Watershed project selected for the NDRC funding involves a layered approach to dealing with the impact of flooding and sea level rise in a coastal area. The project will show how green and grey infrastructure, working together can create a community that can live with water in a future of rising tides. RISE's mission is to accelerate global market activity by developing a regional "living laboratory" to test innovation, and to facilitate partnerships and collaboration in the resilience and coastal adaptation fields that lead to economic growth in the Hampton Roads region.

See Supplemental Document for DHCD's Fair Housing Policy Virginia's under the Administration Activity (01-NDR-ADMIN01).

### MID-URN Areas:

The Ohio Creek Watershed project located in the city of Norfolk was selected for the NDRC funding. The area contains census tracts 46 and 47 which include two fully built-out neighborhoods of Grandy Village and Chesterfield Heights. The area is bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. The area contains a total population of 3,270 persons. Of this population, approximately 76% households are LMI. In this area Norfolk will use the increasing exposure to significant flood and rising sea levels that necessitates physical change as an opportunity to remake the landscape to live and thrive with water. Both neighborhoods and surrounding areas experience regular flooding from river water washing over the coast line and heavy precipitation events. In this area, as in many others in the region, river water is pushed up the drainage system in storms, flooding low-lying areas and preventing rainfall from draining out of neighborhoods. Even during normal tide conditions in the river, these very old, undersized and



submerged storm water pipes cannot convey run-off to the river in one of the increasingly frequent heavy rainfalls. The result is water ponding in streets, sidewalks and residents' basements on a monthly basis. In extreme high tides with heavy rains, streets in the area are impassable and houses flood. During Norfolk's multi-year community engagement process, "residents were clear" that the areas' additional unmet needs for resilience go beyond repair to water damage from Hurricane Irene to include their physical, economic, and social disconnection from the rest of the city. Residents further identified concentrated poverty, environmental degradation, risk to historic housing and lack of access to waterfront parks and other amenities among key challenges.

To address the area challenges, the Ohio Creek project will implement distributed, replicable, and community-oriented approach to resiliency. It includes a system of innovative parcel- street- and neighborhood-level solutions such as green and grey infrastructure projects combined with the development of coastal living shoreline to address the area's current and future flooding issues. In addition, this integrated flood control system will make coastal residents active participants in water management, create green spaces to hold and absorb excess water while filtering it to remove pollutants, and create natural walking trails that reconnect the neighborhoods. The expanded green and open space needed to hold water will provide residents with recreational amenities, creating neighborhoods where people choose to live. Residents are working with City staff to ensure that the grant does more than just improve the infrastructure, but ensures connectivity, economic opportunity and amenities for all the residents of the neighborhood and the city. While the adjacent Newton's Creek Watershed project was not selected for the NDRC funding, the City and its partners are committed to implementing the plan proposed in the NDRC application over the long term. The adjacent Newton's Creek Watershed will also continue to be part of the overall NDRC program due to its hydrological interconnectivity with the NDRC-funded census tract 47 located in the Ohio Creek project area.

RISE, the second project selected for the NDRC funding, will serve as a regional economic development center that supports technical and organizational to help businesses respond to sea level rise, recurrent flooding, and extreme weather events while ensuring access to and better management of water resources. RISE's vision is to position Hampton Roads as the global leader in addressing these threats by developing strategies, policies, and products that allow the region to continue to grow.

### **Key Agencies, Partners, Positions, Personnel:**

THE COMMONWEALTH OF VIRGINIA. The Commonwealth of Virginia brings many years of proven experience successfully managing disaster recovery to its National Disaster Resilience Competition (NDRC) grant funding application. Virginia ranges from the Blue Ridge Mountains to the Chesapeake Bay, and this geographical diversity engenders a variety of natural disasters including hurricanes, tornadoes, severe winter storms, and geological hazards like landslides and earthquakes. Within the Hampton Roads region, a main consequence of weather disasters is flooding. Virginia must also be prepared for manmade threats, such as radiological and HazMat problems, and terrorist incidents, given its concentrations of military installations, and major port and rail operations.

The Virginia Department of Emergency Management (VDEM) is responsible for disaster management and building resiliency, including assessing vulnerabilities, mitigating hazards, planning and coordinating assets and resources, and emergency services. Critical skills for resilient disaster recovery include: the ability to assess vulnerability and define needs; to identify long-term resilient solutions; to conduct a Benefit-Cost Analysis; knowledge of construction and GIS; program and fiscal management experience; ability to interpret state/federal regulations; and communication skills for planning and outreach to citizens.

Historically, Virginia's mitigation programs have assisted communities by sponsoring individuals for projects like acquisition of flood-prone properties, elevations of homes, flood-proofing of businesses, and localized storm water management projects, and the state typically provides 20% of the 25% required non-federal match for mitigation projects. Per FEMA, on average, every dollar spent on mitigation returns four dollars, excluding community and business continuity, environmental benefits, or the homeowner benefit of lower flood insurance costs. Virginia has awarded localities and Planning District Commissions over \$33,000,000 in total project costs through FEMA disaster and non-disaster grants since August 2012. Based on the FEMA measure, the value of direct mitigation for the last three years exceeds \$132,000,000.

Addressing Climate Change and Sea Level Rise. In 2008, Governor Tim Kaine created the Virginia Commission on Climate Change to study climate change, increasing extreme weather events, and SLR. It found a decline or disappearance of key Chesapeake Bay species, increased damage from more frequent and severe storms, and the spread of vector-borne diseases like West Nile virus.

In July 2014, the current governor, Terry McAuliffe, convened the Governor's Climate Change and Resiliency Update Commission, which developed these recommendations: 1) Establish a Climate Change and Resilience Resource Center, 2) Create a Virginia Trust for Energy and Resilience, 3) Establish a renewable energy procurement target for Commonwealth agencies, 4) Adopt a zero emission vehicle program, and 5) Leverage federal funding to make coastal communities more resilient. Decision-making is also informed by the Secure Commonwealth Panel's Recurrent Flooding Subpanel, the Center for Coastal Resources Management at Virginia Institute of Marine Science (VIMS), the Coastal Policy Clinic at William & Mary Program, and the Floodplain Management Program.

Additional Actions. In 201y of Public Safety and Homeland Security, Brian Moran, as the Commonwealth's first Chief Resiliency Officer and the single point of contact for resiliency issues. Secretary Moran's office subsequently began to revamp emergency planning and disaster relief in eastern Virginia, addressing deficiencies identified by the governor.

Innovation and Entrepreneurship. Virginia also recognizes the critical role of the economy in building resiliency. Virginia universities generated 1.94 startups per million residents in 2013, and Governor McAuliffe has made building a strong entrepreneurship support system a priority. Recently, the Governor announced the winners of the first-ever Virginia Velocity Business Plan Competition, which provided \$850,000 to five bioscience and energy companies planning to expand their business in Virginia.

DEPARTMENT OF HOUSING AND COMMUNITY DEVELOPMENT (DHCD). Governor McAuliffe has designated the Virginia Department of Housing and Community Development (DHCD) as the lead agency for Virginia's NDRC application. DHCD has significant experience with major projects and will also serve as grant administrator and project implementation manager upon award. As the primary point of contact for programmatic and contractual obligations, DHCD will be responsible for grant oversight, fiscal and budgetary controls, and inter-community coordination.

DHCD partners with Virginia communities to develop their economic potential, regulates the state's building and fire codes, provides training and certification for building officials, and invests more than \$100M each year into housing and community development projects throughout the state - and most are designed to support low-to-moderate income citizens. The department also runs a number of programs aimed at preventing homelessness and advancing homeownership, and provides a range of multi-purpose community development grants for a variety of community needs

Past Experience of the Applicant. DHCD is committed to creating safe, affordable, and prosperous communities in which to live, work and do business in Virginia. The agency strategically invests financial and technical resources into affordable housing and development projects to attract private sector development and further investment. By promoting regional economic collaborations in economically distressed areas, DHCD stimulates job creation, builds community capacity, and empowers residents. DHCD also supports small business and entrepreneurs, incorporating community assets into revitalization strategies to restructure economies and create vibrant and competitive communities.

The agency serves many of Virginia's most vulnerable individuals, including the homeless and special needs populations, and collaborates with partners to offer more creative community-based housing response systems and to provide integrated community housing options for persons with intellectual, developmental, and physical disabilities.

General Administrative Capacity: DHCD has extensive experience managing federal resources, including HUD-funded programs to such as the HOME, the State Community Development Block Grant Program (CDBG), Neighborhood Stabilization, Emergency Solutions, Housing Opportunities for Persons with AIDS, and when appropriated, DisasterRecovery, and



logwthofrdealfnepormsicudnWahrzton Assistance, Low-Income Home Energy Assistance Program, and the Rural Community Development Initiative. DHDC staff are well-equipped to navigate federal crosscutting and housing-related requirements, including the Environmental Review Process, Section 3, Labor Standards, Lead, the Uniform Allocation Act, and Fair Housing. Staff have significant experience working in both the Integrated Disbursement and Information System, and the Disaster Recovery Grant Reporting System, and are cross-trained to provide back-up coverage as needed. DHCD staff are currently working with the Council of State Community Development Agencies and HUD on the development of an Affirmatively Furthering Fair Housing assessment tool for use by states.

The HUD Neighborhood Stabilization Program (NSP) is a high profile program developed to help communities stabilize neighborhoods impacted by foreclosure and abandonment that illustrates DHCD's ability to effectively carry out a highly leveraged, time-sensitive priority program. The Virginia NSP successfully acquired, rehabilitated, and resold over 300 homes, generating close to \$50M in program income that is reinvested to sustain program operation. DHCD provided resources and coordinated the efforts of 25 local governments and nonprofits that assist homeowners facing foreclosure.

Another program, the Virginia Enterprise Zone, a state and local government partnership, incentivizes job creation and private investment in designated Virginia Enterprise Zones. In 2014, it attracted \$245.6M in new private investments in distressed communities, a 21 % increase over 2013.

Cross Disciplinary Capacity. DHCD is responsible for managing state CDBG funds, federal and state housing programs, disaster recovery assignments, and other major federal and state programs; all require cross-disciplinary work. Agency projects depend on effective coordination of multiple public and private sector functions, teams, and disciplines, including planning, design, engineering, environmental, and socio-economic approaches. DHCD also oversees many of Virginia's storm disaster management, public works, environmental quality, building and fire code regulation, and economic revitalization projects.

DHCD's approach to the innovative Building Collaborative Communities program coordinates the resources of multiple state agencies, private sector partners, educational institutions, community groups, and individuals. These partners focus on strategic economic development outcomes, such as job creation, economic development, and increasing community capacity and leadership in economically distressed areas.

Experience with Collaboration and Coordination for Large Projects. DHCD's approach to project management emphasizes the involvement of project stakeholders who are directly affected by the project. Citizen participation is key to the team's success, and each management team includes area residents. DHCD is an active member of the team and facilitates development of the project work plan and contract.

An example of a large-scale community revitalization development strategy and systems change is DHCD's leadership in transforming delivery of homeless services from a strictly shelter-based system to a collaborative community-based system that is responsive to emergency homelessness.

As a result, homelessness decreased by 23% from 2012 to 2015. This successful transformation of its homeless services system is a national model: community based solutions and rapid re-housing have functionally ended veteran homelessness in Virginia.

Technical Capacity. DHCD encompasses a wide range of programs and services, and its technical capacity is unusually broad. In addition to the community-based programs previously described, DHCD understands the need of vulnerable populations. For example, the HOME Affordable and Special Needs Housing program preserves housing for low-income persons; LMI renters and homeowners are assisted through the Down Payment Assistance, Savers, and Emergency Home and Accessibility Repair programs; and business start-up and revitalization is supported via the Community Business Launch, CDBG, and Industrialized Revitalization Fund programs. DHCD also has oversight of the Virginia Uniform Statewide Building Code and the Virginia Statewide Fire Prevention Code, and promotes incentives available for Green-Building and Energy Efficiency. Virginia is recognized by the Insurance Institute for Business & Home Safety as having the top-rated building codes among hurricane prone states.

DHCD's program experience has made the agency nimble. When DHCD Weatherization Assistance Program funding increased almost overnight from roughly \$10M to \$100M, DHCD quickly ramped up its delivery system, adding staff and increasing local provider capacity. While developing a more robust training center, the agency established new partnerships with the community college system to quickly prepare the necessary workforce. Innovations such as a new centralized and coordinated system facilitated application intake and review, project and budget management, invoicing and reporting, transparency and efficiency. DHCD will draw on this flexibility in administering NRDC grant funding.

Capacity for Community Engagement and Inclusiveness. Through its administration of HUD and other social service programs, DHCD regularly works with vulnerable and special needs populations. Most DHCD-administered programs require public participation, and the agency holds public meetings that encourage citizens to participate in the process. Community-based meetings are widely publicized through local advertisements, flyers, outreach through faith-based organizations, and public notices.

VDHCD Management Team and Key Staff. The following individuals are key management positions responsible for the day-to-day operations, implementation, and monitoring of the CDBG-NDR projects. DHCD's relevant management structure includes:

Bill Shelton, Director of the Virginia DHCD  
Pam Kestner, Deputy Director of Housing  
Willie Fobbs, Associate Director of Housing  
Traci Munyan, Resiliency Program Manager  
Lee Hutchinson, Resiliency Program Analyst

THE HAMPTON ROADS REGION. The Commonwealth of Virginia will pilot strategies to build resilience in the Hampton Roads Region of southeastern Virginia, where its citizens face recurrent flooding and the second fastest rate of SLR on the East Coast. This vitally important area takes its name from the large sheltered harbor, "Hampton Roads" (formerly Radsead, where the tidal river, the York, James, Nansemond, Elizabeth, and Lafayette, converge at the mouth of the Chesapeake. The river extends watery fingers into the seven cities that surround the harbor: Newport News, Hampton, Portsmouth, Norfolk, Suffolk, Chesapeake, and Virginia Beach. This strategic location makes the region economically critical to the Commonwealth: it is home to both Naval Station Norfolk, the largest naval base in the world, and the Port of Virginia, the largest ship building and repair complex in US. Hampton Roads is a nexus of trade for the eastern third of the US and a security center for the world. While Virginia may not partner with federal entities for the NDRC, the military is nonetheless an informal partner, and resilience efforts are well coordinated at state, regional and local levels with military commands in Hampton Roads.

Hampton Roads Planning District Commission (HRPDC). As the regional planning agency for 17 local government members, HRPDC has regularly convened localities to discuss coastal flooding and SLR adaptation since 2008. In March 2014, HRPDC created a Special Regional Committee on Recurrent Flooding and Sea Level Rise to foster resilience on a regional scale. Committee members represent Hampton Roads localities, universities, the Army Corps of Engineers, and numerous environmental organizations. In December 2014, the regional group approved a proposed resolution to encourage localities to adopt new freeboard requirements. Currently, HRPDC is developing Hampton Roads' first regional strategic plan, Envision Hampton Roads, based on extensive community input. The HRPDC is well-positioned to coordinate and support public participation in a regional resilience dialogue.

Regional collaboration has been further advanced by the June 2015 "Virginia Dutch Dialogues" workshop, modeled on a workshop held in post-Hurricane Katrina New Orleans. Sponsored by the Dutch Embassy and supported by a four-month regional preparation process, the cross-disciplinary workshop was an intensive, multi-day event with over 60 regional stakeholders, including Norfolk, Hampton, Newport News, HRPDC, regional universities, and community organizations.

CITY OF NORFOLK. Partner's Past Experience. Norfolk is the second largest city in Virginia and has been a key part of America's history, commerce, and innovation, most recently as a national leader in the field of resilience. In 2008, Norfolk city administrators began to analyze its re-current flooding and SLR issues, and completed a citywide assessment to help prioritize problem areas, identify potential flooding scenarios, and define objectives for various remediation flood defense improvements. The next year, a severe Nor'easter confirmed that flood defense and mitigation is a critical issue for Norfolk.



Flooding was formally acknowledged as a main priority in 2011 with the establishment of Team Norfolk, which drew members from across all sectors: public, private, nonprofit, higher education and military. Over the next two years, Team Norfolk produced the first effort at a comprehensive, community-wide approach to preparedness and resilience. The group meets monthly, continuing its cross sector resilience collaboration.

Norfolk has actively sought funding to increase resilience and successfully applied to the first round of the Rockefeller Foundations 100 Resilient Cities (100RC) Initiative in 2013. The two year 100RC grant provides a wealth of resources, including funding for Norfolk's first (and only) Chief Resilience Officer (CRO), access to renowned international experts, and membership in a cohort of global cities with similar challenges. Norfolk's 100RC efforts focused on analyzing the city's three major challenges: SLR and recurrent flooding; a shifting economy, and a need to build strong, healthy neighborhoods. The CRO and her team conducted extensive research and consultations, engaging stakeholders to understand the city's needs, challenges and opportunities. The project culminated in October 2015, with the launch of Norfolk's Resilience Strategy, which will guide the city in its shift to a successful coastal community of the future.

Norfolk also partnered with Sandia National Laboratories to assess the potential economic impact of a severe storm on the region's key assets and on the resultant economic impact on the nation. This far reaching research has helped to inform planning for SLR in Norfolk and the Hampton Roads region. Funding for Virginia's proposed NDRC projects will support Norfolk in pursuing its new Resilience Strategy, as well as collaboration with neighboring cities to improve resilience at the regional level.

**Cross Disciplinary Capacity.** Norfolk routinely coordinates implementation of its wetland and shoreline restoration projects, as well as hard infrastructure projects, with federal, regional and local partners such as the US Army Corps of Engineers (USACE) and the Elizabeth River Project. The city also has extensive experience with successful neighborhood revitalization and affordable housing through its long partnership with the Norfolk Redevelopment and Housing Authority (NHRA).

**Technical Capacity.** Norfolk has a long record of successfully implementing a variety of projects similar in scale, scope and complexity to those the Commonwealth proposes. The city's Department of Public Works, in close collaboration with Norfolk's Resilience Office, will primarily be responsible for NDRC project management. In the past three years, Public Works has managed \$267M in infrastructure projects, including construction of the Court House and the flagship Slover Library. Since Hurricane Irene, the city's storm water department completed 27 storm water-related Capital Improvement Projects (CIP) and city-wide flood vulnerability assessments valued at over \$17M. Norfolk invested \$3.5M to raise a tidal flood-prone arterial road to the Midtown Tunnel and ensure the Sentara Norfolk Hospital complex, the area's only level-one trauma center, is accessible during flooding. The city further improved resiliency by tripling its wetland areas from 60,846 ft<sup>2</sup> in 2011, to 217,070 ft<sup>2</sup> in 2014. Since September 2014, the city has also undertaken several major living shoreline restoration projects valued at over \$9.3M, with pathway elevations that are a recreational amenity.

**Capacity for Community Engagement and Inclusiveness.** The City of Norfolk ensures input from residents, especially low income and other vulnerable residents, through extensive outreach via full-time Neighborhood Specialists who are assigned to city neighborhoods. Recent examples of extensive stakeholder engagement include a 100RC resilience assessment, new bikeway master plan, online code revision, and the design of five new public schools. In the Hesterfield Heights target area, Norfolk is building on a community-led design initiative by regional partners Wetlands Watch Hampton University, and Old Dominion University as the foundation for the proposed new water management design.

**Management Team and Key Staff.** Management positions and staff responsible for day-to-day operations, implementation, and monitoring CDBG-NDRC projects include:

City of Norfolk Staff:

Christine Morris, Chief Resilience Officer, will be responsible for the overall program management. She has over 25 years' experience in community development and revitalization. The CRO's Office will be an integral part of the project management team.

Katerina Oskarsson, Ph.D., Deputy Resilience Officer, will assist CRO with the overall program management.

David Ricks, P.E., Director of Public Works, will oversee project management. He has over 34 years in both program and construction management, infrastructure planning, and financial administration

Scott Smith, PE, LS, Coastal Resilience Manager, will be responsible for project management. He has over 28 years of extensive experience in storm water management, infrastructure design, and construction.

Karen Colombo, Manager of Budget & Accounting, Public Works Department, will manage financial aspects of the grant administration.

Shenette Felton, Assistant Director, Finance Department, will manage financial aspects of the grant administration.

**Key Consultant Staff:**

Amy Courville, Project Manager, CB&I, and her team will assist the City with the overall project management, including communications and project team coordination, administration of project management software, schedule development, timesheet and budget tracking

Phillip Kash, Project Manager, HR&A Advisors, and its main sub-contractor GCR will assist the City with CDBG-DR/NDRC regulatory compliance, CDBG administration, development of organization framework, financing strategies, and project design.

Kyle Graham, Project Manager, Arcadis and its main sub-contractor Waggonner & Ball represented by David Waggonner, Design Director, will be responsible for design and engineering services.

Chris Frye, Project Manager, VHB, will assist the City with environmental review services.

**RISE**

**Partner's Pat Experience.** RISE is a no-profit organization establishing a series of strategic initiatives in the resilience field. RISE's vision is to position Hampton Roads as the global leader in addressing the impacts of sea level rise, recurrent flooding, and extreme weather events by developing strategies, policies, and products that allow the region to continue to grow. RISE was incorporated in June 2016, and filed for 501(c) 3 Status in January 2017.

RISE's mission is to accelerate global market activity by developing a regional "living laboratory" to test innovation, and to facilitate partnerships and collaboration in the resilience and coastal adaptation fields that lead to economic growth in the Hampton Roads region.

The region is galvanizing to address these impacts. Significant work by regional academic, public, and private sector actors to find solutions to evolving conditions is underway. The region already is making significant investments to mitigate the impacts of sea level rise. Investors in these efforts include residents, businesses, municipalities, state and federal agencies, and non-profit organizations. RISE will work regionally with these entities to foster collaboration and partnerships in the fields of resilience and coastal adaptation.

**Cross Disciplinary Capacity** RISE's mission is cross-disciplinary, combining abilities in technical, financial, planning, and community awareness. The Executive Director has demonstrated abilities in those areas and will add staff to augment, grow, and diversify these capabilities.

**Technical Capacity** RISE's Executive Director has a track record of planning and executing complex technical programs. Specialized knowledge in water management and resilience areas may be required and will be acquired through consultant or other arrangements.

**Capacity for Community Engagement and Inclusiveness** Although a new organization, RISE has begun the process of community outreach. The Executive Director has briefed community groups, business groups, and the City Managers of all the regions in Hampton Roads. The RISE Board draws from local business leaders, philanthropists, and thought leaders.

**Management Team and Key Staff/Board Members:**

Paul Robinson, Executive Director of RISE, has over 25 years in engineering and product commercialization.



Paul Hirschbiel, Board Member, is a local business leader and investor.  
 Anne Conner, Board Member, President at Towne Bank.  
 Evans McMillion, Board Member, attorney.  
 Drew Ungvarsky, Board Member, CEO & Executive Creative Director at GROW.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	\$2,503,454.18	\$130,157,902.76
<b>Total Budget</b>	\$0.00	\$120,569,000.00
<b>Total Obligated</b>	\$0.00	\$120,549,000.00
<b>Total Funds Drawdown</b>	\$8,728,759.92	\$43,880,070.91
<b>Program Funds Drawdown</b>	\$8,728,759.92	\$43,880,070.91
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,881,324.00	\$45,975,079.59
<b>HUD Identified Most Impacted and Distressed</b>	\$10,496,949.05	\$24,817,596.33
<b>Other Funds</b>	\$ 2,503,454.18	\$ 9,588,902.76
Match Funds	\$ 2,503,454.18	\$ 9,588,902.76
Non-Match Funds	\$ 0.00	\$ 0.00

### Funds Expended

Overall	This Period	To Date
Coastal Community Resilience, Inc.	\$ 278,459.95	\$ 2,574,580.22
Commonwealth of Virginia	\$ 63,837.27	\$ 925,637.15
Norfolk	\$ 10,539,026.78	\$ 42,474,862.22

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
<b>Overall Benefit Percentage</b>	50.00%	95.04%	23.07%
<b>Overall Benefit Amount</b>	\$49,620,273.73	\$94,317,981.80	\$22,897,901.47
<b>Minimum Supporting Leverage</b>	\$70,923,836.00	\$0.00	\$0.00
<b>Minimum Direct Leverage</b>	\$69,232,862.00	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$18,082,350.00	\$25,000.00	\$0.00
<b>Limit on Admin/Planning</b>	\$24,109,800.00	\$21,328,452.54	\$18,721,291.73
<b>Limit on Admin</b>	\$0.00	\$4,649,264.64	\$2,168,788.09
<b>Most Impacted and Distressed</b>	\$120,549,000.00	\$94,297,981.80	\$24,817,596.33

## Overall Progress Narrative:

RISE continues to manage and develop subrecipients. They also continue to develop new competitions to bring in new subrecipients. RISE is also focusing on long-term sustainability and is growing its name in the Resilience Sector.

Norfolk Construction is ongoing and continues to be making great progress.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
01-NDR, Administration	\$50,424.21	\$4,649,264.64	\$2,168,788.09
02-NDR, Ohio Creek Watershed Project	\$8,387,078.34	\$110,899,735.36	\$39,430,818.44



03-NDR, Coastal Resilience Laboratory & Accelerator	\$291,257.37	\$5,000,000.00	\$2,280,464.38
04-LTC, Long-Term Commitments	\$0.00	\$0.00	\$0.00
05-SL, Supporting Leverage	\$0.00	\$0.00	\$0.00
06-OV, Outcome Values	\$0.00	\$0.00	\$0.00
07-NDR-PI Account, Coastal Resilience Laboratory &	\$0.00	\$20,000.00	\$0.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00

## Activities

**Project # / 01-NDR / Administration**



# Grantee Activity Number: 01-NDR-Admin01

## Activity Title: NDR-Administration-Virginia

**Activity Type:**

Administration

**Project Number:**

01-NDR

**Projected Start Date:**

01/17/2017

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Commonwealth of Virginia

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,339,813.81
<b>Total Budget</b>	\$0.00	\$2,339,813.81
<b>Total Obligated</b>	\$0.00	\$2,339,813.81
<b>Total Funds Drawdown</b>	\$0.00	\$870,465.51
<b>Program Funds Drawdown</b>	\$0.00	\$870,465.51
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$63,837.27	\$925,637.15
Commonwealth of Virginia	\$63,837.27	\$925,637.15
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

In February 2019, DHCD decided to transfer \$300,000 of State administrative funds to RISE's administrative budget. The total of grant administrative funds does not exceed the 5% cap.

On going administrative and grant management activities. Technical assistance, monitoring and financial management oversight.

Due to space constraints, Virginia's Actions to Affirmatively Further Fair Housing as been added here as a supporting document here rather than under the Executive Summary.

**Location Description:**

State Offices, primarily located at 600 East Main Street, Richmond, Virginia 23219

**Activity Progress Narrative:**

On going administrative and grant management activities. Technical assistance, monitoring and financial management oversight.

**Activity Progress Narrative Type:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

	<b>Amount</b>
Commonwealth of Virginia	\$200,000.00
Old Dominion University	\$50,000.00
Total Other Funding Sources	\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

### Activity Supporting Documents:

Document	
	COMBINED CDBG-DR-Grantee-Projections-of-Expenditures-and-Outcomes OCTOBER 2020.xls.xlsx



## Grantee Activity Number: 01-NDR-Admin02

### Activity Title: NDR-Administration-Norfolk

**Activity Type:**

Administration

**Project Number:**

01-NDR

**Projected Start Date:**

01/17/2017

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,759,450.83
<b>Total Budget</b>	\$0.00	\$1,759,450.83
<b>Total Obligated</b>	\$0.00	\$1,759,450.83
<b>Total Funds Drawdown</b>	\$23,316.10	\$908,951.63
<b>Program Funds Drawdown</b>	\$23,316.10	\$908,951.63
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$39,310.15	\$929,956.35
Norfolk	\$39,310.15	\$929,956.35
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Ongoing administrative functions including grant management, project planning, community involvement and project implementation.

**Location Description:**

This is an administrative activity for the City of Norfolk. The City's Office of Resiliency is located at 501 Boush Street, Norfolk , VA 24510.

**Activity Progress Narrative:**

In this quarter, ongoing administrative activities included the overall grant and financial management such as invoices, schedules, time sheets, remittance request preparation, records management, monthly status update report preparation, and overall coordination among City staff, consultants and DHCD. The team continued to work with the City Financial, Budget, and Public Works Departments to finalize contract documents to support additional implementation activities and future construction phases.

**Activity Progress Narrative Type:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

## Activity Supporting Documents:

Document
CDBGDRContractReporting_NORFOLK_OCTOBER_2020.xlsx

## Grantee Activity Number: 01-NDR-Admin03

### Activity Title: NDR-Administration-RISE

**Activity Type:**

Administration

**Project Number:**

01-NDR

**Projected Start Date:**

01/17/2017

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Coastal Community Resilience, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$550,000.00
<b>Total Budget</b>	\$0.00	\$550,000.00
<b>Total Obligated</b>	\$0.00	\$550,000.00
<b>Total Funds Drawdown</b>	\$27,108.11	\$389,370.95
<b>Program Funds Drawdown</b>	\$27,108.11	\$389,370.95
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$26,268.66	\$387,719.92
Coastal Community Resilience, Inc.	\$26,268.66	\$387,719.92
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

In February 2019, DHCD decided to transfer \$300,000 of State administrative funds to RISE's administrative budget. The total of grant administrative funds does not exceed the 5% cap.

Administrative activity including grant management, financial services, and project development.

**Location Description:**

This is an administrative activity for the Non-Profit RISE. Services that RISE provide will be within the Hampton Roads area. RISE's offices are currently located at 501 Boush Street, Norfolk, VA 24510.

**Activity Progress Narrative:**

In the past quarter, RISE recurrent administrative activities included the overall grant and financial management such as receipts and invoice review, bookkeeping, filing, remittance request preparation and quarterly status update and financial reports preparation. In addition, due to the COVID-19 pandemic, RISE continued to manage remote work logistics. RISE has compiled and uploaded all requested documents for the A-133 audit and fielded auditors's questions.

**Activity Progress Narrative Type:**

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

### Activity Supporting Documents:

Document
CDBGDRContractReporting_RISE_OCTOBER_2020.xlsx

<b>Project # /</b>	<b>02-NDR / Ohio Creek Watershed Project</b>
--------------------	--

## Grantee Activity Number: 02-NDR-A1

### Activity Title: NDR-Stormwater Mgt-Pump Stations/Tide Gates

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

02-NDR

**Projected Start Date:**

08/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Ohio Creek Watershed Project

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$21,132,241.44
<b>Total Budget</b>	\$0.00	\$21,132,241.44
<b>Total Obligated</b>	\$0.00	\$21,132,241.44
<b>Total Funds Drawdown</b>	\$2,383,761.90	\$7,979,776.58
<b>Program Funds Drawdown</b>	\$2,383,761.90	\$7,979,776.58
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,799,926.66	\$8,395,941.34
Norfolk	\$2,799,926.66	\$8,395,941.34
<b>Most Impacted and Distressed Expended</b>	\$2,799,926.66	\$8,395,941.34

**Activity Description:**

To enhance the capacity of the natural systems to deal with storm water and to protect the tidal systems from storm surge inundation, a series of pumping stations and tide gates will help manage the flows of water in the system.

As the direct leverage funding table indicates, the City of Norfolk committed \$32,120,000 in operation and maintenance costs (O&M) over the lifetime of the Ohio Creek Watershed Project. As indicated in the City of Norfolk leverage letter accepted by HUD (Page 3 of Norfolk Letter in attachment below), the O&M costs will begin when the project is complete and will continue until 2065 (the lifetime of the project). These O&M costs were estimated based on the initial 10% design and may change once the final design is complete.

**Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. Pump stations and tide gates will be located in the Chesterfield Heights and Grandy Village neighborhoods within census tracks 46 & 47. The specific location is subject to further design currently underway. At the time of the Phase II application, the engineering for the stormwater management activity of Ohio Creek Watershed project had only been designed to 10% of the final design.



DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

**Activity Progress Narrative:**

**Haynes Creek Pump Station**

Construction of the wet well continued by completing the exterior walls, interior columns, and top slabs. Excavation and placement of equipment pad footings are on going as well as installation of the discharge piping.

**Ballentine Pump Station**

The influent structure concrete work is complete. Construction of the wet well continued by completeing the exterior walls, interior columns, and top slabs. Pile installation for the operating room is ongoing.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of buildings (non-residential)</b>	2	4/3

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

	Amount
City of Norfolk (Tide Gauge)	\$32,120,000.00
Total Other Funding Sources	\$0.00

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 02-NDR-A2

### Activity Title: NDR-Stormwater Mgt-Water Retention Rd Improvement

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

02-NDR

**Projected Start Date:**

08/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Ohio Creek Watershed Project

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$40,443,652.60
<b>Total Budget</b>	\$0.00	\$40,443,652.60
<b>Total Obligated</b>	\$0.00	\$40,443,652.60
<b>Total Funds Drawdown</b>	\$3,441,101.79	\$8,126,819.31
<b>Program Funds Drawdown</b>	\$3,441,101.79	\$8,126,819.31
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,634,795.73	\$9,320,513.25
Norfolk	\$4,634,795.73	\$9,320,513.25
<b>Most Impacted and Distressed Expended</b>	\$4,634,795.73	\$9,320,513.25

**Activity Description:**

Several existing streets in the project area specified above will be retrofitted with pervious pavement and bioswales to manage rain-induced flooding and increase the capacity of the existing stormwater system. Please see attached for examples of the described activity.

To mitigate the vulnerability to street and neighborhood flooding, parcel-level water retention improvements such as rain gardens will help capture and reduce the intensity of stormwater runoff within the neighborhood. These parcel-level improvements will work together as a part of a flood management system in combination with other stormwater and coastal activities included in the DRGR system. These parcel-level improvements will help to prevent the undersized system from being overwhelmed and from water backing up into the streets. See attached for examples of the described activity.

Portions of some streets may have to be raised or otherwise retrofitted as part of the coastal flood protection. Road retrofits will prevent water from flowing over the roads and will improve passage and safe egress in and out of the adjacent neighborhoods during flood events.

**Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west.

Portions of several existing streets that will be retrofitted are located in the Chesterfield Heights and Grandy Village neighborhoods within census tracks 46 & 47. The specific location is subject to further design currently



underway. Stormwater modeling currently underway will determine the exact location of these retrofits. At the time of the Phase II application, the engineering for the stormwater management activity of Ohio Creek Watershed project had only been designed to 10% of the final design.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

**Activity Progress Narrative:**

Ballentine Ave has been restored and reopened. Potable water, sanitary sewer, and stormwater replacement on Marlboro Ave is ongoing. Westminster Ave. east of Ballentine Blvd. was closed while the water and storm lines were installed. The Westminster Ave. roadway was graded out and new road installed. Westminster was reopened to normal traffic.

The utilities on the west side of Chesterfield Heights began. The water line were run from Forbes St. to Thayer St. water and sewer lines were bypassed to allow construction of the new culvert to begin.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	1500	2800/10000

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

	<b>Amount</b>
City of Norfolk (Kimball Terrace)	\$1,395,692.00
City of Norfolk (Tide Gauge)	\$27,170.00
Total Other Funding Sources	\$0.00

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





## Grantee Activity Number: 02-NDR-A3

### Activity Title: NDR-Stormwater Mgt-Parcel Level Education Program

**Activity Type:**

Public services

**Project Number:**

02-NDR

**Projected Start Date:**

08/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Ohio Creek Watershed Project

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$25,000.00
<b>Total Budget</b>	\$0.00	\$25,000.00
<b>Total Obligated</b>	\$0.00	\$25,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

As part of the stormwater collection program and in order to bring about a community wide sense of responsibility for personal environmental impacts, the City will implement various initiatives to educate residents about the benefits of parcel- and street-level water retention green infrastructure. An example of such initiative is a "Retain Your Rain" educational and capacity building workshop in which residents learn about the benefits of green infrastructure and how to install such infrastructure in their neighborhood. The city has already successfully piloted these workshops in other areas of the city. We project to reach at least 500 residents of the project area. However, it will be difficult to determine individual income status of the engaged residents.

#### Location Description:

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### Activity Progress Narrative:

Nothing to report this quarter.

## Activity Progress Narrative Type:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	0/500

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	0/0	0/0	0/500	0
# of Cases opened	0	0	0	0/0	0/0	0/500	0

### Activity Locations

**No Activity Locations found.**

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 02-NDR-A4

### Activity Title: NDR-Stormwater Mgt-Community Amen. Wetlands Mit.

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

02-NDR

**Projected Start Date:**

08/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Ohio Creek Watershed Project

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$13,087,354.23
<b>Total Budget</b>	\$0.00	\$13,087,354.23
<b>Total Obligated</b>	\$0.00	\$13,087,354.23
<b>Total Funds Drawdown</b>	\$941,207.59	\$3,142,718.82
<b>Program Funds Drawdown</b>	\$941,207.59	\$3,142,718.82
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,245,263.59	\$3,446,774.82
Norfolk	\$1,245,263.59	\$3,446,774.82
<b>Most Impacted and Distressed Expended</b>	\$1,245,263.59	\$3,253,064.84

**Activity Description:**

The capacity of the existing marshes and wetlands in the area will be improved to accommodate stormwater from upstream. The marsh retention areas will be connected to and integrated with the wetlands to provide rainwater storage. The passage of stormwater through restored wetlands and marshes will not only help reduce flooding but also improved water quality. This activity will also include the resilience park construction and associated amenities.

**Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

**Activity Progress Narrative:**

Reach E berm construction is ongoing in the Resilience Park. The west side of the school is almost complete and ready to be handed over to the school. There is a new parking lot installed and reused playground equipment installed. The south side of the school has been stripped and graded out for new stormwater lines to be installed.

**Activity Progress Narrative Type:**

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Acres wetlands	0	2/3

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: 02-NDR-B1

### Activity Title: NDR-Coastal Mgt.-Living Shoreline & Coastal Berm

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

02-NDR

**Projected Start Date:**

08/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Ohio Creek Watershed Project

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$14,068,061.40
<b>Total Budget</b>	\$0.00	\$14,068,061.40
<b>Total Obligated</b>	\$0.00	\$14,068,061.40
<b>Total Funds Drawdown</b>	\$1,560,268.03	\$2,800,425.11
<b>Program Funds Drawdown</b>	\$1,560,268.03	\$2,800,425.11
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,739,468.42	\$2,979,625.50
Norfolk	\$1,739,468.42	\$2,979,625.50
<b>Most Impacted and Distressed Expended</b>	\$1,739,468.42	\$3,146,154.64

**Activity Description:**

The living shoreline will be constructed along the part of the Elizabeth River bank. The living shoreline will be placed parallel to the shore and will create habitat for species, safeguard the shoreline from erosion due to wave energy, soak up stormwater, reduce storm surge and trap polluted runoff. When combined with the shoreline berm, a robust living shoreline will increase durability and effectiveness for the flood protection structure.

Along the Elizabeth River the berm will be built as part of the coastal flood protection system. The berm will be vegetated with grasses and indigenous plants. If desired by the community, a walking path can be placed on the river front of the berm to provide recreational amenity. In this way, the flood-protection feature will be visually integrated into the existing landscape.

**Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west.

A robust living shoreline will be constructed along the part of the Elizabeth River bank.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

**Activity Progress Narrative:**

Reach A baseline of berm is complete to an elevation of 6'. Reach C rock sills are 75% complete. Reach C revetment and berm fill have been installed from Haynes Creek culvert to the Ballentine Pump Station. The new berm along Haynes Creek began with demucking and hauling out material

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of green public	0	0/5500

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

	Amount
Elizabeth River Project	\$440,000.00
Total Other Funding Sources	\$0.00

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 02-NDR-B2

### Activity Title: NDR-Coastal Management-Flood Walls

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

02-NDR

**Projected Start Date:**

08/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Ohio Creek Watershed Project

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,491,672.13
<b>Total Budget</b>	\$0.00	\$4,491,672.13
<b>Total Obligated</b>	\$0.00	\$4,491,672.13
<b>Total Funds Drawdown</b>	\$59,007.65	\$358,363.35
<b>Program Funds Drawdown</b>	\$59,007.65	\$358,363.35
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$77,494.65	\$376,850.35
Norfolk	\$77,494.65	\$376,850.35
<b>Most Impacted and Distressed Expended</b>	\$77,494.65	\$376,850.35

**Activity Description:**

To increase resilience to coastal flood events , several locations along the river front have inadequate space to provide a properly sloped berm due to the existing infrastructure in the project area. In these areas, a vertical flood wall is proposed on the river side with a graded landscape feature on the inland side.

**Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west.

Several locations along the river front have inadequate space to provide a properly sloped berm due to the existing infrastructure in the project area. In these areas, a vertical flood wall is proposed on the river side. The exact location along the shoreline will be determined by the design and modeling work currently underway. The design phase will generate a number of alternatives for the community to choose from.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

**Activity Progress Narrative:**

Both the single and dual box culvert began construction this quarter. At both locations the cofferdam is 50% installed and preparing to install concrete piles to support the culvert.

**Activity Progress Narrative Type:**

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/950

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 02-NDR-C1

### Activity Title: NDR-Land Acquisition

#### Activity Type:

Acquisition, construction, reconstruction of public facilities

#### Project Number:

02-NDR

#### Projected Start Date:

08/01/2019

#### Benefit Type:

Area ( Census )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

Ohio Creek Watershed Project

#### Projected End Date:

09/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,050,000.00
<b>Total Budget</b>	\$0.00	\$1,050,000.00
<b>Total Obligated</b>	\$0.00	\$1,050,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$489,798.30
<b>Program Funds Drawdown</b>	\$0.00	\$489,798.30
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$259,496.30
Norfolk	\$0.00	\$259,496.30
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$259,496.30

#### Activity Description:

Depending on the further design, modeling and community preferences, some land may have to be acquired to accommodate flood protection components such as flood walls.

#### Location Description:

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. Depending on the further design, modeling and community preferences, some land may have to be acquired to accommodate flood protection components. The exact location is subject to further design and community preferences. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### Activity Progress Narrative:

No new acquisitions or relocations occurred this quarter due to COVID-19 executive orders in place. There are stormwater pipe easements needed that have been identified. We are working on contacting owners and residents to begin the acquisition process to include appraisals, environmental assessments, and title research.

#### Activity Progress Narrative Type:

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1000

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

	Amount
Norfolk Redevelopment and Housing Authority	\$15,000,000.00
S.L. Nusbaum Reality Co.	\$20,000,000.00
Total Other Funding Sources	\$0.00

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 02-NDR-D1

### Activity Title: NDR-Ohio Creek Watershed Planning

<b>Activity Type:</b> Planning	<b>Activity Status:</b> Under Way
<b>Project Number:</b> 02-NDR	<b>Project Title:</b> Ohio Creek Watershed Project
<b>Projected Start Date:</b> 01/17/2017	<b>Projected End Date:</b> 09/30/2022
<b>Benefit Type:</b> Area ( Census )	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> NA	<b>Responsible Organization:</b> Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$16,601,753.56
<b>Total Budget</b>	\$0.00	\$16,601,753.56
<b>Total Obligated</b>	\$0.00	\$16,601,753.56
<b>Total Funds Drawdown</b>	\$1,731.38	\$16,532,916.97
<b>Program Funds Drawdown</b>	\$1,731.38	\$16,532,916.97
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,767.58	\$16,765,704.31
Norfolk	\$2,767.58	\$16,765,704.31
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$65,575.61

#### Activity Description:

Planning activities are intended to take the 10% design concepts and ideas initially proposed in the application and further the design process up to project readiness.

Planning activities are intended to result in identifying targeted strategies focused on how best to reduce flood risk and deliver on resilience goals in the Ohio Creek project area in the most effective and environmentally sound ways. This will be achieved by the City of Norfolk revisiting the project components with the community, city staff, design experts and other stakeholders to maximize value without reducing the scope or benefits presented in the application. Results will be identified through conducting planning workshops, environment review, design sessions and community meetings.

As articulated in Phase II of the NDRC application, which is part of and outlined in this Action Plan, Virginia's approach to creating coastal resilience has three goals: Build Water Management Solutions, Strengthened Vulnerable Neighborhoods and Improve Economic Vitality (see Phase II application, page 44). To achieve these goals, the City proposed a series of initiatives (see Phase II application, pages 50 -51) that will buttress communities against economic downturn and other acute shocks and chronic stresses. These initiatives include poverty reduction programs, land use regulatory improvements, business expansion and workforce development programs.

To ensure that that Virginia's approach is met and to support the goals outlined in the above paragraph Norfolk will allocate \$300,000 in Planning funds for the Ohio Creek Watershed project to develop a Community Revitalization Plan for the adjacent Newton Creek area located within the approved MID-URN area. The funds would be used for a Newton Creek Community Revitalization Plan to advance the economic revitalization goals that are described in the approved Action Plan.

### Location Description:

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. Adjacent to the Ohio Creek Watershed project area and within the approved MID-URN application area Norfolk will be distributing efforts to implement economic vitality improvements that would directly benefit the Ohio Creek Watershed Project. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

### Activity Progress Narrative:

Real estate planning activities also occurred this quarter for temporary and permanent easements throughout the project. No in person community meetings have been held this quarter due to COVID-19, however, we continue to engage NRHA, Chesterfield Academy, Grandy Village Tenant Council, and Chesterfield Heights Civic League via email and one-on-one meetings onsite.

### Activity Progress Narrative Type:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	0	74/10

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 03-NDR / Coastal Resilience Laboratory & Accelerator**



## Grantee Activity Number: 03-NDR-A1

### Activity Title: NDR-RISE-Business Loan Fund

#### Activity Type:

Economic Development Center (Virginia waiver only)

#### Project Number:

03-NDR

#### Projected Start Date:

01/17/2017

#### Benefit Type:

Direct ( Person )

#### National Objective:

Urgent Need

#### Activity Status:

Under Way

#### Project Title:

Coastal Resilience Laboratory & Accelerator Center

#### Projected End Date:

09/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Coastal Community Resilience, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$600,000.00
<b>Total Budget</b>	\$0.00	\$600,000.00
<b>Total Obligated</b>	\$0.00	\$600,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$215,888.57
<b>Program Funds Drawdown</b>	\$0.00	\$215,888.57
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$204,241.71
Coastal Community Resilience, Inc.	\$0.00	\$204,241.71
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

This activity will support innovative resiliency efforts through a business loan program which is part of the Resilience Innovation Fund (RIF). The RIF leverages three activities (R&D Venture Support, Revolving Loan, Workforce Development) within a single program. The RIF provides support through training and capital to emerging businesses to develop, pilot and grow business around innovative, resilience-building technologies, products and services in the Hampton Roads region. Businesses developing innovative resilient technologies may require funding to expand and diversify. The mechanism for selecting businesses for the RIF awards is the Coastal Community Resilience Challenge. RISE conducts Coastal Community Resilience Challenges to identify resilience problems to be solved and to surface entrepreneurs with solutions that can be piloted in Hampton Roads and scaled into viable businesses. Businesses with interest in developing resiliency related goods and services will be evaluated by RISE staff and Resilience Innovation Fund Investment Committee to determine if a RISE investment is viable and further cultivate the product financing and development stages. This may include assisting private, for-profit businesses and non-profit organization. Assistance may include, loans, loan guarantees, and technical assistance; and providing economic development services in connection with otherwise eligible CDBG economic development activities as allowed through the Regulatory/Statutory Citations: Section 105(a)(2), Section 105(a)(4), Section 105(a)(14), Section 105(a)(15), Section 105(a)(17), Section 105(a)(19), 570.201(c), 570.201(o), 570.202, 570.203 (a), (b) and (c), 570.204.

#### Location Description:

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

### Activity Progress Narrative:

No activity regarding the HUD Business Loan Fund. In the past quarter, the 5 winners of the the 2020 Coastal Community Resilience Challenge announced in June began working on their projects. Natrx is working to relocated its production to Hampton Roads and advance and launch its Mobile Manufacturing Units, an innovative digital production technology to efficiently produce nature-based, custom shoreline protection structures to reduce flooding and overall project costs while enhancing ecological outcomes. In the past quarter, Natrx conducted due diligence on facilities and equipment in Hampton Roads, and with RISE help began a customer discovery interviews to fully understand pain points and shoreline conditions in Hampton Roads. These interviews then began inform Natrx's design for the modules and manufacturing unit. Re:Public - is working to launch its map-based risk communication platform to help non-mapping professionals to track real-time flooding risk. In the past quarter, RISE worked with Re:Public to secure two pilot partners in Hampton Roads, including the City of Norfolk and Portsmouth, and began developing use cases around their pain points that can be addressed in the Re:Public tool currently under development. StormSensor - is working to create new features focused (for the first time) on the needs of tidally affected communities for its stormwater monitoring software and hardware products. It provides communities with real-time tidal and storm analysis. In the past quarter, RISE worked with StormSensor to secure a pilot in Norfolk for StormSensor's sensors and a gateway. 18 sensors were installed and data collection and features design (with input from Norfolk staff) began. Virginia PACE Authority is working to expand its reach and pilot an open-market platform to accelerate and streamline a match-making between funders and resilience projects. In the past quarter, VPA worked on preparing multiple contracts for its contractors. WeatherCheck is working to expand its hail/wind product to include pluvial and fluvial flood threats, which will continuously monitor properties for severe weather damage and loss and facilitate faster and easier claim resolution for insurance carriers and property owners. In the past quarter, RISE worked with WeatherCheck to conduct interviews with Hampton Roads localities and State stakeholders such as VDEM to identify necessary datasets and understand the emergency/evacuation declarations process. WeatherCheck also began injecting various datasets to its technology to be able to predict flood damage to buildings with ~90 accuracy. RISE also provided extensive programmatic, financial, regulatory and business technical assistance to the new teams. Other activities included management and oversight of the teams as well as promotion of their work.

### Activity Progress Narrative Type:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of businesses assisted	0	5/3

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 03-NDR-B1

### Activity Title: NDR-RISE-Open Competitions

#### Activity Type:

Economic Development Center (Virginia waiver only)

#### Project Number:

03-NDR

#### Projected Start Date:

07/01/2017

#### Benefit Type:

Direct ( Person )

#### National Objective:

Urgent Need

#### Activity Status:

Under Way

#### Project Title:

Coastal Resilience Laboratory & Accelerator Center

#### Projected End Date:

09/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Coastal Community Resilience, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$320,000.00
<b>Total Budget</b>	\$0.00	\$320,000.00
<b>Total Obligated</b>	\$0.00	\$320,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$219,011.39
<b>Program Funds Drawdown</b>	\$0.00	\$219,011.39
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$218,689.47
Coastal Community Resilience, Inc.	\$0.00	\$218,689.47
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

Procurement challenges will solicit individuals, teams or companies to design, build and test prototypes of resiliency technologies with a view to demonstrating capability. RISE assists Hampton Roads localities with harnessing their resilience needs, procurement, and collective purchasing power to attract more businesses with innovative resilience solutions and expand opportunities for startups and small businesses. Leveraging procurement as an entry point for innovation and as an economic development vehicle, this activity solicits individuals, teams or companies to design, build and test prototypes of resilience technologies with a view to demonstrating capability. RISE works with localities to identify resilience needs, advises on innovative procurement methods that attract innovation and startups/small businesses, and coordinates access to the region's living testbed to innovators and businesses in need testing and demonstrating resilience-building solutions. RISE shepherds businesses through the testing, demonstration, and product evaluation. RISE brokers between regional assets and innovators, identifying test sites, facilitating access to data and key stakeholders, and regional cities' physical infrastructure. RISE monitors and assesses suitability of products and solutions for the Hampton Roads region's resilience needs and disseminates knowledge to regional stakeholders.

#### Location Description:

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

#### Activity Progress Narrative:

No new update/activity in the last reporting quarter.

### Activity Progress Narrative Type:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of businesses assisted	0	5/10

### Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 03-NDR-B2

### Activity Title: NDR-RISE-R&D Venture/Support

#### Activity Type:

Economic Development Center (Virginia waiver only)

#### Project Number:

03-NDR

#### Projected Start Date:

01/17/2017

#### Benefit Type:

Direct ( Person )

#### National Objective:

Urgent Need

#### Activity Status:

Under Way

#### Project Title:

Coastal Resilience Laboratory & Accelerator Center

#### Projected End Date:

09/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Coastal Community Resilience, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,040,000.00
<b>Total Budget</b>	\$0.00	\$3,040,000.00
<b>Total Obligated</b>	\$0.00	\$3,040,000.00
<b>Total Funds Drawdown</b>	\$252,367.19	\$1,476,515.80
<b>Program Funds Drawdown</b>	\$252,367.19	\$1,476,515.80
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$205,758.59	\$1,377,857.69
Coastal Community Resilience, Inc.	\$205,758.59	\$1,377,857.69
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

This activity will provide assistance to companies developing innovative resilient technologies. The activity is part of the Resilience Innovation Fund (RIF) which leverages three activities (R&D Venture Support, Revolving Loan, Workforce Development) within a single program. The RIF provides support through training and capital to emerging businesses to develop, pilot and grow business around innovative, resilience-building technologies, products and services in the Hampton Roads region. This assistance may also come in the form of financial, technical, or managerial/consulting services. Financial assistance may come in the form of seeking additional financial assistance, underwriting, or direct investment of infrastructure or equipment. This activity will assess companies and provide assistance which, in turn, will help companies grow, retain and create jobs. The mechanism for selecting businesses for the RIF awards is the Coastal Community Resilience Challenge. RISE conducts Coastal Community Resilience Challenges to identify resilience problems to be solved and to surface entrepreneurs with solutions that can be piloted in the Hampton Roads region and scaled into viable businesses. Businesses with interest in developing resiliency related goods and services will be evaluated by RISE staff and Resilience Innovation Fund Investment Committee to determine if a RISE investment is viable and further cultivate the product financing and development stages. \*\*\*There will be additional changes to this activity once the new approved activity type and associated performance measures are available for selection in DRGR per approvals from HUD HQ, field office in accordance with the waiver.\*\*\*

#### Location Description:

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

### Activity Progress Narrative:

RISE continued to provide business and TA assistance to and oversight of Challenge awardees from 2019. Specific updates related to those awardees include Update on the 4 winners: InfraSGA – reached 92% completion of digital and physical modeling for the new bioswale product (RAFT System); reached 85% of drawing package for a product manufacturer and completed development of a prototype. Building Resilience Solutions – concluded a pre-retrofit background conditions monitoring phase at one of the 4 field test sites and began analysis; concluded analysis for the second test site; continued data collection at the third site; began installation of moisture sensors on the fourth test site to initiate data collection. Constructis – reached 100% mechanical design completion and 90% electrical design completion a REX pilot project. Continued to coordinate with Virginia Beach School Bus facility for the pilot deployment. The pilot deployment has been delayed due to COVID-19. GRrOW Oyster Reefs reached 93% completion of product molds analysis; 66% of design for product molds (reef tiles and disks), and 92% of production equipment analysis and purchase.

In the past quarter, RISE prepared contracts and launched Phase 2 of the 2020 Urban Mobility Resilience Challenge with four finalists. In Stage 2, the finalists are refining their business models and technical solutions with a help from the RISE Resilience Innovation Accelerator assisted by the Office of Entrepreneurship and Innovation at the George Washington University.

State match funds were deployed to execute the 2020 Coastal Community Resilience Challenges and award 5 winners with a combination of a grant and a loan (see description under the loan activity)

### Activity Progress Narrative Type:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of businesses assisted	0	4/10
# of businesses trained	0	0/0
# of People Trained	0	0/0
# of public facilities	0	0/0
# of reports or studies	0	0/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

**Activity Supporting Documents:** None



## Grantee Activity Number: 03-NDR-B3

### Activity Title: NDR-RISE-Resilience Campus

#### Activity Type:

Economic Development Center (Virginia waiver only)

#### Project Number:

03-NDR

#### Projected Start Date:

07/01/2017

#### Benefit Type:

Direct ( Person )

#### National Objective:

Urgent Need

#### Activity Status:

Under Way

#### Project Title:

Coastal Resilience Laboratory & Accelerator Center

#### Projected End Date:

09/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Coastal Community Resilience, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$352,565.66
<b>Total Budget</b>	\$0.00	\$352,565.66
<b>Total Obligated</b>	\$0.00	\$352,565.66
<b>Total Funds Drawdown</b>	\$20,522.33	\$100,969.32
<b>Program Funds Drawdown</b>	\$20,522.33	\$100,969.32
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$28,539.59	\$145,561.13
Coastal Community Resilience, Inc.	\$28,539.59	\$145,561.13
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

In order for companies to build, test, prototype, and scale up their designs, RISE will establish and run a Resilience Campus. The Campus will provide space and laboratory facilities for these companies to operate. It may include the acquisition, construction, reconstruction, or rehabilitation of a separate building or it may result in the development of existing space or RISE may partner with a local university with appropriate laboratory facilities. Equipment and laboratory materials may be required to allow for product testing. This activity will be undertaken through the eligibility allowed through the Special Economic Development activities as laid forth in Regulatory/Statutory Citations: Section 105(a)(2), Section 105(a)(4), Section 105(a)(14), Section 105(a)(15), Section 105(a)(17), Section 105(a)(19), 570.201(c), 570.201(o), 570.202, 570.203 (a), (b) and (c), 570.204.

Planning efforts for this activity will be minimal and consist of developing how the Resilience Campus will interface with other activities and will occur under activity 03-NDR-C1.

\*\*\* \$47,434.34 has been temporarily reduced from this activity and added to the Planning activity to allow expenses currently charged to "Corporate Engagement: 03-NDR-B4 to be reallocated to "Planning: 03-NDR-C1" activity. Once all expenses have been transferred and Corporate Engagement activity has been zeroed out and removed the budget will allow for \$47,434.34 to be reallocated back to the Resilience Campus activity.\*\*\*

#### Location Description:

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

### Activity Progress Narrative:

In the past quarter, RISE reduced its co-working office footprint at GATHER due to COVID circumstances. RISE ended lease for a co-working office space for its Challenge teams at GATHER and coordinated associated logistics. RISE worked with GROW Oyster Reefs to support their move into the RISE's co-working workshop/warehouse space. RISE updated its Warehouse Guidelines for shared space and worked with GROW, Constructis and InfraSGA teams currently occupying the space to ensure equitable use of space. RISE also completed negotiations and executed lease for Assembly coworking office lease that will commence in spring of 2021.

### Activity Progress Narrative Type:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	11/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 03-NDR-B4

### Activity Title: NDR-RISE-Corporate Engagement

#### Activity Type:

Econ. development or recovery activity that creates/retains

#### Project Number:

03-NDR

#### Projected Start Date:

07/01/2017

#### Benefit Type:

Direct ( Person )

#### National Objective:

Urgent Need

#### Activity Status:

Under Way

#### Project Title:

Coastal Resilience Laboratory & Accelerator Center

#### Projected End Date:

09/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Coastal Community Resilience, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$47,434.34
<b>Total Budget</b>	\$0.00	\$47,434.34
<b>Total Obligated</b>	\$0.00	\$47,434.34
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$47,751.00
Coastal Community Resilience, Inc.	\$0.00	\$47,751.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

We request removal of the "Corporate Engagement" activity and reallocation of all draws/expenses charged to the "Corporate Engagement" activity because efforts associated with this activity are conducted under the existing "Planning" Activity 03-NDR-C1.

#### Location Description:

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

#### Activity Progress Narrative:

This activity is in the process of being removed.

#### Activity Progress Narrative Type:

#### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Businesses</b>	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 03-NDR-B5

### Activity Title: NDR-RISE-Workforce Development

#### Activity Type:

Economic Development Center (Virginia waiver only)

#### Project Number:

03-NDR

#### Projected Start Date:

07/01/2017

#### Benefit Type:

Direct ( Person )

#### National Objective:

Urgent Need

#### Activity Status:

Under Way

#### Project Title:

Coastal Resilience Laboratory & Accelerator Center

#### Projected End Date:

09/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Coastal Community Resilience, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$562,565.66
<b>Total Budget</b>	\$0.00	\$562,565.66
<b>Total Obligated</b>	\$0.00	\$562,565.66
<b>Total Funds Drawdown</b>	\$18,367.85	\$248,492.63
<b>Program Funds Drawdown</b>	\$18,367.85	\$248,492.63
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$17,893.11	\$176,553.98
Coastal Community Resilience, Inc.	\$17,893.11	\$176,553.98
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

This activity provides technical assistance, business mentoring and grant assistance to small businesses and non-profit entities developing workforce in the resilient sector. As a result of RISE's efforts, there will be demand for local workforce. Jobs may range from low-skilled assembly positions, to higher skilled manufacturing and design positions. This activity will work with local organizations to ensure there is a pipeline of suitably trained local workers to fill these needs. High school and college students will be targeted to receive training for resilience-related jobs. Planning for this activity will develop coordination with existing local workforce develop efforts, developing needs for resilience workforce, and building the organization to implement the workforce development plan. The activity is part of the Resilience Innovation Fund (RIF) which leverages three activities (R&D Venture Support, Revolving Loan, Workforce Development) within a single program. The RIF provides support through training and capital to emerging businesses to develop, pilot and grow business around innovative, resilience-building technologies, products and services, including workforce development programs, in the Hampton Roads region. The mechanism for selecting businesses for the RIF awards is the Coastal Community Resilience Challenge. RISE conducts Coastal Community Resilience Challenges to identify resilience problems to be solved and to surface entrepreneurs with solutions that can be demonstrated and scaled into viable businesses in the Hampton Roads region. Businesses are evaluated by RISE staff and Resilience Innovation Fund Investment Committee to determine if a RISE investment is viable.

#### Location Description:

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

### Activity Progress Narrative:

RISE provided oversight and assistance to two workforce development Challenge/RIF awardees (Landscape Resilience Partnership and Resilience Enterprise Solutions). RES developed a plan for the next five Home Raising Academy classes and identified areas for training curriculum refinement and enhancement based on the lessons learned from the inaugural pilot class. RES also began the development of post-training program to continue to build capacity of trainees. Landscape Resilience Partnership continued to work on conversion of its green infrastructure Level 1 certification training program to a hybrid online/in-person format and continued recruitment for classes. The LRP held the online courses with 103 people participating. Nine trainees participated in the Field Practicum in Norfolk in September, 2020. Planning and recruitment began for Level 2 two hybrid online/field day scheduled for November.

### Activity Progress Narrative Type:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of businesses assisted	0	2/2
# of People Trained	0	102/50

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None





## Grantee Activity Number: 03-NDR-C1

### Activity Title: NDR-RISE Planning

#### Activity Type:

Planning

#### Project Number:

03-NDR

#### Projected Start Date:

03/01/2017

#### Benefit Type:

Area ( Census )

#### National Objective:

NA

#### Activity Status:

Under Way

#### Project Title:

Coastal Resilience Laboratory & Accelerator Center

#### Projected End Date:

09/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Coastal Community Resilience, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$77,434.34
<b>Total Budget</b>	\$0.00	\$77,434.34
<b>Total Obligated</b>	\$0.00	\$77,434.34
<b>Total Funds Drawdown</b>	\$0.00	\$19,586.67
<b>Program Funds Drawdown</b>	\$0.00	\$19,586.67
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$16,205.32
Coastal Community Resilience, Inc.	\$0.00	\$16,205.32
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

This activity is to support RISE's planning efforts to design the business loan program, accelerate global market activity by developing a regional "living laboratory" to test innovation, and to facilitate partnerships and collaboration in the resilience and coastal adaptation fields that lead to economic growth in the Hampton Roads Region.

Planning activities will be undertaken which support the implementation of the Business Loan Pool, Procurement Challenges, R & D Venture/Support, Resilience Campus, Corporate Engagement and Workforce Development activities.

Attached is a planning document which describes RISE's strategic initiatives in the Hampton Roads area which reinforce the need for a regional focus for climate change solutions in the Commonwealth's coastal areas.

On January 11, 2018, this Action Plan was revised to move \$764,473.00 from the planning activities to project implementation.

The original budget amount for this planning activity was set at an amount that allowed for the development of planning activities that would further identify the operations and structure of the R & D Venture and Support activity and Revolving Loan Fund. The focus of the planning activities over the past few months has been refined and it has been determined that funds would be best used in project implementation. The planning budget has been reduced from a total of \$789,473 to \$25,000 through this revision number two.

\*\*\* On August 1, 2019 \$47,434.34 has been temporarily added from the Resilience Campus activity to allow expenses currently charged to "Corporate Engagement: 03-NDR-B4" to be reallocated to "Planning: 03-NDR-C1" activity. Once all expenses have been transferred and Corporate Engagement activity has been zeroed out and removed the budget will allow for \$47,434.34 to be reallocated back to the Resilience Campus activity.\*\*\*

#### Location Description:

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport

News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

**Activity Progress Narrative:**

No new activity.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 04-LTC / Long-Term Commitments**



**Grantee Activity Number: 04-LTC-01**  
**Activity Title: LTC-Code/Ordinance Revision**

**Activity Type:**  
 NDR - Long Term Commitment  
**Project Number:**  
 04-LTC  
**Projected Start Date:**  
 01/01/2014  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Long-Term Commitments  
**Projected End Date:**  
 01/23/2018  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Revision of the City's Code/Ordinance.

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

There were no new houses built at 3 feet above the base flood elevation in the 100 year floodplain in this reporting period.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	1/96121



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 04-LTC-02

### Activity Title: LTC-Zoning Ordinance Revision

**Activity Type:**  
NDR - Long Term Commitment

**Project Number:**  
04-LTC

**Projected Start Date:**  
09/09/2014

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Long-Term Commitments

**Projected End Date:**  
01/23/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

The zoning ordinance revision begun in 2014. City staff expects City Council approval around October 2017.

#### Location Description:

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### Activity Progress Narrative:

This metric was completed in January 2018. Norfolk City Council passed the new zoning ordinance that is inclusive of the resilience provisions on January 23, 2018.

#### Activity Progress Narrative Type:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	96121/96121

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 04-LTC-03

### Activity Title: LTC-Recurrent Flooding/Stormwater Fund

**Activity Type:**

NDR - Long Term Commitment

**Project Number:**

04-LTC

**Projected Start Date:**

01/01/2014

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Long-Term Commitments

**Projected End Date:**

01/01/2014

**Completed Activity Actual End Date:****Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

The recurrent flooding/stormwater fund was established on 1/1/2014. Fee collection is ongoing and funds are used to address the City-wide stormwater and flooding issues. Fee collection is ongoing.

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

The recurrent flooding/stormwater fund was established on 1/1/2014. Fee collection is ongoing. No projects were implemented during this reporting period.

**Activity Progress Narrative Type:****Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	0/96121

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 04-LTC-04

### Activity Title: LTC-Resilience Strategy

**Activity Type:**

NDR - Long Term Commitment

**Project Number:**

04-LTC

**Projected Start Date:**

10/28/2015

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Long-Term Commitments

**Projected End Date:**

10/28/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

The City of Norfolk's Resiliency Strategy was released on October, 28, 2015. The implementation of the strategy is on going.

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

This metric was completed. The City of Norfolk's Resiliency Strategy was released on October 28, 2015.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	192242/96121



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 04-LTC-05

### Activity Title: LTC-NFIP Community Rating System

**Activity Type:**  
NDR - Long Term Commitment

**Project Number:**  
04-LTC

**Projected Start Date:**  
05/01/2014

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Long-Term Commitments

**Projected End Date:**  
08/01/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

The City has been re-evaluated on their National Flood Insurance Program Community Rating System (CRS). The new score will be released on May 1, 2017.

#### Location Description:

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### Activity Progress Narrative:

This metric has already been completed when Norfolk moved from a Community Rating System's Class 8 to a Class 7 earlier in 2018.

#### Activity Progress Narrative Type:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	192242/96121

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 05-SL / Supporting Leverage**



**Grantee Activity Number: 05-SL-01**  
**Activity Title: SL-Commonwealth of Virginia Initiatives**

**Activity Type:**  
 NDR - Supporting Leverage  
**Project Number:**  
 05-SL  
**Projected Start Date:**  
 01/17/2017  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Supporting Leverage  
**Projected End Date:**  
 09/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Commonwealth of Virginia

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Commonwealth of Virginia	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Various capital improvement projects have either been completed or are underway which improve the environmental intergity of the region through enhanced drainage, providing more resilient infrastructure, and improving social and eceonomic resiliency in flood-prone and environmentally sensitive areas. These were initiatives under taken by other State Agencies.

**Location Description:**

The project location for Commonwealth of Virginia supporting leverage includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

**Activity Progress Narrative:**

See attached Spreadsheet for spending progress on supporting leverage.

**Activity Progress Narrative Type:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

### Match Sources

	<b>Amount</b>
Commonwealth of Virginia	\$70,493,642.00
Subtotal Match Sources	

---

## Activity Supporting Documents:

<b>Document</b>	
Combined CDBG-NDRC Supporting Leverage Quarterly Report OCTOBER 2020.xlsx	

**Grantee Activity Number: 05-SL-02**  
**Activity Title: SL-City of Norfolk**

**Activity Type:**  
 NDR - Supporting Leverage  
**Project Number:**  
 05-SL  
**Projected Start Date:**  
 01/17/2017  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Supporting Leverage  
**Projected End Date:**  
 09/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Norfolk

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

The City of Norfolk commitment of \$125,000.00 in funding to support activities directly related to undertaking the CDBG-NDR proposal. The Funds were used during December 2014 to support an Urban Land Institute REsilience Technical Panel, the result of which will be used in the development of projects during Phase 2 of the NDRC grant process. See attachment for letters of support in leverage that were accepted by HUD.

**Location Description:**

The project Location for supportin environment leverage includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

**Activity Progress Narrative:**

Nothing to report

**Activity Progress Narrative Type:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

### Match Sources

	<b>Amount</b>
Old Dominion University	\$125,000.00
Subtotal Match Sources	

---

**Activity Supporting Documents:** None

**Project # /** 06-OV / Outcome Values



## Grantee Activity Number: 06-OV-LTC-C/OR-01

### Activity Title: OV-LTC Code/Ordinance Revision NDR - Economic OV

**Activity Type:**  
NDR - Economic Value

**Project Number:**  
06-OV

**Projected Start Date:**  
09/09/2014

**Benefit Type:**  
Area ( Census )

**National Objective:**  
NA

**Activity Status:**  
Under Way

**Project Title:**  
Outcome Values

**Projected End Date:**  
01/17/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

Outcome Value tied to the LTC Project # 04-LTC-01 titled "Code/Ordinance Revision."  
This Outcome Value is in the Economic category reporting on the # of revised zoning codes incorporating resiliency adopted.

#### Location Description:

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### Activity Progress Narrative:

This metric was completed in January 2018. Norfolk City Council passed the new zoning ordinance that is inclusive of the resilience provisions on January 23, 2018.

#### Activity Progress Narrative Type:

#### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># zoning amendments passed</b>	0	1/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 06-OV-LTC-C/OR-02

### Activity Title: OV-LTC Code/Ordinance Revision NDR - Resilience OV

**Activity Type:**

NDR - Resilience Value

**Project Number:**

06-OV

**Projected Start Date:**

01/01/2014

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Outcome Values

**Projected End Date:**

01/17/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Outcome Value tied to the LTC Project # 04-LTC-01 titled "Code/Ordinance Revision."  
 This Outcome Value is in the Resiliency category reporting on the # of new structures built to 3 ft. freeboard .  
 Norfolk proposes it will achieve 20 of these between 2014-2017.

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

There were no new houses built at 3 feet above the base flood elevation in the 100 year floodplain in this reporting period.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of new structures built to 3 ft.	0	1/20



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 06-OV-LTC-NFIP-01

### Activity Title: OV-LTC %Decrease NFIP CRS Score NDR - Resilienc OV

**Activity Type:**

NDR - Resilience Value

**Project Number:**

06-OV

**Projected Start Date:**

10/28/2015

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Outcome Values

**Projected End Date:**

01/17/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Outcome Value tied to the LTC Project # 04-LTC-05 titled "NFIP Community Rating System." This Outcome Value is in the Resiliency category reporting on the % decrease in NFIP CRS score. This was listed in our spreadsheet given to us by HUD as both a Economic and Resiliency Value, however could only locate the metric under the Resiliency Value (see attachment). Norfolk proposes a 20% decrease.

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

This metric was completed in May 2018 when Norfolk received a CRS score of 7.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 06-OV-LTC-RF/SF-01

### Activity Title: OV-LTC Recurrent Flooding/Stor NDR - Resilience OV

**Activity Type:**

NDR - Resilience Value

**Project Number:**

06-OV

**Projected Start Date:**

01/01/2014

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Outcome Values

**Projected End Date:**

01/17/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Outcome Value tied to the LTC Project # 04-LTC-03 titled "Recurrent Flooding/Stormwater Fund." This Outcome Value is in the Resiliency category reporting on the, "# of storm water projects implemented."

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

There were no new stormwater projects implemented in this reporting period.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of storm water projects</b>	0	0/10



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





**Grantee Activity Number: 06-OV-LTC-RS-01**  
**Activity Title: OV-LTC Resiliency Strategy NDR - Resilien OV**

<b>Activity Type:</b> NDR - Resilience Value	<b>Activity Status:</b> Under Way
<b>Project Number:</b> 06-OV	<b>Project Title:</b> Outcome Values
<b>Projected Start Date:</b> 10/28/2015	<b>Projected End Date:</b> 01/17/2017
<b>Benefit Type:</b> N/A	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> NA	<b>Responsible Organization:</b> Norfolk

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Outcome Value tied to the LTC Project # 04-LTC-04 titled "Resiliency Strategy."  
 This Outcome Value is in the Resiliency category reporting on the, "#of resiliency strategies released."  
 This was listed in our spreadsheet given to us by HUD as an Economic, Environmental, Resiliency, and Social Value. Norfolk proposes 1 strategy for each Outcome Value. (see attachment for the HUD developed and approved Metrics).

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

This metric was completed. The City of Norfolk's Resiliency Strategy was released on October 28, 2015.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of resiliency strategies</b>	0	1/1



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 06-OV-LTC-ZOR-01

### Activity Title: OV-LTC Zoning Ordinance Revisi NDR - Resilience OV

**Activity Type:**  
NDR - Resilience Value

**Project Number:**  
06-OV

**Projected Start Date:**  
09/09/2014

**Benefit Type:**  
N/A

**National Objective:**  
NA

**Activity Status:**  
Under Way

**Project Title:**  
Outcome Values

**Projected End Date:**  
01/17/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

Outcome Value tied to the LTC Project # 04-LTC-02 titled "Zoning Ordinance Revision."  
This Outcome Value is in the Resiliency category reporting on the, "# of revised zoning codes incorporating resiliency adopted."

#### Location Description:

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### Activity Progress Narrative:

This metric was completed in January 2018. Norfolk City Council passed the new zoning ordinance that is inclusive of the resilience provisions on January 23, 2018.

#### Activity Progress Narrative Type:

#### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of revised zoning codes</b>	0	1/1



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 06-OV-OCW-01**  
**Activity Title: OV-OCW NDR - Economic OV**

**Activity Type:**  
 NDR - Economic Value

**Project Number:**  
 06-OV

**Projected Start Date:**  
 01/17/2017

**Benefit Type:**  
 N/A

**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way

**Project Title:**  
 Outcome Values

**Projected End Date:**  
 09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 Norfolk

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Outcome Value tied to the NDR Project # 02-NDR titled "Ohio Creek Watershed."

These Outcome Values are in the Economic category reporting on the, "% increase in median property value of homes in project area."

The Baseline is \$128,000.00

Norfolks current goal is to maintain the median property value at the current levels and prevent it from declining. The median property value of homes in the project area has decreased by approximately 2-3% since 2013. The ultimate long-term goal is to increase the median property value but that is unlikely to happen until after the completion of the project.

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

The changes on the median property value of homes are expected to be realized after the completion of the project.

**Activity Progress Narrative Type:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
% increase in median property	0	0/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Grantee Activity Number: 06-OV-OCW-02**  
**Activity Title: OV-OCW NDR - Environmental OV**

<b>Activity Type:</b> NDR - Environmental Value	<b>Activity Status:</b> Under Way
<b>Project Number:</b> 06-OV	<b>Project Title:</b> Outcome Values
<b>Projected Start Date:</b> 01/17/2017	<b>Projected End Date:</b> 09/30/2022
<b>Benefit Type:</b> N/A	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> Low/Mod	<b>Responsible Organization:</b> Norfolk

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Outcome Value tied to the NDR Project # 02-NDR titled "Ohio Creek Watershed."  
 These Outcome Values are in the Environmental category reporting on the, "# of acres of parks created,# of acres of rain gardens created,# of linear feet of shoreline restored, # of linear feet of trails constructed, # of trees planted in project area, and % reduction in TMDL pollutant loads."  
 Baseline:  
 # of trees planted in project area - 1463  
 % reduction in TMDL pollutant loads - Nitrogen Pollutant Load- 6,885 lbs/yr, Required Reduction- 557 lbs/yr; Phosphorous

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

Work on these activities is ongoing.

**Activity Progress Narrative Type:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of acres of parks created	0	0/5
# of acres of rain gardens	0	0/1
# of linear feet of shoreline	0	0/2200
# of linear feet of trails	0	0/1000
# of trees planted in project	0	0/200
% reduction in TMDL pollutant	0	0/20

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 06-OV-OCW-03**  
**Activity Title: OV-OCW NDR - Resilience OV**

**Activity Type:**  
 NDR - Resilience Value  
**Project Number:**  
 06-OV  
**Projected Start Date:**  
 01/17/2017  
**Benefit Type:**  
 N/A  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Outcome Values  
**Projected End Date:**  
 09/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Outcome Value tied to the NDR Project # 02-NDR titled "Ohio Creek Watershed."  
 These Outcome Values are in the Resiliency category reporting on the, "# of linear miles no longer experience flooding, # of reduced hours streets are flooded, and \$ estimated value of flood loss avoided."  
 # of linear miles no longer experience flooding - The best estimate of the projected outcome - the coastal storm surge modeling that will be conducted during the design/engineering phase will establish the baseline and a more accurate projected outcome.  
 # of reduced hours streets are flooded - The best estimate of the projected outcome. Coastal storm surge modeling that we will conduct during the design phase will help us establish the baseline and a more accurate projected outcome.  
 \$ estimated value of flood loss avoided - This is an estimated annual benefit based on modeling of coastal storm surge with 2.5 feet of sea level rise. Coastal storm surge modeling that we will conduct during the design phase will help us establish the baseline and a more accurate projected outcome. The Baseline for this outcome is 0

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

Work on these activities is ongoing.

**Activity Progress Narrative Type:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
\$ estimated value of flood loss	0	0/327623
# of linear miles no longer	0	0/2
# of reduced hours streets are	0	0/5

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: 06-OV-OCW-04

### Activity Title: OV-OCW NDR - Social OV

**Activity Type:**

NDR - Social Value

**Project Number:**

06-OV

**Projected Start Date:**

01/17/2017

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Outcome Values

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Norfolk

Overall	Jul 1 thru Sep 30, 2020	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Outcome Value tied to the NDR Project # 02-NDR titled "Ohio Creek Watershed." These Outcome Values are in the Social category reporting on the, "# of small water retention devices/systems installed, and % increase in "Walk Score." Baseline: # of small water retention devices/systems installed - 0 % increase in "Walk Score" - 17

**Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

**Activity Progress Narrative:**

Work on this activity has not started.

**Activity Progress Narrative Type:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



<b>% increase in "Walk Score"</b>	0	0/20
<b># of small water retention</b>	0	0/10

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



**Grantee Activity Number: 06-OV-RISE-01**  
**Activity Title: OV-RISE NDR - Economic OV**

**Activity Type:**  
 NDR - Economic Value

**Project Number:**  
 06-OV

**Projected Start Date:**  
 01/17/2017

**Benefit Type:**  
 N/A

**National Objective:**  
 NA

**Activity Status:**  
 Under Way

**Project Title:**  
 Outcome Values

**Projected End Date:**  
 09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 Coastal Community Resilience, Inc.

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Coastal Community Resilience, Inc.	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Outcome Value tied to the NDR Project # 03-NDR titled "Coastal resiliency Laboratory & Accelerator Center."  
 These Outcome Values are in the Economic category reporting on the, "# of businesses formed as a result of the Coastal Resilience Incubator and Laboratory, # of businesses participating in the Coastal Resilience Incubator and Laboratory, # of projects brokered by the Coastal Resilience Incubator and Laboratory, and # of resiliency products and technologies with commercial applications developed."

**Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

**Activity Progress Narrative:**

No new activity

**Activity Progress Narrative Type:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of businesses formed as a	0	3/15
# of businesses participating in	0	20/10
# of projects brokered by the	0	20/20
# of resiliency products and	0	0/15

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None