## Grantee: Virginia

## Grant: B-13-DS-51-0001

## April 1, 2020 thru June 30, 2020 Performance Report

Grant Number:	Obligation Date:	Award Date:
B-13-DS-51-0001		
Grantee Name:	Contract End Date:	Review by HUD:
Virginia		Reviewed and Approved
Grant Award Amount:	Grant Status:	QPR Contact:
\$120,549,000.00	Active	Lee Hutchinson
LOCCS Authorized Amount:	Estimated PI/RL Funds:	
\$120,549,000.00	\$20,000.00	

**Total Budget:** \$120,569,000.00

## **Disasters:**

#### **Declaration Number**

No Disasters Found

#### **Narratives**

#### **Executive Summary:**

The Commonwealth of Virginia has embraced the opportunity to apply to the US Housing and Urban Development's (HUD) National Disaster Resiliency Competition (NDRC). Virginia seeks to: (1) address unmet recovery needs in the most impacted and distressed areas of its Hampton Roads region, which suffered damage from the qualifying disaster, Hurricane Irene, in 2011, and (2) facilitate the longer-term resilience of the region in response to extreme weather events, recurrent flooding, and sea level rise. Innovation is found in Virginia's holistic regional resiliency approach that extends beyond infrastructure to encompass community and economic development. That is, the development of infrastructure and water management approaches will be informed by, and work in concert with, enhancing the health and wellbeing of citizens and stimulating economic growth. We will be building resilience in our population and leverage these changes as an economic accelerator. This innovative living with water approach, called "thRIVe: Resilience In Virginia," aligns with HUD's National Objective to directly benefit low- and moderate-income persons and households by focusing on unmet recovery needs, as well as build regional resilience capacity to manage extreme weather events and adapt to sea level rise.

Governor Terry McAuliffe has selected the Commonwealth's Department of Housing and Community Development (DHCD) to coordinate development of its NDRC application. DHCD encompasses a wide range of services and frequently collaborates across disciplines to serve vulnerable populations. The agency has partnered with state, regional and local government, academia, business and nonprofit entities to design an approach that will cultivate resilience. Under the leadership of DHCD, the Commonwealth, its qualifying localities and stakeholders have collaborated to create such an approach to resilience. Since Phase II of the NDRC competition, HUD has awarded the Commonwealth of Virginia \$120,549,000 to implement Norfolk's Ohio Creek Watershed project and a Business Incubator / Accelerator (called Costal Community Resilience, Inc. doing business as RISE) to support resiliency efforts and spur economic development for the entire region. In addition to NDRC HUD award, between Norfolk and the Commonwealth of Virginia \$69,232,862 in Direct Leverage and \$70,923,836 in Supporting Leverage has been committed to the region and the commonwealth's various resiliency efforts.

Rising sea level and increasing frequency and severity of storms and rain will necessitate the redesign of coastal communities to more effectively manage water. This redesign provides an opportunity for cities, like Norfolk to use water and water management system (to block, hold, channel, absorb, clean and release water) as catalysts to economic development and community revitalization. The Ohio Creek Watershed project selected for the NDRC funding involves a layered approach to dealing with the impact of flooding and sea level rise in a coastal area. The project will show how green and grey infrastructure, working together can create a community that can live with water in a future of rising tides.

RISE's mission is to accelerate global market activity by developing a regional "living laboratory" to test innovation, and to facilitate partnerships and collaboration in the resilience and coastal adaptation fields that I

#### **Executive Summary:**

eadto economic growth in the Hampton Roads region.

See Supplemental Document for DHCD's Fair Housing Policy Virginia's under the Administration Activity (01-NDR-ADMIN01).

#### **MID-URN Areas:**

The Ohio Creek Watershed project located in the city of Norfolk was selected for the NDRC funding. The area contains census tracts 46 and 47 which include two fully built-out neighborhoods of Grandy Village and Chesterfield Heights. The area is bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. The area contains a total population of 3,270 persons. Of this population, approximately 76% households are LMI.

In this area Norfolk will use the increasing exposure to significant flood and rising sea levels that necessitates physical change as an opportunity to remake the landscape to live and thrive with water. Both neighborhoods and surrounding areas experience regular flooding from river water washing over the coast line and heavy precipitation events. In this area, as in



many others in the region, river water is pushed up the drainage system in storms, flooding low-lying areas and preventing rainfall from draining out of neighborhoods. Even during normal tide conditions in the river, these very old, undersized and submerged storm water pipes cannot convey run-off to the river in one of the increasingly frequent heavy rainfalls. The result is water ponding in streets, sidewalks and residents' basements on a monthly basis. In extreme high tides with heavy rains, streets in the area are impassible and houses flood. During Norfolk's multi-year community engagement process, "residents were clear" that the areas' additional unmet needs for resilience go beyond repair to water damage from Hurricane Irene to include their physical, economic, and social disconnection from the rest of the city. Residents further identified concentrated poverty, environmental degradation, risk to historic housing and lack of access to waterfront parks and other amenities among key challenges.

To address the area challenges, the Ohio Creek project will implement distributed, replicable, and community-oriented approach to resiliency. It includes a system of innovative parcel- street- and neighborhood-level solutions such as green and grey infrastructure projects combined with the development of coastal living shoreline to address the area's current and future flooding issues. In addition, this integrated flood control system will make coastal residents active participants in water management, create green spaces to hold and absorb excess water while filtering it to remove pollutants, and create natural walking trails that reconnect the neighborhoods. The expanded green and open space needed to hold water will provide residents with recreational amenities, creating neighborhoods where people choose to live. Residents are working with City staff to ensure that the grant does more than just improve the infrastructure, but ensures connectivity, economic opportunity and amenities for all the residents of the neighborhood and the city. While the adjacent Newton's Creek Watershed project was not selected for the NDRC funding, the City and its partners are committed to implementing the plan proposed in the NDRC application over the long term. The adjacent Newton's Creek Watershed will also continue to be part of the overall NDRC program due to its hydrological interconnectivity with the NDRC-funded census track 47 located in the Ohio Creek project area.

#### Key Agencies, Partners, Positions, Personnel:

access to renowned international experts, and membership in a cohort of global cities with similar challenges. Norfolk's 100RC efforts focused on analyzing the city's three major challenges: SLR and recurrent flooding; a shifting economy, and a need to build strong, healthy neighborhoods. The CRO and her team conducted extensive research and consultations, engaging stakeholders to understand the city's needs, challenges and opportunities. The project culminated in October 2015, with the launch of Norfolk's Resilience Strategy, which will guide the city in its shift to a successful coastal community of the future.

Norfolk also partnered with Sandia National Laboratories to assess the potential economic impact of a severe storm on the region's key assets and on the resultant economic impact on the nation. This far reaching research has helped to inform planning for SLR in Norfolk and the Hampton Roads region. Funding for Virginia's proposed NDRC projects will support Norfolk in pursuing its new Resilience Strategy, as well as collaboration with neighboring cities to improve resilience at the regional level.

Cross Disciplinary Capacity. Norfolk routinely coordinates implementation of its wetland and shoreline restoration projects, as well as hard infrastructure projects, with federal, regional and local partners such as the US Army Corps of Engineers (USACE) and the Elizabeth River Project. The city also has extensive experience with successful neighborhood revitalization and affordable housing through its long partnership with the Norfolk Redevelopment and Housing Authority (NHRA).

Technical Capacity. Norfolk has a long record of successfully implementing a variety of projects similar in scale, scope and complexity to those the Commonwealth proposes. The city's Department of Public Works, in close collaboration with Norfolk's Resilience Office, will primarily be responsible for NDRC project management. In the past three years, Public Works has managed \$267M in infrastructure projects, including construction of the Court House and the flagship Slover Library.

Since Hurricane Irene, the city's storm water department completed 27 storm water-related Capital Improvement Projects (CIP) and city-wide flood vulnerability assessments valued at over \$17M. Norfolk invested \$3.5M to raise a tidal flood-prone arterial road to the Midtown Tunnel and ensure the Sentara Norfolk Hospital complex, the area's only level-one trauma center, is accessible during flooding. The city further improved resiliency by tripling its wetland areas from 60,846 ft2 in 2011, to 217,070 ft2 in 2014. Since September 2014, the city has also undertaken several major living shoreline restoration projects valued at over \$9.3M, with pathway elevations that are a recreational amenity. Capacity for Community Engagement and Inclusiveness. The City of Norfolk ensures input from residents, especially low income and other vulnerable residents, through extensive outreach via full-time Neighborhood Specialists who are assigned to city neighborhoods. Recent examples of extensive stakeholder engagement include a 100RC resilience assessment, nw bikmasterplan,oning cde revsion,and thdesignof fie newublic scools.n thehesterfild Heihts taget are, Norflk is buldingon aommunityled deign initiativeby reional prtnersWetlans WatchHapton Uiversiy, andOld Domnion Uiversiy as t

#### **MID-URN Areas:**

RISE, the second project selected for the NDRC funding, will serve as a regional economic development center that supports technical and organizational to help businesses respond to sea level rise, recurrent flooding, and extreme weather events while ensuring access to and better management of water resources. RISE's vision is to position Hampton Roads as the global leader in addressing these threats by developing strategies, policies, and products that allow the region to continue to grow.

#### Key Agencies, Partners, Positions, Personnel:

THE COMMONWEALTH OF VIRGINIA. The Commonwealth of Virginia brings many years of proven experience successfully managing disaster recovery to its National Disaster Resilience Competition (NDRC) grant funding application. Virginia ranges from the Blue Ridge Mountains to the Chesapeake Bay, and this geographical diversity engenders a variety of natural disasters including hurricanes, tornadoes, severe winter storms, and geological hazards like landslides and earthquakes. Within the Hampton Roads region, a main consequence of weather disasters is flooding. Virginia must also be prepared for manmade threats, such as radiological and HazMat problems, and terrorist incidents, given its concentrations of military installations, and major port and rail operations. The Virginia Department of Emergency Management (VDEM) is responsible for disaster management and building resiliency, including

The Virginia Department of Emergency Management (VDEM) is responsible for disaster management and building resiliency, including assessing vulnerabilities, mitigating hazards, planning and coordinating assets and resources, and emergency services. Critical skills for resilient disaster recovery include: the ability to assess vulnerability and define needs; to identify long-term resilient solutions; to conduct a Benefit-Cost Analysis; knowledge of construction and GIS; program and fiscal management experience; ability to interpret state/federal regulations; and communication skills for planning and outreach to citizens. Historically, Virginia's mitigation programs have assisted communities by sponsoring individuals for projects like acquisition of flood-prone

Historically, Virginia's mitigation programs have assisted communities by sponsoring individuals for projects like acquisition of flood-prone properties, elevations of homes, flood-proofing of businesses, and localized storm water management projects, and the state typically provides 20% of the 25% required non-federal match for mitigation projects. Per FEMA, on average, every dollar spent on mitigation returns four dollars, excluding community and business continuity, environmental benefits, or the homeowner benefit of lower flood insurance costs. Virginia has awarded localities and Planning District Commissions over \$33,000,000 in total project costs through FEMA disaster and nondisaster grants since August 2012. Based on the FEMA measure, the value of direct mitigation for the last three years exceeds \$132,000,000. Addressing Climate Change and Sea Level Rise. In 2008, Governor Tim Kaine created the Virginia Commission on Climate Change to study climate change, increasing extreme weather events, and SLR. It found a decline or disappearance of key Chesapeake Bay species, increased damage from more frequent and severe storms, and the spread of vector-borne diseases like West Nile virus.



In July 2014, the current governor, Terry McAuliffe, convened the Governor's Climate Change and Resiliency Update Commission, which developed these recommendations: 1) Establish a Climate Change and Resilience Resource Center, 2) Create a Virginia Trust for Energy and Resilience, 3) Establish a renewable energy procurement target for Commonwealth agencies, 4) Adopt a zero emission vehicle program, and 5) Leverage federal funding to make coastal communities more resilient. Decision-making is also informed by the Secure Commonwealth Panel's Recurrent Flooding Subpanel, the Center for Coastal Resources Management at Virginia Institute of Marine Science (VIMS), the Coastal Policy Clinic at William & Marement Program, and the Floodplain Management Program. Additional Actions. In 201

#### Key Agencies, Partners, Positions, Personnel:

y of Public Safety and Homeland Security, Brian Moran, as the Commonwealth's first Chief Resiliency Officer and the single point of contact for resiliency issues. Secretary Moran's office subsequently began to revamp emergency planning and disaster relief in eastern Virginia, addressing deficiencies identified by the governor.

Innovation and Entrepreneurship. Virginia also recognizes the critical role of the economy in building resiliency. Virginia universities generated 1.94 startups per million residents in 2013, and Governor McAuliffe has made building a strong entrepreneurship support system a priority. Recently, the Governor announced the winners of the first-ever Virginia Velocity Business Plan Competition, which provided \$850,000 to five bioscience and energy companies planning to expand their business in Virginia.

DEPARTMENT OF HOUSING AND COMMUNITY DEVELOPMENT (DHCD). Governor McAuliffe has designated the Virginia Department of Housing and Community Development (DHCD) as the lead agency for Virginia's NDRC application. DHCD has significant experience with major projects and will also serve as grant administrator and project implementation manager upon award. As the primary point of contact for programmatic and contractual obligations, DHCD will be responsible for grant oversight, fiscal and budgetary controls, and inter-community coordination.

DHCD partners with Virginia communities to develop their economic potential, regulates the state's building and fire codes, provides training and certification for building officials, and invests more than \$100M each year into housing and community development projects throughout the state – and most are designed to support low-to-moderate income citizens. The department also runs a number of programs aimed at preventing homelessness and advancing homeownership, and provides a range of multi-purpose community development grants for a variety of community needs

Past Experience of the Applicant. DHCD is committed to creating safe, affordable, and prosperous communities in which to live, work and do business in Virginia. The agency strategically invests financial and technical resources into affordable housing and development projects to attract private sector development and further investment. By promoting regional economic collaborations in economically distressed areas, DHCD stimulates job creation, builds community capacity, and empowers residents. DHCD also supports small business and entrepreneurs, incorporating community assets into revitalization strategies to restructure economies and create vibrant and competitive communities. The agency serves many of Virginia's most vulnerable individuals, including the homeless and special needs populations, and collaborates with partners to offer more creative community-based housing response systems and to provide integrated community housing options for persons with intellectual, developmental, and physical disabilities.

General Administrative Capacity: DHCD has extensive experience managing federal resources, including HUD-funded programs to such as the HOME, the State Community Development Block Grant Program (CDBG), Neighborhood Stabilization, Emergency Solutions, Housing Opportunities for Persons with AIDS, and when appropriated, DisastrReoeyporm,logwtohrfdealfnepormsicudnWahrzt

#### Key Agencies, Partners, Positions, Personnel:

on Assistance, Low-Income Home Energy Assistance Program, and the Rural Community Development Initiative. DHDC staff are wellequipped to navigate federal crosscutting and housing-related requirements, including the Environmental Review Process, Section 3, Labor Standards, Lead, the Uniform Allocation Act, and Fair Housing. Staff have significant experience working in both the Integrated Disbursement and Information System, and the Disaster Recovery Grant Reporting System, and are cross-trained to provide back-up coverage as needed. DHCD staff are currently working with the Council of State Community Development Agencies and HUD on the development of an Affirmatively Furthering Fair Housing assessment tool for use by states.

The HUD Neighborhood Stabilization Program (NSP) is a high profile program developed to help communities stabilize neighborhoods impacted by foreclosure and abandonment that illustrates DHCD's ability to effectively carry out a highly leveraged, time-sensitive priority program. The Virginia NSP successfully acquired, rehabilitated, and resold over 300 homes, generating close to \$50M in program income that is reinvested to sustain program operation. DHCD provided resources and coordinated the efforts of 25 local governments and nonprofits that assist homeowners facing foreclosure.

Another program, the Virginia Enterprise Zone, a state and local government partnership, incentivizes job creation and private investment in designated Virginia Enterprise Zones. In 2014, it attracted \$245.6M in new private investments in distressed communities, a 21 % increase over 2013.

Cross Disciplinary Capacity. DHCD is responsible for managing state CDBG funds, federal and state housing programs, disaster recovery assignments, and other major federal and state programs; all require cross-disciplinary work. Agency projects depend on effective coordination of multiple public and private sector functions, teams, and disciplines, including planning, design, engineering, environmental, and socio-economic approaches. DHCD also oversees many of Virginia's storm disaster management, public works, environmental quality, building and fire code regulation, and economic revitalization projects.

DHCD's approach to the innovative Building Collaborative Communities program coordinates the resources of multiple state agencies, private sector partners, educational institutions, community groups, and individuals. These partners focus on strategic economic development outcomes, such as job creation, economic development, and increasing community capacity and leadership in economically distressed areas. Experience with Collaboration and Coordination for Large Projects. DHCD's approach to

pojecmaagmentreieonthdeelomenofrobstrojctmangemnttemomprseofrojctstkeolerwhoarehedccontblfovsmhrojct. Citizen participation is key to the team's success, and each management team includes area residents. DHCD is an active member of the team and facilities development of the project work plan and contract.

An example of a large-scale community revitalization development strategy and systems change is DHCD's leadership in transforming delivery of homeless services from a strictly shelter-based system to a collaborative community-based system that is responsive to emergency hmeessesanussestprotcetratgisikerapde-husng.Asaesul,irgniasverllomeesnesdereaedby23frm

#### Key Agencies, Partners, Positions, Personnel:

010 to 2015 as did family homelessness. Veteran homelessness decreased by 31% from 2012 to 2015. This successful transformation of its homeless services system is a national model: community based solutions and rapid re-housing have functionally ended veteran homelessness in Virginia.

Technical Capacity. DHCD encompasses a wide range of programs and services, and its technical capacity is unusually broad. In addition to the community-based programs previously described, DHCD understands the need of vulnerable populations. For example, the HOME Affordable and Special Needs Housing program preserves housing for low-income persons; LMI renters and homeowners are assisted through the Down Payment Assistance, Savers, and Emergency Home and Accessibility Repair programs; and business start-up and revitalization is supported via the Community Business Launch, CDBG, and Industrialized Revitalization Fund programs. DHCD also has oversight of the Virginia Uniform Statewide Building



Code and the Virginia Statewide Fire Prevention Code, and promotes incentives available for Green-Building and Energy Efficiency. Virginia is recognized by the Insurance Institute for Business & Home Safety as having the top-rated building codes among hurricane prone states DHCD's program experience has made the agency nimble. When DHCD Weatherization Assistance Program funding increased almost overnight from roughly \$10M to \$100M, DHCD quickly ramped up its delivery system, adding staff and increasing local provider capacity. While developing a more robust training center, the agency established new partnerships with the community college system to quickly prepare the necessary workforce. Innovations such as a new centralized and coordinated system facilitated application intake and review, project and budget management, invoicing and reporting, transparency and efficiency. DHCD will draw on this flexibility in administering NRDC grant funding.

Capacity for Community Engagement and Inclusiveness. Through its administration of HUD and other social service programs, DHCD regularly works with vulnerable and special needs populations. Most DHCD-administered programs require public participation, and the agency holds public meetings that encourage citizens to participate in the process. Community-based meetings are widely publicized through

local advertisements, flyers, outreach through faith-based organizations, and public notices. VDHCD Management Team and Key Staff. The following individuals are key management positions responsible for the day-to-day operations, implementation, and monitoring of the CDBG-NDR projects. DHCD's relevant management structure includes:

Bill Shelton, Director of the Virginia DHCD Pam Kestner, Deputy Director of Housing

Willie Fobbs, Associate Director of Housing

Traci Munyan, Resiliency Program Manager Lee Hutchinson, Resiliency Program Analyst THE HAMPTON ROADS REGION. The Commonwealth of Virginia will pilot strategies to build resilience in the Hampton Roads Region of southeastern Virginia, where its citizens face recurrent flooding and the second fastest rate of SLR on the East Coast. This vitally important area takes its name from the large sheltered haror, "HamtonRoad" (frmely Radsead, whre fie tdalrives, Te Yrk, amesNansmon, Eizabeh, nd Laayete, onvere attheouthof te Chsapekeay.he rversext

#### Key Agencies, Partners, Positions, Personnel:

nd watery fingers into the seven cities that surround the harbor: Newport News, Hampton, Portsmouth, Norfolk, Suffolk, Chesapeake, and Virginia Beach. This strategic location makes the region economically critical to the Commonwealth: it is home to both Naval Station Norfolk, the largest naval base in the world, and the Port of Virginia, the largest ship building and repair complex in US. Hampton Roads is a nexus of trade for the eastern third of the US and a security center for the world. While Virginia may not partner with federal entities for the NDRC, the military is nonetheless an informal partner, and resilience efforts are well coordinated at state, regional and local levels with military commands in Hampton Roads.

Hampton Roads Planning District Commission (HRPDC). As the regional planning agency for 17 local government members, HRPDC has regularly convened localities to discuss coastal flooding and SLR adaptation since 2008. In March 2014, HRPDC created a Special Regional Committee on Recurrent Flooding and Sea Level Rise to foster resilience on a regional scale. Committee members represent Hampton Roads localities, universities, the Army Corps of Engineers, and numerous environmental organizations. In December 2014, the regional group approved a proposed resolution to encourage localities to adopt new freeboard requirements. Currently, HRPDC is developing Hampton Roads' first regional strategic plan, Envision Hampton Roads, based on extensive community input. The HRPDC is well-positioned to coordinate and support public participation in a regional resilience dialogue. Regional collaboration has been further advanced by the June 2015 "Virginia Dutch Dialogues" workshop, modeled on a workshop held in

post-Hurricane Katrina New Orleans. Sponsored by the Dutch Embassy and supported by a four-month regional preparation process, the cross-disciplinary workshop was an intensive, multi-day event with over 60 regional stakeholders, including Norfolk, Hampton, Newport News, HRPDC, regional universities, and community organizations.

CITY OF NORFOLK. Partner's Past Experience. Norfolk is the second largest city in Virginia and has been a key part of America's history, commerce, and innovation, most recently as a national leader in the field of resilience. In 2008, Norfolk city administrators began to analyze its re-current flooding and SLR issues, and completed a citywide assessment to help prioritize problem areas, identify potential flooding scenarios, and define objectives for various remediation flood defense improvements. The next year, a severe Nor'easter confirmed that flood defense and mitigation is a critical issue for Norfolk. Flooding was formally acknowledged as a main priority in 2011 with the establishment of Team Norfolk, which drew members from across all sectors: public, private, nonprofit, higher education and military. Over the next two years, Team Norfolk produced the first effort at a comprehensive, community-wide approach to preparedness and resilience. The group meets monthly, continuing its cross sector resilience collaboration.

Norfolk has actively sought funding to increase resilience and successfully applied to the first round of theRockfelleFounations 100Resilentities(100C) Intiativin 213.he twoyear00RCrant povidea wealh ofresorces, ncludng funing fr Nofolk'sfirst(andorld&rqo;s tird)hiefesiliece OficerCRO),

#### Key Agencies, Partners, Positions, Personnel:

e foundation for the proposed new water management design. Management Team and Key Staff. Management positions and staff responsible for day-to-day operations, implementation, and monitoring CDBG-NDR projects include:

City of Norfolk Staff:

Christine Morris, Chief Resilience Officer, will be responsible for the overall program management. She has over 25 years' experience in community development and revitalization. The CRO's Office will be an integral part of the project management team. Katerina Oskarsson, Ph.D., Deputy Resilience Officer, will assist CRO with the overall program management.

David Ricks, P.E., Director of Public Works, will oversee project management. He has over 34 years in both program and construction management, infrastructure planning, and financial administration

Scott Smith, PE, LS, Coastal Resilience Manager, will be responsible for project management. He has over 28 years of extensive experience in storm water management, infrastructure design, and construction. Karen Colombo, Manager of Budget & Accounting, Public Works Department, will manage financial aspects of the grant administration.

Shenette Felton, Assistant Director, Finance Department, will manage financial aspects of the grant administration.

Key Consultant Staff:

Amy Courville, Project Manager, CB&I, and her team will assist the City with the overall project management, including communications and project team coordination, administration of project management software, schedule development, timesheet and budget tracking Phillip Kash, Project Manager, HR&A Advisors, and its main sub-contractor GCR will assist the City with CDBG-DR/NDR regulatory

compliance, CDBG administration, development of organization framework, financing strategies, and project design.

Kyle Graham, Project Manager, Arcadis and its main sub-contractor Waggonner & Ball represented by David Waggonner, Design Director, will be responsible for design and engineering services. Chris Frye, Project Manager, VHB, will assist the City with environmental review services.

RISE

Partner's Pat Experience. RISE is a no-profit organization establishing a series of strategic initiatives in the resilience field. RISE's vision is to position Hampton Roads as the global leader in addressing the impacts of sea level rise, recurrent flooding, and extreme weather events by developing strategies, policies, and products that allow the region to continue to



grow. RISE was incorporated in June 2016, and filed for 501(c) 3 Status in January 2017.

RISE's mission is to accelerate global market activity by developing a regional "living laboratory" to test innovation, and to facilitate partnerships and collaboration in the resilience and coastal adaptation fields that lead to economic growth in the Hampton Roads region. The region is galvanizing to address these impacts. Significant work by regional academic, public, and private sector actors to find solutions to evolving conditions is underway. Theregionalready making significant investments to mitigate the impacts of sea levelrise. Investors intheseefforts include residents, businesses, municipalities, state and federal agencies, and non-profit organizations. RISE will work regional agencies and construction and construction and the set of the sector active to the secto

#### Key Agencies, Partners, Positions, Personnel:

onally with these entities to foster collaboration and partnerships in the fields of resilience and coastal adaptation. Cross Disciplinary Capacity RISE's mission is cross-disciplinary, combining abilities in technical, financial, planning, and community awareness. The Executive Director has demonstrated abilities in those areas and will add staff to augment, grow, and diversify these capabilities.

Technical Capacity RISE's Executive Director has a track record of planning and executing complex technical programs. Specialized knowledge in water management and resilience areas may be required and will be acquired through consultant or other arrangements.

Capacity for Community Engagement and Inclusiveness Although a new organization, RISE has begun the process of community outreach. The Executive Director has briefed community groups, business groups, and the City Managers of all the regions in Hampton Roads. The RISE Board draws from local business leaders, philanthropists, and thought leaders.

Management Team and Key Staff/Board Members:

Paul Robinson, Executive Director of RISE, has over 25 years in engineering and product commercialization.

Paul Hirschbiel, Board Member, is a local business leader and investor. Anne Conner, Board Member, President at Towne Bank.

Evans McMillion, Board Member, attorney.

Drew Ungvarsky, Board Member, CEO & Executive Creative Director at GROW.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$260,445,504.00
Total Budget	\$0.00	\$120,569,000.00
Total Obligated	\$0.00	\$120,549,000.00
Total Funds Drawdown	\$10,816,608.65	\$35,151,310.99
Program Funds Drawdown	\$10,816,608.65	\$35,151,310.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,290,834.81	\$35,093,755.59
Most Impacted and Distressed Expended	\$9,911,180.06	\$14,320,647.28
Match Contributed	\$6,918,919.44	\$7,085,448.58

## **Progress Toward Required Numeric Targets**

Requirement Overall Benefit Percentage (Projected)	Target	<b>Actual</b> 95.04%
Overall Benefit Percentage (Actual)		87.80%
Minimum Non-Federal Match	\$0.00	\$7,085,448.58
Limit on Public Services	\$18,082,350.00	\$0.00
Limit on Admin/Planning	\$24,109,800.00	\$18,669,136.14
Limit on Admin	\$0.00	\$2,118,363.88
Most Impacted and Distressed Threshold (Projected)	\$120,549,000.00	\$94,297,981.80

## **Overall Progress Narrative:**

Construction is well underway and making great progress in Norfolk's Ohio Creek Watershed. RISE has 9 new subrecipients for both recent Challenges that were just held and their previous 6 subrecipients are well underway developming their businesses and technologies.





## **Project Summary**

Project #, Project Title
--------------------------

Project #, Project Title	This Report	То	Date
	Program Funds Drawdown	Project Funds Budgeted	•
01-NDR, Administration	\$350,494.44	\$4,649,264.64	\$2,118,363.88
02-NDR, Ohio Creek Watershed Project	\$10,225,094.20	\$110,899,735.36	\$31,043,740.10
03-NDR, Coastal Resilience Laboratory & Accelerator	\$241,020.01	\$5,000,000.00	\$1,989,207.01
04-LTC, Long-Term Committments	\$0.00	\$0.00	\$0.00
05-SL, Supporting Leverage	\$0.00	\$0.00	\$0.00
06-OV, Outcome Values	\$0.00	\$0.00	\$0.00
07-NDR-PI Account, Coastal Resilience Laboratory &	\$0.00	\$20,000.00	\$0.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00



## Activities

## Project # / 01-NDR / Administration

# Grantee Activity Number:01-NDR-Admin01Activity Title:NDR-Administration-Virginia

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
01-NDR	Administration
Projected Start Date:	Projected End Date:
01/17/2017	09/30/2022
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NA	Commonwealth of Virginia

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$2,339,813.81
Total Budget	\$0.00	\$2,339,813.81
Total Obligated	\$0.00	\$2,339,813.81
Total Funds Drawdown	\$295,968.17	\$870,465.51
Program Funds Drawdown	\$295,968.17	\$870,465.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$105,213.07	\$861,799.88
Commonwealth of Virginia	\$105,213.07	\$861,799.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

In February 2019, DHCD decided to transfer \$300,000 of State administrative funds to RISE's administrative budget. The total of grant administrative funds does not exceed he 5% cap.

On going administrative and grant management activities. Technical assistance, monitoring and financial management oversite.

Due to space constraints, Virginia's Actions to Affirmatively Further Fair Housing as been added here as a supporting docuement here rather than under the Executive Summary.

#### **Location Description:**

State Offices, primarily located at 600 East Main Street, Richmond, Virginia 23219

#### **Activity Progress Narrative:**

Various Administrative duties to support the planning, management, and implementation of the CDBG NDRC



## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

## No Other Match Funding Sources Found

Other Funding Sources	Amount
Commonwealth of Virginia	\$200,000.00
Old Dominion University	\$50,000.00
Total Other Funding Sources	\$0.00

## **Activity Supporting Documents**

Document

COMBINED CDBG-DR-Grantee-Projections-of-Expenditures-and-Outcomes JULY 2020.xls.xlsx



Grantee Activity Number: Activity Title:

## 01-NDR-Admin02 NDR-Administration-Norfolk

## Activitiy Category: Administration Project Number: 01-NDR Projected Start Date: 01/17/2017 Benefit Type: ( ) National Objective: NA

## Activity Status: Under Way Project Title: Administration Projected End Date: 09/30/2022 Completed Activity Actual End Date:

Responsible Organization: Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,759,450.83
Total Budget	(\$1,378,185.36)	\$1,759,450.83
Total Obligated	(\$1,378,185.36)	\$1,759,450.83
Total Funds Drawdown	\$45,266.59	\$885,635.53
Program Funds Drawdown	\$45,266.59	\$885,635.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,291.05	\$890,646.20
Norfolk	\$43,291.05	\$890,646.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Ongoing administrative functions including grant management, project plannning, community involvement and project implementation.

#### **Location Description:**

This is an administrative activity for the City of Norfolk. The City's Office of Resiliency is located at 501 Boush Street, Norfolk , VA 24510.

#### **Activity Progress Narrative:**

In this quarter, ongoing administrative activities included the overall grant and financial management such as invoices, schedules, time sheets, remittance request preparation, records management, monthly status update report preparation, and overall coordination among City staff, consultants and DHCD. The team continued to work with the City Financial, Budget, and Public Works Departments to finalize contract documents to support additional implementation activities and future construction phases.

## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

#### **Activity Supporting Documents**

Document CDBGDRContractReporting\_NORFOLK\_JULY\_2020.xlsx





Grantee Activity Number: Activity Title:

## 01-NDR-Admin03 NDR-Administration-RISE

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
01-NDR	Administration
Projected Start Date:	Projected End Date:
01/17/2017	09/30/2022
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NA	Coastal Community Resilience, Inc.

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$550,000.00
Total Budget	\$0.00	\$550,000.00
Total Obligated	\$0.00	\$550,000.00
Total Funds Drawdown	\$9,259.68	\$362,262.84
Program Funds Drawdown	\$9,259.68	\$362,262.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,928.82	\$361,451.26
Coastal Community Resilience, Inc.	\$8,928.82	\$361,451.26
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

In February 2019, DHCD decided to transfer \$300,000 of State administrative funds to RISE's administrative budget. The total of grant administrative funds does not exceed he 5% cap.

Administrative activity including grant management, financial services, and project development.

#### **Location Description:**

This is an administrative activity for the Non-Profit RISE. Services that RISE provide will be within the Hampton Roads area. RISE's offices are currently located at 501 Boush Street, Norfolk , VA 24510.

#### **Activity Progress Narrative:**

In the past quarter, RISE recurrent administrative activities included the overall grant and financial management such as receipts and invoice review, bookkeeping, filing, remittance request preparation and quarterly status update and financial reports preparation. In addition, due to the COVID-19 pandemic, RISE continued to manage remote work logistics, including set up of ACH processes. RISE also held a quarterly board meeting, worked with TowneBank to establish a new account for the State match, reviewed and processed, Sam.gov renewal requirements and updated an administrative manual. RISE also began preparation for A-133 audit and worked on insurance renewal. Finally, RISE set up new accounts in its accounting system for 5 new winners of the Coastal Community Resilience Challenge.



## **Accomplishments Performance Measures**

No Accomplishments Performance Measures

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

## **Activity Supporting Documents**

Document CDBGDRContractReporting\_RISE\_JULY\_2020.xlsx

## Project # / 02-NDR / Ohio Creek Watershed Project

Grantee Activity Number:	02-NDR-A1
Activity Title:	NDR-Stormwater Mgt-Pump Stations/Tide Gates

Activitiy Category: Acquisition, construction, reconstruction of public facilities

Project Number: 02-NDR Projected Start Date: 08/01/2019 Benefit Type:

Area ()

National Objective: Low/Mod

## Activity Status: Under Way Project Title: Ohio Creek Watershed Project Projected End Date: 09/30/2022 Completed Activity Actual End Date:

Responsible Organization: Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$21,132,241.44
Total Budget	\$386,546.97	\$21,132,241.44
Total Obligated	\$386,546.97	\$21,132,241.44
Total Funds Drawdown	\$4,111,084.53	\$5,596,014.68
Program Funds Drawdown	\$4,111,084.53	\$5,596,014.68
Program Income Drawdown	\$0.00	\$0.00





Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,022,848.12	\$5,596,014.68
Norfolk	\$4,022,848.12	\$5,596,014.68
Most Impacted and Distressed Expended	\$4,022,848.12	\$5,596,014.68
Match Contributed	\$2,184,470.74	\$2,184,470.74

#### **Activity Description:**

To enhance the capacity of the natural systems to deal with storm water and to protect the tidal systems from storm surge inundation, a series of pumping stations and tide gates will help manage the flows of water in the system.

As the direct leverage funding table indicates, the City of Norfolk committed \$32,120,000 in operation and maintenance costs (O&M) over the lifetime of the Ohio Creek Watershed Project. As indicated in the City of Norfolk leverage letter accepted by HUD (Page 3 of Norfolk Letter in attachment below), the O&M costs will begin when the project is complete and will continue until 2065 (the lifetime of the project). These O&M costs were estimated based on the initial 10% design and may change once the final design is complete.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west.

Pump stations and tide gates will be located in the Chesterfield Heights and Grandy Village neighborhoods within census tracks 46 & 47. The specific location is subject to further design currently underway. At the time of the Phase II application, the engineering for the stormwater management activity of Ohio Creek Watershed project had only been designed to 10% of the final design.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

#### Haynes Creek Pump Station

Installation and excavation of the wet well cofferdam was completed. The excavation was stoned and lined in preparation for concrete. The concrete foundation and first ten feet of exterior walls have been placed. Formwork and rebar installation for the second wall lift is ongoing.

#### **Ballentine Pump Station**

Installation and excavation of the wet well and influent structure cofferdam was completed. The excavations were stoned and lined in preparation for concrete. The wet well concrete foundation and first ten feet of exterior walls have been placed. Formwork and rebar installation for the second wall lift is ongoing. The influent structure concrete foundation, exterior walls, and interior walls have been placed.

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	2	2/3

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.



## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

**Other Funding Sources** 

City of Norfolk (Tide Gauge) Total Other Funding Sources Amount \$32,120,000.00

\$0.00





Grantee Activity Number: Activity Title: 02-NDR-A2 NDR-Stormwater Mgt-Water Retention Rd Improvement

#### Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

02-NDR

Projected Start Date: 08/01/2019

Benefit Type:

Area ()

## National Objective:

Low/Mod

#### **Activity Status:**

Under Way **Project Title:** Ohio Creek Watershed Project **Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:** 

### **Responsible Organization:**

Norfolk

Apr 1 thru Jun 30, 2020	To Date
N/A	\$40,443,652.60
\$370,000.00	\$40,443,652.60
\$370,000.00	\$40,443,652.60
\$3,058,497.94	\$4,685,717.52
\$3,058,497.94	\$4,685,717.52
\$0.00	\$0.00
\$0.00	\$0.00
\$2,863,814.69	\$4,685,717.52
\$2,863,814.69	\$4,685,717.52
\$2,863,814.69	\$4,685,717.52
\$3,495,151.49	\$3,495,151.49
	\$370,000.00 \$370,000.00 \$3,058,497.94 \$3,058,497.94 \$0.00 \$0.00 \$2,863,814.69 \$2,863,814.69 \$2,863,814.69

## **Activity Description:**

Several existing streets in the project area specified above will be retrofited with pervious pavement and bioswalles to manage rain-induced flooding and increase the capacity of the existing stormwater system. Please see attached for examples of the described activity.

To mitigate the vulnerability to street and neighborhood flooding, parcel-level water retention improvements such as rain gardens will help capture and reduce the intensity of stormwater runoff within the neighborhood. These parcel-level improvements will work together as a part of a flood management system in combination with other stormwater and coastal activities included in the DRGR system. These parcel-level improvements will help to prevent the undersized system from being overwhelmed and from water backing up into the streets. See attached for examples of the described activity. Portions of some streets may have to be raised or otherwise retrofited as part of the coastal flood protection. Road retrofits will prevent water from flowing over the roads and will improve passage and safe egress in and out of the adjacent neighborhoods during flood events.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west.

Portions of several existing streets that will be retrofited are located in the Chesterfield Heights and Grandy



Village neighborhoods within census tracks 46 & 47. The specific location is subject to further design currently underway. Stormwater modeling currently underway will determine the exact location of these retrofits. At the time of the Phase II application, the engineering for the stormwater management activity of Ohio Creek Watershed project had only been designed to 10% of the final design.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

Stormwater drainage and potable water lines have been replaced on Ballentine Ave. Ballentine Ave restoration is ongoing. Potable water, sanitary sewer, and stormwater replacement on Marlboro Ave is ongoing. Kimball Loop was closed for installation of the 60" and 42" outfall.

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	1000	1300/10000

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
City of Norfolk (Kimball Terrace)	\$1,395,692.00
City of Norfolk (Tide Gauge)	\$27,170.00
Total Other Funding Sources	\$0.00



## 02-NDR-A3 NDR-Stormwater Mgt-Parcel Level Education Program

Activitiy Category:	Activity Status:
Public services	Under Way
Project Number:	Project Title:
02-NDR	Ohio Creek Watershed Project
Projected Start Date:	Projected End Date:
08/01/2019	09/30/2022
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$25,000.00
Total Budget	(\$75,000.00)	\$25,000.00
Total Obligated	(\$75,000.00)	\$25,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

As part of the stormwater collection program and in order to bring about a community wide sense of responsibility for personal environmental impacts, the City will implement various initiatives to educate residents about the benefits of parcel- and street-level water retention green infrastructure. An example of such innitiative is a "Retain Your Rain" educational and capacity building workshop in which residents learn about the benefits of green infrastructure and how to install such infrastructure in their neighborhood. The city has already successfully piloted these workshops in other areas of the city. We project to reach at least 500 residents of the project area. However, it will be difficult to determine individual income status of the engaged residents.

## **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**



Nothing to report this quarter.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

## **Beneficiaries Performance Measures** No Beneficiaries Performance Measures found.

Activity Locations No Activity Locations found.

## Other Funding Sources Budgeted - Detail

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

## 02-NDR-A4 NDR-Stormwater Mgt-Community Amen. Wetlands Mit.

#### Activitiy Category:

Acquisition, construction, reconstruction of public facilities

#### Project Number:

02-NDR

Projected Start Date:

08/01/2019

Benefit Type:

Area ()

National Objective: Low/Mod

## Activity Status:

Under Way **Project Title:** Ohio Creek Watershed Project **Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:** 

## **Responsible Organization:**

Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$13,087,354.23
Total Budget	\$637,761.15	\$13,087,354.23
Total Obligated	\$637,761.15	\$13,087,354.23
Total Funds Drawdown	\$2,007,801.25	\$2,201,511.23
Program Funds Drawdown	\$2,007,801.25	\$2,201,511.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,007,801.25	\$2,201,511.23
Norfolk	\$2,007,801.25	\$2,201,511.23
Most Impacted and Distressed Expended	\$2,007,801.25	\$2,007,801.25
Match Contributed	\$120,625.56	\$120,625.56

## **Activity Description:**

The capacity of the existing marshes and wetlands in the area will be improved to accommodate stormwater from upstream. The marsh retention areas will be connected to and integrated with the wetlands to provide rainwater storage. The passage of stormwater through restored wetlands and marshes will not only help reduce flooding but also improved water quality. This activity will also include the resilience park construction and associated amenities.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

The Grandy Village Park has been cleared and playground equipment was removed. Reach E berm construction is ongoing. Wetland credits were purchased for the projects to mitigate the impacts to wetlands that were unable to recreate onsite.



## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Acres wetlands	2	2/3

**Beneficiaries Performance Measures** 

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: 02-NDR-B1 NDR-Coastal Mgt.-Living Shoreline & Coastal Berm

#### Activitiy Category:

Acquisition, construction, reconstruction of public facilities

## Project Number:

02-NDR

Projected Start Date:

08/01/2019

Benefit Type:

Area ()

National Objective: Low/Mod

## Activity Status:

Under Way **Project Title:** Ohio Creek Watershed Project **Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:** 

## **Responsible Organization:**

Norfolk

Overall Total Projected Budget from All Sources	<b>Apr 1 thru Jun 30, 2020</b> N/A	<b>To Date</b> \$14,068,061,40
Total Budget	\$380,000.00	\$14,068,061.40 \$14,068,061.40
Total Obligated	\$380,000.00	\$14,068,061.40
Total Funds Drawdown	\$902,063.39	\$1,240,157.08
Program Funds Drawdown Program Income Drawdown	\$902,063.39 \$0.00	\$1,240,157.08 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$902,063.39	\$1,240,157.08
Norfolk	\$902,063.39	\$1,240,157.08
Most Impacted and Distressed Expended	\$902,063.39	\$1,406,686.22
Match Contributed	\$660,011.74	\$826,540.88

## **Activity Description:**

The living shoreline will be constructed along the part of the Elizabeth River bank. The living shoreline will be placed parallel to the shore and will create habitat for species, safeguard the shoreline from erosion due to wave energy, soak up stormwater, reduce storm surge and trap polluted runoff. When combinted with the shoreline berm, a robust living shoreline will increase durability and effectiveness fo the flood protection structure.

Along the Elizabeth River the berm will be built as part fothe coastal flood protection system. The berm will be vegetated with grasses and indigenous plants. If desired by the community, a walking path can be placed on the river front of the berm to provide recreational amenity. In this way, the flood-protection feature will be visually integrated into the existing landscape.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. A robust living shoreline will be constructed along the part of the Elizabeth River bank.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.



## **Activity Progress Narrative:**

Approximately 40% of Reach A berm has been cleared and grubbed, demucked, and the first sand lift has been installed. Reach C berm work, revetment, and rock sills are underway. The living shoreline was installed West of the Ohio Creek bridge.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Linear feet of green public	0	0/5500	

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
Elizabeth River Project	\$440,000.00
Total Other Funding Sources	\$0.00

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



02-NDR-B2

NDR-Coastal Management-Flood Walls

#### **Activitiy Category:**

Acquisition, construction, reconstruction of public facilities

## **Project Number:**

02-NDR

**Projected Start Date:** 08/01/2019

**Benefit Type:** 

Area ()

National Objective: Low/Mod

#### **Activity Status:**

Under Way **Project Title: Ohio Creek Watershed Project Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:** 

**Responsible Organization:** Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$4,491,672.13
Total Budget	\$370,000.00	\$4,491,672.13
Total Obligated	\$370,000.00	\$4,491,672.13
Total Funds Drawdown	\$69,117.79	\$299,355.70
Program Funds Drawdown	\$69,117.79	\$299,355.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$49,077.00	\$299,355.70
Norfolk	\$49,077.00	\$299,355.70
Most Impacted and Distressed Expended	\$49,077.00	\$299,355.70
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

To increase resilience to coastal flood events, several locations along the river front have inadequate space to provide a properly sloped berm due to the existing infrastructure in the project area. In these areas, a vertical flood wall is proposed on the river side with a graded landscape feature on the inland side.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west.

Several locations along the river front have inadequate space to provide a properly sloped berm due to the existing infrastructure in the project area. In these areas, a vertical flood wall is proposed on the river side. The exact location along the shoreline will be determined by the design and modeling work currently underway. The design phase will generate a number of alternatives for the community to choose from.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

T-wall preconstruction and preparation are ongoing. Mobilization is expected in the next month.





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/950

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



02-NDR-C1

**NDR-Land Acquisition** 

#### Activitiy Category:

Acquisition, construction, reconstruction of public facilities

#### Project Number:

02-NDR

Projected Start Date: 08/01/2019

Benefit Type:

Area ()

National Objective:

## Activity Status:

Under Way **Project Title:** Ohio Creek Watershed Project **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

Responsible Organization: Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,050,000.00
Total Budget	\$0.00	\$1,050,000.00
Total Obligated	\$0.00	\$1,050,000.00
Total Funds Drawdown	\$0.00	\$489,798.30
Program Funds Drawdown	\$0.00	\$489,798.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$259,496.30
Norfolk	\$0.00	\$259,496.30
Most Impacted and Distressed Expended	\$0.00	\$259,496.30
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Depending on the further design, modeling and community preferences, some land may have to be acquired to accommodate flood protection components such as flood walls.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. Depending on the further design, modeling and community preferences, some land may have to be acquired to accommodate flood protection components. The exact location is subject to further design and community preferences DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

No new acquistions or relocations occurred this quarther due to COVID-19 executive orders in place.



	This Report Period	
	Total	
# of Linear feet of Public	0	

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

Norfolk Redevelopment and Housing Authority S.L. Nusbaum Reality Co. Total Other Funding Sources Amount \$15,000,000.00 \$20,000,000.00 \$0.00



02-NDR-D1

#### •

Activitiy Category: Planning Project Number: 02-NDR Projected Start Date: 01/17/2017 Benefit Type:

Area()

National Objective:

#### NDR-Ohio Creek Watershed Planning

Activity Status: Under Way

Project Title: Ohio Creek Watershed Project Projected End Date: 09/30/2022 Completed Activity Actual End Date:

Responsible Organization: Norfolk

Overall Total Projected Budget from All Sources	<b>Apr 1 thru Jun 30, 2020</b> N/A	<b>To Date</b> \$16,601,753.56
Total Budget	(\$691,122.76)	\$16,601,753.56
Total Obligated	(\$691,122.76)	\$16,601,753.56
Total Funds Drawdown	\$76,529.30	\$16,531,185.59
Program Funds Drawdown	\$76,529.30	\$16,531,185.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$65,575.61	\$16,762,936.73
Norfolk	\$65,575.61	\$16,762,936.73
Most Impacted and Distressed Expended	\$65,575.61	\$65,575.61
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Planning activities are intended to take the 10% design concepts and ideas initially proposed in the application and further the design process up to project readiness.

Planning activities are intended to result in identifying targeted strategies focused on how best to reduce flood risk and deliver on resilience goals in the Ohio Creek project area in the most effective and environmentally sound ways. This will be achieved by the City of Norfolk revisiting the project components with the community, city staff, design experts and other stakeholders to maximize value without reducing the scope or benefits presented in the application. Results will be identified through conducting planning workshops, environment review, design sessions and community meetings.

As articulated in Phase II of the NDRC application, which is part of and outlined in this Action Plan, Virginia's approach to creating coastal resilience has three goals: Build Water Management Solutions, Strengthened Vulnerable Neighborhoods and Improve Economic Vitality (see Phase II application, page 44). To achieve these goals, the City proposed a series of initiatives (see Phase II application, pages 50 -51) that will buttress communities against economic downturn and other acute shocks and chronic

stresses. These initiatives include poverty reduction programs, land use regulatory improvements,

business expansion and workforce development programs.

To ensure that that Virginia's approach is met and to support the goals outlined in the above paragraph Norfolk will allocate \$300,000 in Planning funds for the Ohio Creek Watershed project to develop a Community Revitalization Plan for the adjacent Newton Creek area located within the approved MID-URN area. The funds would be used for a Newton Creek Community Revitalization Plan to advance the economic revitalization goals that are described in the approved Action Plan.





#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. Adjacent to the Ohio Creek Watershed project area and within the approved MID-URN application area Norfolk will be distributing efforts to implement economic vitality improvements that would directly benefit the Ohio Creek Watershed Project. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

City staff and departments continue reviewing permit and site plan documents to begin construction activities. The project team also met with NRHA staff to coordinate construction activities around Grandy Village Learning Center and mobilization site. Rea estate planning activities also occured this quarter for temporary and perminant easements throughtout the project. No in person community meetings have been held this quarter due to COVID-19 executive orders in Virginia, however, we have held one virtual meeting with NRHA, Chesterfield Academy, and the Chesterfield Heights Civic League.

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	1	74/10

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

#### **No Other Match Funding Sources Found**

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

## Project # / 03-NDR / Coastal Resilience Laboratory & Accelerator

Grantee Activity Number:	03-NDR-A1	
Activity Title:	NDR-RISE-Business Loan Fund	
Activitiy Category:	Activity Status:	
Economic Development Center (Virginia waiver	only) Under Way	
Project Number:	Project Title:	
03-NDR	Coastal Resilience Laboratory & Accelerator Center	
Projected Start Date:	Projected End Date:	
01/17/2017	09/30/2022	
Benefit Type: Direct ( Person )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	



Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$0.00	\$215,888.57
Program Funds Drawdown	\$0.00	\$215,888.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$204,241.71
Coastal Community Resilience, Inc.	\$0.00	\$204,241.71
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This activity will support innovative resiliency efforts through a business loan program which is part of the Resilience Innovation Fund (RIF). The RIF leverages three activities (R&D Venture Support, Revolving Loan, Workforce Development) within a single program. The RIF provides support through training and capital to emerging businesses to develop, pilot and grow business around innovative, resilience-building technologies, products and services in the Hampton Roads region. Businesses developing innovative resilient technologies may require funding to expand and diversify. The mechanism for selecting businesses for the RIF awards is the Coastal Community Resilience Challenge. RISE conducts Coastal Community Resilience Challenges to identify resilience problems to be solved and to surface entrepreneurs with solutions that can be piloted in Hampton Roads and scaled into viable businesses. Businesses with interest in developing resiliency related goods and services will be evaluated by RISE staff and Resilience Innovation Fund Investment Committee to determine if a RISE investment is viable and further cultivate the product financing and development stages. This may include assisting private, for-profit businesses and non-profit organization. Assistance may include, loans, loan guarantees, and technical assistance; and providing economic development services in connection with otherwise eligible CDBG economic development activities as allowed through the Regulatory/Statutory Citations: Section 105(a)(2), Section 105(a)(4), Section 105(a)(14), Section 105(a)(17), Section 105(a)(19), 570.201(c), 570.201(o), 570.202, 570.203 (a), (b) and (c), 570.204.

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

#### **Activity Progress Narrative:**

No activity regarding the HUD Business Loan Fund. RISE concluded the 2020 Coastal Community Resilience Challenge that resulted in 5 small business winners. RISE awarded five in loans from the State match funds to the five winners. The State match funds were also used to implement the Challenge, including Challenge design, outreach and marketing to recruit small business applicants, execution of screening and the selection process with a selection committee, scope and budget refinement, negotiations and compliance review, contracting and provision of programmatic technical assistance as well as promotion and introduction of the teams to the Hampton Roads community to gather data/information and begin planning for their pilot projects in Hampton Roads cities. A brief overview of each winner and their Hampton Roads project follows: Natrx - Natrx will advance and launch its Mobile Manufacturing Units, an innovative digital production technology to efficiently produce nature-based, custom shoreline protection structures to reduce flooding and overall project costs while enhancing ecological outcomes. Re:Public - will launch its map-based risk communication platform to help non-mapping professionals to track real-time flooding risk. StormSensor - will create features for its stormwater monitoring software and hardware products. It provides communities with real-time tidal and storm analysis. Virginia PACE Authority - will expand its reach and pilot an open-market platform to accelerate and streamline a match-making between funders and resilience projects. WeatherCheck - will expand its hail/wind



product to include pluvial and fluvial flood threats, which will continuously monitor properties for severe weather damage and loss and facilitate faster and easier claim resolution for insurance carriers and property owners.

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of businesses assisted	5	5/3

#### **Beneficiaries Performance Measures**

	This Report Period			Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



03-NDR-B1

NDR-RISE-Open Competitions

#### Activitiy Category:

Economic Development Center (Virginia waiver only)

#### **Project Number:**

03-NDR

**Projected Start Date:** 

07/01/2017

**Benefit Type:** Direct (Person)

#### National Objective: **Urgent Need**

#### **Activity Status:**

Under Way

**Project Title:** 

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Coastal Community Resilience, Inc.

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$320,000.00
Total Budget	\$0.00	\$320,000.00
Total Obligated	\$0.00	\$320,000.00
Total Funds Drawdown	\$0.00	\$219,011.39
Program Funds Drawdown	\$0.00	\$219,011.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$218,689.47
Coastal Community Resilience, Inc.	\$0.00	\$218,689.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Procurement challenges will solicit individuals, teams or companies to design, build and test prototypes of resiliency technologies with a view to demonstrating capability. RISE assists Hampton Roads localities with harnessing their resilience needs, procurement, and collective purchasing power to attract more businesses with innovative resilience solutions and expand opportunities for startups and small businesses. Leveraging procurement as an entry point for innovation and as an economic development vehicle, this activity solicits individuals, teams or companies to design, build and test prototypes of resilience technologies with a view to demonstrating capability. RISE works with localities to identify resilience needs, advises on innovative procurement methods that attract innovation and startups/small businesses, and coordinates access to the region's living testbed to innovators and businesses in need testing and demonstrating resilience-building solutions. RISE shepherds businesses through the testing, demonstration, and product evaluation. RISE brokers between regional assets and innovators, identifying test sites, facilitating access to data and key stakeholders, and regional cities' physical infrastructure. RISE monitors and assesses suitability of products and solutions for the Hampton Roads region's resilience needs and disseminates knowledge to regional stakeholders.

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

#### **Activity Progress Narrative:**



No new update/activity in the last reporting quarter. However, now that new metrics (per the Action Plan amendment) are available for reporting, RISE retroactively reports a number of businesses assisted in the past as part of this activity. Wireless Communications & Flood Sensors Evaluation Pilot Program: 5 businesses used the City of Norfolk as a resilience test bed/living laboratory by installing their technologies on the City infrastructure for evaluation in a 4-month data collection pilot. RISE provided TA by shepherding businesses through the testing and demonstration, brokering between regional assets and innovators, identifying test sites, facilitating access to key stakeholders, processing and managing data during the pilot, securing city permitting to allow equipment to be installed on city property and evaluating the systems for ease of installation and operation, realibility, security, ease of data delivery and management cost. Businesses were provided deliverable-based awards.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of businesses assisted	5	5/10

#### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

**Other Funding Sources** 

No Other Funding Sources Found Total Other Funding Sources



03-NDR-B2

NDR-RISE-R&D Venture/Support

#### Activitiy Category:

Economic Development Center (Virginia waiver only)

#### **Project Number:**

03-NDR

**Projected Start Date:** 

01/17/2017

**Benefit Type:** Direct (Person)

#### National Objective: **Urgent Need**

#### **Activity Status:**

Under Way

**Project Title:** 

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Coastal Community Resilience, Inc.

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$3,040,000.00
Total Budget	\$0.00	\$3,040,000.00
Total Obligated	\$0.00	\$3,040,000.00
Total Funds Drawdown	\$168,955.16	\$1,224,148.61
Program Funds Drawdown	\$168,955.16	\$1,224,148.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$136,323.28	\$1,172,099.10
Coastal Community Resilience, Inc.	\$136,323.28	\$1,172,099.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$436,962.40	\$436,962.40

#### **Activity Description:**

This activity will provide assistance to companies developing innovative resilient technologies. The activity is part of the Resilience Innovation Fund (RIF) which leverages three activities (R&D Venture Support, Revolving Loan, Workforce Development) within a single program. The RIF provides support through training and capital to emerging businesses to develop, pilot and grow business around innovative, resilience-building technologies, products and services in the Hampton Roads region. This assistance may also come in the form of financial, technical, or managerial/consulting services. Financial assistance may come in the form of seeking additional financial assistance, underwriting, or direct investment of infrastructure or equipment. This activity will assess companies and provide assistance which, in turn, will help companies grow, retain and create jobs. The mechanism for selecting businesses for the RIF awards is the Coastal Community Resilience Challenge. RISE conducts Coastal Community Resilience Challenges to identify resilience problems to be solved and to surface entrepreneurs with solutions that can be piloted in the Hampton Roads region and scaled into viable businesses. Businesses with interest in developing resiliency related goods and services will be evaluated by RISE staff and Resilience Innovation Fund Investment Committee to determine if a RISE investment is viable and further cultivate the product financing and development stages. \*\*\*There will be additional changes to this activity once the new approved activity type and associated performance measures are available for selection in DRGR per approvals from HUD HQ, field office in accordance with the waiver.\*\*\*

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.



#### **Activity Progress Narrative:**

Now that new metrics (per the Action Plan amendment) are available for reporting, RISE retroactively reports a number of businesses assisted in the past as part of this activity. Four businesses received grant awards and business acceleration and TA assistance from the RISE Resilience Innovation Fund as winners of the 2018/2019 Coastal Community Resilience Challenge. However, substantially more businesses received different level of assistance during the 2-Phase Challenge process preceding the awards. 2018 /2019 Challenge Phase 1 Application assistance: 8 businesses received one on one business coaching on solution development and business plan development for registered applicants. 12 different small business and non-profit teams participated in received business and SME assistance during an all day Solveathon workshop. 36 additional businesses participated in 5 separate workshops (3 online and 2 in-person) focused on Design Thinking and Solution Development and separately on Business Model Development.

RISE continued to provide business and TA assistance to and oversight of Challenge awardees from 2019. Specific updated related to those awardees include Update on the 4 winners: InfraSGA – completed design refinement of a new bioswale product (RAFT System); completed 75% of digital and physical modeling for the system; completed 80% of drawing package for a product manufacturer and completed development of a prototype. Building Resilience Solutions – concluded a pre-retrofit background conditions monitoring phase at one of the field test sites and began analysis. Constructis – completed 90% mechanical design and 70% electrical design for a REX pilot project.

RISE also concluded Stage 1 of the Urban Mobility Challenge resulting in 4 finalists that will proceed into Stage 2. During the UM Challenge, RISE held 8 interactive webinars and info sessions with a total of 155 attendees.

State match funds were deployed to execute the 2020 Coastal Community Resilience Challenges and award 5 winners with a combination of a grant and a loan (see description under the loan activity - these 5 businesses are accounted for under Loan metrics alone - despite receiving a combination of a grant and a loan).

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of businesses assisted	4	4/10

#### **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

**Other Funding Sources** 

No Other Funding Sources Found Total Other Funding Sources



03-NDR-B3

NDR-RISE-Resilience Campus

#### Activitiy Category:

Economic Development Center (Virginia waiver only)

#### **Project Number:**

03-NDR

**Projected Start Date:** 

07/01/2017

**Benefit Type:** Direct (Person)

## National Objective:

**Urgent Need** 

### **Activity Status:**

Under Way

**Project Title:** 

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Coastal Community Resilience, Inc.

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$352,565.66
Total Budget	\$0.00	\$352,565.66
Total Obligated	\$0.00	\$352,565.66
Total Funds Drawdown	\$14,703.14	\$80,446.99
Program Funds Drawdown	\$14,703.14	\$80,446.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$44,007.75	\$117,021.54
Coastal Community Resilience, Inc.	\$44,007.75	\$117,021.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$21,697.51	\$21,697.51

#### **Activity Description:**

In order for companies to build, test, prototype, and scale up their designs, RISE will establish and run a Resilience Campus. The Campus will provide space and labortory facilities for these companies to operate. It may include the acquisition, construction, reconstruction, or rehabilitation of a seperate building or it may result in the development of existing space or RISE may partner with a local university with appropriate laboratory facilities. Equipment and laboratory materials may be required to allow for product testing. This activity will be undertaken through the eligability allowed through the Special Economic Development activities as laid forth in Regulatory/Statutory Citations: Section 105(a)(2), Section 105(a)(4), Section 105(a)(14), Section 105(a)(15), Section 105(a)(17), Section 105(a)(19), 570.201(c), 570.201(o), 570.202, 570.203 (a), (b) and (c). 570.204

Planning efforts for this activity will be minimal and consist of developing how the Resilience Campus will interface with other activities and will occur under activity 03-NDR-C1.

\*\*\* \$47,434.34 has been temporarily reduced from this activity and added to the Planning activity to allow expenses currently charged to "Corporate Engagement: 03-NDR-B4 to be reallocated to "Planning: 03-NDR-C1" activity. Once all expenses have been transferred and Corporate Engagement activity has been zeroed out and removed the budget will allow for \$47,434.34 to be reallocated back to the Resilience Campus activity.\*\*\*

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.



#### **Activity Progress Narrative:**

Now that new metrics (per the Action Plan amendment) are available for reporting, RISE retroactively reports a number of businesses assisted in the past as part of this activity. Six small business winners of the 2018/2019 Coastal Community Resilience Challenge/RIF have benefited from the Resilience Campus. Additional five new small business teams, winners of the 2020 Challenge/RIF have been admitted to the Resilience Innovation Hub and are receiving associated assistance. In the past quarter, RISE reviewed warehouse space logistics and square footage for potential use by new teams in the context of COVID-19. RISE decided not to renew lease of one of the offices due to the COVID situation starting in August.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	11	11/2

#### **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



03-NDR-B4

**NDR-RISE-Corporate Engagement** 

#### Activitiy Category:

Econ. development or recovery activity that creates/retains

#### Project Number:

03-NDR

Projected Start Date:

07/01/2017

Benefit Type: Direct ( Person )

# National Objective:

Urgent Need

#### Activity Status:

Under Way

Project Title:

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Coastal Community Resilience, Inc.

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$47,434.34
Total Budget	\$0.00	\$47,434.34
Total Obligated	\$0.00	\$47,434.34
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$47,751.00
Coastal Community Resilience, Inc.	\$0.00	\$47,751.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

We request removal of the "Corporate Engagement" activity and realocation of all draws/expenses charged to the "Corporate Engagement" activity because efforts associated with this activity are conducted under the existing "Planning" Activity 03-NDR-C1.

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

## **Activity Progress Narrative:**

This activity is in the process of being removed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0





	Th	nis Report Period	I	Cumulative	Actual Total / Ex	pected		
	Low	Mod	Total	Low	Mod	1	Total Lo	w/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0		0/0	0
	This	Report Period		Cumulative A	ctual Total / Exp	ected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/0	0/0	0	

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



03-NDR-B5

NDR-RISE-Workforce Development

#### Activitiy Category:

Economic Development Center (Virginia waiver only)

#### Project Number:

03-NDR

Projected Start Date:

07/01/2017

Benefit Type: Direct ( Person )

# National Objective:

Urgent Need

## Activity Status:

Under Way

Project Title:

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

## **Responsible Organization:**

Coastal Community Resilience, Inc.

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$562,565.66
Total Budget	\$0.00	\$562,565.66
Total Obligated	\$0.00	\$562,565.66
Total Funds Drawdown	\$57,361.71	\$230,124.78
Program Funds Drawdown	\$57,361.71	\$230,124.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$41,890.78	\$158,660.87
Coastal Community Resilience, Inc.	\$41,890.78	\$158,660.87
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This activity provides technical assistance, business mentoring and grant assistance to small businesses and non-profit entities developing workforce in the resilient sector. As a result of RISE's efforts, there will be demand for local workforce. Jobs may range from low-skilled assembly positions, to higher skilled manufacturing and design positions. This activity will work with local organizations to ensure there is a pipeline of suitably trained local workers to fill these needs. High school and college students will be targeted to receive training for resilience-related jobs. Planning for this activity will develop coordination with existing local workforce develop efforts, developing needs for resilience workforce, and building the organization to implement the workforce development plan. The activity is part of the Resilience Innovation Fund (RIF) which leverages three activities (R&D Venture Support, Revolving Loan, Workforce Development) within a single program. The RIF provides support through training and capital to emerging businesses to develop, pilot and grow business around innovative, resilience-building technologies, products and services, including workforce development programs, in the Hampton Roads region. The mechanism for selecting businesses for the RIF awards is the Coastal Community Resilience Challenge. RISE conducts Coastal Community Resilience Challenges to identify resilience problems to be solved and to surface entrepreneurs with solutions that can be demonstrated and scaled into viable businesses in the Hampton Roads region. Businesses are evaluated by RISE staff and Resilience Innovation Fund Investment Committee to determine if a RISE investment is viable.

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.



#### **Activity Progress Narrative:**

Now that new metrics (per the Action Plan amendment) are available for reporting, RISE retroactively reports metrics achieved for this activity. LRP: 40 people from Hampton Roads were trained/upskilled during CBLP Level 1 certification course focused on Hampton Roads conditions. 2 Hampton Roads trainees were trained/upskilled during CBLP Level 2 training. 24 Hampton Roads people were trained as a part of a new pilot green infrastructure Maintenance Crew training called CBLP-CREW. 27 students from Virginia universities working on Hampton Roads flood projects were trained/mentored during Wetlands Watch's Collaboratory semester-long projects. RES: 9 people were trained/upskilled in the inaugural Home Raising Academy training. RISE provided oversight and assistance to two workforce development Challenge/RIF awardees (Landscape Resilience Partnership and Resilience Enterprise Solutions). RES finalized all materials and launched its inaugural Home Raising Academy training. Due to COVID-19, the training was moved online but retained the majority of trainees registered. Four businesses including 9 people were trained. Please see press release here:https://mailchi.mp/riseresilience/academy-7942122?e=[UNIQID].

LRP worked on: evaluating how to convert its green infrastructure workshops and training modules for online delivery via short videos and webinars; evaluating how to cost effectively offer field workshop and training experiences to groups of 10 or less, possibly meeting with smaller groups spread out over a two-day period; considering ways to support the existing network of certified-CBLPs in the Chesapeake Bay region (now exceeding 550 professionals). LRP also continued planning for professional development workshops focused on green infrastructure and resilience learning objectives with the initial workshops focusing on: an invasive species identification and management workshop, a design workshop to develop modular resilient planting plans for shorelines, buffers, ditches, and bioretention areas, and more maintenance crew workshops. LRP is evaluating whether some portions of the workshops can be delivered via webinars due to COVID-19. LRP has also begun to implement a green infrastructure workforce youth/entry level training (CBLP-A) with the Elizabeth River Project non-profit. The beginning date of the program has been delayed until August 2020 due to COVID-19.

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of People Trained	102	102/50
# of businesses assisted	2	2/2

## **Beneficiaries Performance Measures**

	This	s Report Period		Cumulative	Actual Total / Ex	cpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

#### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

#### **No Other Match Funding Sources Found**

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





03-NDR-C1

NDR-RISE Planning

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
03-NDR	Coastal Resilience Laboratory & Accelerator Center
Projected Start Date:	Projected End Date:
03/01/2017	09/30/2022
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NA	Coastal Community Resilience, Inc.

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$77,434.34
Total Budget	\$0.00	\$77,434.34
Total Obligated	\$0.00	\$77,434.34
Total Funds Drawdown	\$0.00	\$19,586.67
Program Funds Drawdown	\$0.00	\$19,586.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,205.32
Coastal Community Resilience, Inc.	\$0.00	\$16,205.32
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This activity is to support RISE's planning efforts to design the business loan program, accelerate global market activity by developing a regional "living laboratory" to test innovation, and to facilitate partnerships and collaboration in the resilience and coastal adaptation fields that lead to economic growth in the Hampton Roads Region.

Planning activities will be undertaken which support the implementation of the Business Loan Pool, Procurement Challenges, R & D Venture/Support, Resilience Campus, Corportate Engagement and Workforce Development activities.

Attached is a planning document which describes RISE's strategic initiatives in the Hampton Roads area which reinforce the need for a regional focus for climate change solutions in the Commonwealth's coastal areas.

On January 11, 2018, this Action Plan was revised to move \$764,473.00 from the planning activites to project implementation. The original budget amount for this planning activity was set at an amount that that allowed for the development of planning activities that would further identify the operations and structure of the R & D Venture and Support activity and Reveolving Loan Fund. The focus of the planning activities over the past few months has been refined and it has been determined that funds would be best used in project implementation. The planning budget has been reduced from a total of \$789,473 to \$25,000 through this revision number two.

\*\*\* On August 1, 2019 \$47,434.34 has been temporarily added from the Resilience Campus activity to allow expenses currently charged to "Corporate Engagement: 03-NDR-B4 to be reallocated to "Planning: 03-NDR-C1" activity. Once all expenses have been transferred and Corporate Engagement activity has been zeroed out and removed the budget will allow for \$47,434.34 to be reallocated back to the Resilience Campus activity.\*\*\*

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport



News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

#### **Activity Progress Narrative:**

No new activity.

#### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / 04-LTC / Long-Term Committments

Grantee Activity Number:	04-LTC-01
Activity Title:	LTC-Code/Ordinance Revision
Activitiy Category:	Activity Status:
NDR - Long Term Commitment	Completed
Project Number:	Project Title:
04-LTC	Long-Term Committments
Projected Start Date:	Projected End Date:
01/01/2014	01/23/2018
<b>Benefit Type:</b> Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Revision of the City's Code/Ordinance.

#### **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

There were no new houses built at 3 feet above the base flood elevation in the 100 year floodplain in this reporting period.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/96121

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources



04-LTC-02

#### Activitiy Category:

NDR - Long Term Commitment

#### **Project Number:**

04-LTC Projected Start Date:

09/09/2014

Benefit Type:

Area ()

National Objective: Low/Mod

#### **LTC-Zoning Ordinance Revision**

Activity Status: Completed Project Title: Long-Term Committments Projected End Date: 01/23/2018 Completed Activity Actual End Date:

Responsible Organization: Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The zoning ordinance revision begun in 2014. City staff expects City Council approval around October 2017.

#### **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

No projects were implemented during this reporting period. This metric was completed in January 2018. Norfolk City Council passed the new zoning ordinance that is inclusive of the resilience provisions on January 23, 2018.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	96121/96121



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



04-LTC-03

# LTC-Recurrent Flooding/Stormwater Fund

Activitiy Category:	Activity Status:
NDR - Long Term Commitment	Completed
Project Number:	Project Title:
04-LTC	Long-Term Committments
Projected Start Date:	Projected End Date:
01/01/2014	01/01/2014
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The recurrent flooding/stormawater fund was established on 1/1/2014. Fee collection is ongoing and funds are used to address the City-wide stormwater and flooding issues. Fee collection is ongoing.

#### **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

The recurrent flooding/stormwater fund was established on 1/1/2014. Fee collection is ongoing. No projects were implemented during this reporting period.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/96121



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



04-LTC-04

#### Activitiy Category:

NDR - Long Term Commitment **Project Number:** 

04-LTC

Projected Start Date: 10/28/2015

**Benefit Type:** Area ( )

National Objective:

Low/Mod

## LTC-Resilience Strategy

Activity Status: Completed Project Title: Long-Term Committments Projected End Date: 10/28/2015 Completed Activity Actual End Date:

Responsible Organization: Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The City of Norfolk's Resiliency Strategy was released on October, 28, 2015. The implementation of the stratey is on going.

#### **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

This metric was completed. The City of Norfolk's Resiliency Strategy was released on October 28, 2015.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	192242/96121





No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



04-LTC-05

#### Activitiy Category:

NDR - Long Term Commitment

# Project Number:

04-LTC Projected Start Date: 05/01/2014

Benefit Type:

Area()

National Objective: Low/Mod

#### LTC-NFIP Community Rating System

Activity Status: Completed Project Title: Long-Term Committments Projected End Date: 08/01/2017 Completed Activity Actual End Date:

Responsible Organization: Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The City has been re-evaluted on their National Flood Insurance Program Community Rating System (CRS). The new score will be released on May 1, 2017.

#### **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

This metric has already been completed when Norfolk moved from a Community Rating System's Class 8 to a Class 7 earlier in 2018.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	192242/96121



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / 05-SL / Supporting Leverage

Grantee Activity Number:	05-SL-01
Activity Title:	SL-Commonwealth of Virginia Initiatives

Activitiy Category:	Activity Status:
NDR - Supporting Leverage	Under Way
Project Number:	Project Title:
05-SL	Supporting Leverage
Projected Start Date:	Projected End Date:
01/17/2017	09/30/2022
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Commonwealth of Virginia

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Commonwealth of Virginia	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00



#### **Activity Description:**

Various capital improvement projects have either been completed or are underway which improve the environmental intergity of the region through enhanced drainage, providing more resilient infrastructure, and improving social and eceomonic resiliency in flood-prone and environmentally sensitive areas. These were initatives under taken by other State Agenies.

#### **Location Description:**

The project location for Commonwealth of Virginia supporting leverage includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

#### **Activity Progress Narrative:**

See Attached Spreadsheet for progress on supporting leverage spending

**Accomplishments Performance Measures** 

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

Match Sources Commonwealth of Virginia Subtotal Match Sources

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources

# **Activity Supporting Documents**

Document Combined CDBG-NDRC Supporting Leverage Quarterly Report July 2020.xlsx

**Amount** \$70,493,642.00





Grantee Activity Number: Activity Title: 05-SL-02 SL-City of Norfolk

#### Activitiy Category:

NDR - Supporting Leverage

Project Number:

05-SL

Projected Start Date: 01/17/2017

Benefit Type:

Area ()

National Objective:

Activity Status: Under Way Project Title: Supporting Leverage Projected End Date: 09/30/2022 Completed Activity Actual End Date:

Responsible Organization: Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The City of Norfolk commitment of \$125,000.00 in funding to support activities directly related to undertaking the CDBG-NDR proposal. The Funds were used during December 2014 to support an Urban Land Institute REsilience Technical Panel, the result of which will be used in the development of projects during Phase 2 of the NDRC grant process. See attachment for letters of support in leverage that were accepted by HUD.

#### **Location Description:**

The project Location for supportin environment leverage includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

#### **Activity Progress Narrative:**

Nothing to report.

#### **Accomplishments Performance Measures**



No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

Match Sources Old Dominion University Subtotal Match Sources

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount \$125,000.00

Amount

# Project # / 06-OV / Outcome Values

Grantee Activity Number: Activity Title:	06-OV-LTC-C/OR-01 OV-LTC Code/Ordiance Revision NDR - Economic OV
Activitiy Category: NDR - Economic Value	Activity Status: Under Way
Project Number:	Project Title:

Project Number: 06-OV Projected Start Date: 09/09/2014 Benefit Type: Area ( ) National Objective: NA

Projected E	End Date:
01/17/2017	
Completed	Activity Actual End Date:
Responsib	le Organization:

Norfolk

**Outcome Values** 

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00



Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Outcome Value tied to the LTC Project # 04-LTC-01 titled "Code/Ordiance Revision." This Outcome Value is in the Economic category reporting on the # of revised zoning codes incorporating resiliency adopted.

#### **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

This metric was completed in January 2018. Norfolk City Council passed the new zoning ordinance that is inclusive of the resilience provisions on January 23, 2018.

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# zoning amendments passed	0	1/1

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# 06-OV-LTC-C/OR-02 OV-LTC Code/Ordinance Revision NDR -Resilience OV

#### Activitiy Category:

NDR - Resilience Value Project Number: 06-OV Projected Start Date: 01/01/2014 Benefit Type: ( ) National Objective: NA

## Activity Status: Under Way Project Title: Outcome Values Projected End Date: 01/17/2017 Completed Activity Actual End Date:

## **Responsible Organization:**

Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Outcome Value tied to the LTC Project # 04-LTC-01 titled "Code/Ordiance Revision." This Outcome Value is in the Resiliency category reporting on the # of new structures built to 3 ft. freeboard . Norfolk proposes it will achieve 20 of these between 2014-2017.

## **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

## **Activity Progress Narrative:**

There were no new houses built at 3 feet above the base flood elevation in the 100 year floodplain in this reporting period.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of new structures built to 3 ft.	0	1/20



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



# 06-OV-LTC-NFIP-01 OV-LTC %Decrease NFIP CRS Score NDR -Resilienc OV

#### Activitiy Category:

NDR - Resilience Value Project Number: 06-OV Projected Start Date: 10/28/2015 Benefit Type: ( ) National Objective: NA

## Activity Status: Under Way Project Title: Outcome Values Projected End Date: 01/17/2017 Completed Activity Actual End Date:

#### **Responsible Organization:**

Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Outcome Value tied to the LTC Project # 04-LTC-05 titled "NFIP Community Rating System." This Outcome Value is in the Resiliency category reporting on the % decrease in NFIP CRS score. This was listed in our spreadsheet given to us by HUD as both a Economic and Resiliency Value, however could only locate the metric under the Resiliency Value (see attachment). Norfolk proposes a 20% decrease.

## **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

## **Activity Progress Narrative:**

This metric was completed in May 2018 when Norfolk received a CRS score of 7.

## **Accomplishments Performance Measures**

This Report Period Total Cumulative Actual Total / Expected Total



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





# 06-OV-LTC-RF/SF-01

OV-LTC Recurrent Flooding/Stor NDR - Resilience OV

#### Activity Status: **Activitiy Category:** NDR - Resilience Value Under Way **Project Number: Project Title: Outcome Values** 06-OV **Projected Start Date: Projected End Date:** 01/01/2014 01/17/2017 **Benefit Type: Completed Activity Actual End Date:** () National Objective: **Responsible Organization:** NA Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Outcome Value tied to the LTC Project # 04-LTC-03 titled "Recurrent Flooding/Stormwater Fund." This Outcome Value is in the Resiliency category reporting on the, "# of storm water projects implemented."

#### **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

There were no new stormwater projects implemented in this reporting period.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of storm water projects	0	0/10



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



#### **Activitiy Category:**

NDR - Resilience Value Project Number: 06-OV Projected Start Date: 10/28/2015 Benefit Type: ( ) National Objective: NA

## Activity Status: Under Way Project Title: Outcome Values Projected End Date: 01/17/2017 Completed Activity Actual End Date:

# Responsible Organization:

Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## Activity Description:

Outcome Value tied to the LTC Project # 04-LTC-04 titled "Resiliency Strategy." This Outcome Value is in the Resiliency category reporting on the, "#of resiliency strategies released." This was listed in our spreadsheet given to us by HUD as an Economic, Environmental, Resiliency, and Social Value. Norfolk proposes 1 strategy for each Outcome Value. (see attachment for the HUD developed and approved Metrics).

## **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

This metric was completed. The City of Norfolk's Resiliency Strategy was released on October 28, 2015.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of resiliency strategies	0	1/1



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## 06-OV-LTC-ZOR-01 OV-LTC Zoning Ordinance Revisi NDR - Resilience OV

Activitiy Category:	Activity Status:
NDR - Resilience Value	Under Way
Project Number:	Project Title:
06-OV	Outcome Values
Projected Start Date:	Projected End Date:
09/09/2014	01/17/2017
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NA	Norfolk

Overall	Arrs 4 three laws 20, 2020	To Data
Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Outcome Value tied to the LTC Project # 04-LTC-02 titled "Zoning Ordinance Revision." This Outcome Value is in the Resiliency category reporting on the, "# of revised zoning codes incorporating resiliency adopted."

## **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

## **Activity Progress Narrative:**

This metric was completed in January 2018. Norfolk City Council passed the new zoning ordinance that is inclusive of the resilience provisions on January 23, 2018.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of revised zoning codes	0	1/1



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## 06-OV-OCW-01 OV-OCW NDR - Economic OV

#### Activitiy Category:

NDR - Economic Value Project Number: 06-OV Projected Start Date: 01/17/2017 Benefit Type: ( ) National Objective: Low/Mod

# Activity Status: Under Way Project Title: Outcome Values Projected End Date: 09/30/2022 Completed Activity Actual End Date:

Responsible Organization: Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Outcome Value tied to the NDR Project # 02-NDR titled "Ohio Creek Watershed."

These Outcome Values are in the Economic category reporting on the, "% increase in median property value of homes in project area."

The Baseline is \$128,000.00

Norfolks current goal is to maintain the median property value at the current levels and prevent it from declining. The median property value of homes in the project area has decreased by approximately 2-3% since 2013. The ultimate long-term goal is to increase the median property value but that is unlikely to happen until after the completion of the project.

## **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

The changes on the median property value of homes are expected to be realized after the completion of the project.



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
% increase in median property	0	0/1

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



# 06-OV-OCW-02 OV-OCW NDR - Environmental OV

Activitiy Category:	Activity Status:
NDR - Environmental Value	Under Way
Project Number:	Project Title:
06-OV	Outcome Values
Projected Start Date:	Projected End Date:
01/17/2017	09/30/2022
Benefit Type: ()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
Low/Mod	Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Outcome Value tied to the NDR Project # 02-NDR titled "Ohio Creek Watershed."

These Outcome Values are in the Environmental category reporting on the, "# of acres of parks created,# of acres of rain gardens created,# of linear feet of shoreline restored, # of linear feet of trails constructed, # of trees planted in project area, and % reduction in TMDL pollutant loads."

Baseline:

# of trees planted in project area - 1463

% reduction in TMDL pollutant loads - Nitrogen Pollutant Load- 6,885 lbs/yr, Required Reduction- 557 lbs/yr; Phosphorous

#### **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

Work on these activities in just getting started and is ongoing.



## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of linear feet of trails	0	0/1000
# of acres of parks created	0	0/5
# of acres of rain gardens	0	0/1
# of linear feet of shoreline	0	0/2200
# of trees planted in project	0	0/200
% reduction in TMDL pollutant	0	0/20

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## 06-OV-OCW-03 OV-OCW NDR - Resilience OV

	•
Activitiy	Category:

NDR - Resilience Value **Project Number:** 06-OV **Projected Start Date:** 01/17/2017 **Benefit Type:** ( ) **National Objective:** 

Low/Mod

# Activity Status: Under Way Project Title: Outcome Values Projected End Date: 09/30/2022 Completed Activity Actual End Date:

Responsible Organization: Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Activity Description:**

Outcome Value tied to the NDR Project # 02-NDR titled "Ohio Creek Watershed."

These Outcome Values are in the Resiliency category reporting on the, "# of linear miles no longer experience flooding, # of reduced hours streets are flooded, and \$ estimated value of flood loss avoided."

# of linear miles no longer experience flooding - The best estimate of the projected outcome - the coastal storm surge modeling that will be conducted during the design/engineering phase will establish the baseline and a more accurate projected outcome.
# of reduced hours streets are flooded - The best estimate of the projected outcome. Coastal storm surge modeling that we will conduct during the design phase will help us establish the baseline and a more accurate projected outcome.
\$ estimated value of flood loss avoided - This is an estimated annual benefit based on modeling of coastal storm surge with 2.5 feet of sea level rise. Coastal storm surge modeling that we will conduct during the design phase will help us establish the

baseline and a more accurate projected outcome. The Baseline for this outcome is 0

# Location Description:

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

# Activity Progress Narrative:

Work on these activities in just getting started and is ongoing.



# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of linear miles no longer	0	0/2
# of reduced hours streets are	0	0/5
\$ estimated value of flood loss	0	0/327623

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





## 06-OV-OCW-04 **OV-OCW NDR - Social OV**

#### **Activitiy Category:**

NDR - Social Value **Project Number:** 06-OV **Projected Start Date:** 01/17/2017 **Benefit Type:** () National Objective: Low/Mod

# **Activity Status:** Under Way **Project Title: Outcome Values Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:**

**Responsible Organization:** Norfolk

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Norfolk	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Outcome Value tied to the NDR Project # 02-NDR titled "Ohio Creek Watershed." These Outcome Values are in the Social category reporting on the, "# of small water retention devices/systems installed, and % increase in "Walk Score." Baseline: # of small water retention devices/systems installed - 0 % increase in "Walk Score" - 17

## **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

Work on this activity has not started.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of small water retention	0	0/10



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



## 06-OV-RISE-01 OV-RISE NDR - Economic OV

#### Activitiy Category:

NDR - Economic Value Project Number: 06-OV Projected Start Date: 01/17/2017 Benefit Type: ( ) National Objective: NA

## Activity Status: Under Way Project Title: Outcome Values Projected End Date: 09/30/2022 Completed Activity Actual End Date:

#### **Responsible Organization:**

Coastal Community Resilience, Inc.

Overall	Apr 1 thru Jun 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Coastal Community Resilience, Inc.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Outcome Value tied to the NDR Project # 03-NDR titled "Coastal resiliency Laboratory & Accelerator Center." These Outcome Values are in the Economic category reporting on the, "# of businesses formed as a result of the Coastal Resilience Incubator and Laboratory, # of businesses participating in the Coastal Resilience Incubator and Laboratory, # of projects brokered by the Coastal Resilience Incubator and Laboratory, and # of resiliency products and technologies with commercial applications developed."

## **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

## **Activity Progress Narrative:**

# of business formed: InfraSGA, Building Resilience Solutions, Resilience Enterprise Solutions. # of businesses participating and # of projects brokered: First Round of the Challenge: 6 businesses. Second Round of the Challenges: 5 businesses + 4 businesses from the Urban Mobility Challenge. Wireless Communications and Flood Sensor Pilot: 5 businesses. # of resilience products and technologies developed: 11 under development.



## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of businesses formed as a	3	3/15
# of businesses participating in	20	20/10
# of projects brokered by the	20	20/20
# of resiliency products and	0	0/15

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources

