# Grantee: Virginia

# Grant: B-13-DS-51-0001

# October 1, 2019 thru December 31, 2019

| Grant Number:<br>B-13-DS-51-0001 | Obligation Date:       | Award Date:                                    |
|----------------------------------|------------------------|--|
| <b>Grantee Name:</b><br>Virginia | Contract End Date:     | <b>Review by HUD:</b><br>Reviewed and Approved |
| Grant Award Amount:              | Grant Status:          | QPR Contact:                                   |
| \$120,549,000.00                 | Active                 | No QPR Contact Found                           |
| LOCCS Authorized Amount:         | Estimated PI/RL Funds: |  |
| \$120,549,000.00                 | \$20,000.00            |  |

**Total Budget:** \$120,569,000.00

# **Disasters:**

#### **Declaration Number**

No Disasters Found

#### **Narratives**

#### **Executive Summary:**

The Commonwealth of Virginia has embraced the opportunity to apply to the US Housing and Urban Development's (HUD) National Disaster Resiliency Competition (NDRC). Virginia seeks to: (1) address unmet recovery needs in the most impacted and distressed areas of its Hampton Roads region, which suffered damage from the qualifying disaster, Hurricane Irene, in 2011, and (2) facilitate the longer-term resilience of the region in response to extreme weather events, recurrent flooding, and sea level rise. Innovation is found in Virginia's holistic regional resiliency approach that extends beyond infrastructure to encompass community and economic development. That is, the development of infrastructure and water management approaches will be informed by, and work in concert with, enhancing the health and wellbeing of citizens and stimulating economic growth. We will be building resilience in our population and leverage these changes as an economic accelerator. This innovative living with water approach, called "thRIVe: Resilience In Virginia," aligns with HUD's National Objective to directly benefit low- and moderate-income persons and households by focusing on unmet recovery needs, as well as build regional resilience capacity to manage extreme weather events and adapt to sea level rise.

Governor Terry McAuliffe has selected the Commonwealth's Department of Housing and Community Development (DHCD) to coordinate development of its NDRC application. DHCD encompasses a wide range of services and frequently collaborates across disciplines to serve vulnerable populations. The agency has partnered with state, regional and local government, academia, business and nonprofit entities to design an approach that will cultivate resilience. Under the leadership of DHCD, the Commonwealth, its qualifying localities and stakeholders have collaborated to create such an approach to resilience. Since Phase II of the NDRC competition, HUD has awarded the Commonwealth of Virginia \$120,549,000 to implement Norfolk's Ohio Creek Watershed project and a Business Incubator / Accelerator (called Costal Community Resilience, Inc. doing business as RISE) to support resiliency efforts and spur economic development for the entire region. In addition to NDRC HUD award, between Norfolk and the Commonwealth of Virginia \$69,232,862 in Direct Leverage and \$70,923,836 in Supporting Leverage has been committed to the region and the commonwealth's various resiliency efforts.

Rising sea level and increasing frequency and severity of storms and rain will necessitate the redesign of coastal communities to more effectively manage water. This redesign provides an opportunity for cities, like Norfolk to use water and water management system (to block, hold, channel, absorb, clean and release water) as catalysts to economic development and community revitalization. The Ohio Creek Watershed project selected for the NDRC funding involves a layered approach to dealing with the impact of flooding and sea level rise in a coastal area. The project will show how green and grey infrastructure, working together can create a community that can live with water in a future of rising tides.

RISE's mission is to accelerate global market activity by developing a regional "living laboratory" to test innovation, and to facilitate partnerships and collaboration in the resilience and coastal adaptation fields that I

#### **Executive Summary:**

eadto economic growth in the Hampton Roads region.

See Supplemental Document for DHCD's Fair Housing Policy Virginia's under the Administration Activity (01-NDR-ADMIN01).

#### **MID-URN Areas:**

The Ohio Creek Watershed project located in the city of Norfolk was selected for the NDRC funding. The area contains census tracts 46 and 47 which include two fully built-out neighborhoods of Grandy Village and Chesterfield Heights. The area is bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. The area contains a total population of 3,270 persons. Of this population, approximately 76% households are LMI.

In this area Norfolk will use the increasing exposure to significant flood and rising sea levels that necessitates physical change as an opportunity to remake the landscape to live and thrive with water. Both neighborhoods and surrounding areas experience regular flooding from river water washing over the coast line and heavy precipitation events. In this area, as in



many others in the region, river water is pushed up the drainage system in storms, flooding low-lying areas and preventing rainfall from draining out of neighborhoods. Even during normal tide conditions in the river, these very old, undersized and submerged storm water pipes cannot convey run-off to the river in one of the increasingly frequent heavy rainfalls. The result is water ponding in streets, sidewalks and residents' basements on a monthly basis. In extreme high tides with heavy rains, streets in the area are impassible and houses flood. During Norfolk's multi-year community engagement process, "residents were clear" that the areas' additional unmet needs for resilience go beyond repair to water damage from Hurricane Irene to include their physical, economic, and social disconnection from the rest of the city. Residents further identified concentrated poverty, environmental degradation, risk to historic housing and lack of access to waterfront parks and other amenities among key challenges.

To address the area challenges, the Ohio Creek project will implement distributed, replicable, and community-oriented approach to resiliency. It includes a system of innovative parcel- street- and neighborhood-level solutions such as green and grey infrastructure projects combined with the development of coastal living shoreline to address the area's current and future flooding issues. In addition, this integrated flood control system will make coastal residents active participants in water management, create green spaces to hold and absorb excess water while filtering it to remove pollutants, and create natural walking trails that reconnect the neighborhoods. The expanded green and open space needed to hold water will provide residents with recreational amenities, creating neighborhoods where people choose to live. Residents are working with City staff to ensure that the grant does more than just improve the infrastructure, but ensures connectivity, economic opportunity and amenities for all the residents of the neighborhood and the city. While the adjacent Newton's Creek Watershed project was not selected for the NDRC funding, the City and its partners are committed to implementing the plan proposed in the NDRC application over the long term. The adjacent Newton's Creek Watershed will also continue to be part of the overall NDRC program due to its hydrological interconnectivity with the NDRC-funded census track 47 located in the Ohio Creek project area.

#### **MID-URN Areas:**

RISE, the second project selected for the NDRC funding, will serve as a regional economic development center that supports technical and organizational to help businesses respond to sea level rise, recurrent flooding, and extreme weather events while ensuring access to and better management of water resources. RISE's vision is to position Hampton Roads as the global leader in addressing these threats by developing strategies, policies, and products that allow the region to continue to grow.

#### Key Agencies, Partners, Positions, Personnel:

THE COMMONWEALTH OF VIRGINIA. The Commonwealth of Virginia brings many years of proven experience successfully managing disaster recovery to its National Disaster Resilience Competition (NDRC) grant funding application. Virginia ranges from the Blue Ridge Mountains to the Chesapeake Bay, and this geographical diversity engenders a variety of natural disasters including hurricanes, tornadoes, severe winter storms, and geological hazards like landslides and earthquakes. Within the Hampton Roads region, a main consequence of weather disasters is flooding. Virginia must also be prepared for manmade threats, such as radiological and HazMat problems, and terrorist incidents, given its concentrations of military installations, and major port and rail operations.

The Virginia Department of Emergency Management (VDEM) is responsible for disaster management and building resiliency, including assessing vulnerabilities, mitigating hazards, planning and coordinating assets and resources, and emergency services. Critical skills for resilient disaster recovery include: the ability to assess vulnerability and define needs; to identify long-term resilient solutions; to conduct a Benefit-Cost Analysis; knowledge of construction and GIS; program and fiscal management experience; ability to interpret state/federal regulations; and communication skills for planning and outreach to citizens.

Historically, Virginia's mitigation programs have assisted communities by sponsoring individuals for projects like acquisition of flood-prone properties, elevations of homes, flood-proofing of businesses, and localized storm water management projects, and the state typically provides 20% of the 25% required non-federal match for mitigation projects. Per FEMA, on average, every dollar spent on mitigation returns four dollars, excluding community and business continuity, environmental benefits, or the homeowner benefit of lower flood insurance costs. Virginia has awarded localities and Planning District Commissions over \$33,000,000 in total project costs through FEMA disaster and nondisaster grants since August 2012. Based on the FEMA measure, the value of direct mitigation for the last three years exceeds \$132,000,000. Addressing Climate Change and Sea Level Rise. In 2008, Governor Tim Kaine created the Virginia Commission on Climate Change to study climate change, increasing extreme weather events, and SLR. It found a decline or disappearance of key Chesapeake Bay species, increased damage from more frequent and severe storms, and the spread of vector-borne diseases like West Nile virus.

In July 2014, the current governor, Terry McAuliffe, convened the Governor's Climate Change and Resiliency Update Commission, which developed these recommendations: 1) Establish a Climate Change and Resilience Resource Center, 2) Create a Virginia Trust for Energy and Resilience, 3) Establish a renewable energy procurement target for Commonwealth agencies, 4) Adopt a zero emission vehicle program, and 5) Leverage federal funding to make coastal communities more resilient. Decision-making is also informed by the Secure Commonwealth Panel's Recurrent Flooding Subpanel, the Center for Coastal Resources Management at Virginia Institute of Marine Science (VIMS), the Coastal Policy Clinic at William & Marement Program, and the Floodplain Management Program.

#### Key Agencies, Partners, Positions, Personnel:

ary of Public Safety and Homeland Security, Brian Moran, as the Commonwealth's first Chief Resiliency Officer and the single point of contact for resiliency issues. Secretary Moran's office subsequently began to revamp emergency planning and disaster relief in eastern Virginia, addressing deficiencies identified by the governor.

Innovation and Entrepreneurship. Virginia also recognizes the critical role of the economy in building resiliency. Virginia universities generated 1.94 startups per million residents in 2013, and Governor McAuliffe has made building a strong entrepreneurship support system a priority. Recently, the Governor announced the winners of the first-ever Virginia Velocity Business Plan Competition, which provided \$850,000 to five bioscience and energy companies planning to expand their business in Virginia.

DEPARTMENT OF HOUSING AND COMMUNITY DEVELOPMENT (DHCD). Governor McAuliffe has designated the Virginia Department of Housing and Community Development (DHCD) as the lead agency for Virginia's NDRC application. DHCD has significant experience with major projects and will also serve as grant administrator and project implementation manager upon award. As the primary point of contact for programmatic and contractual obligations, DHCD will be responsible for grant oversight, fiscal and budgetary controls, and inter-community coordination.

DHCD partners with Virginia communities to develop their economic potential, regulates the state's building and fire codes, provides training and certification for building officials, and invests more than \$100M each year into housing and community development projects throughout the state – and most are designed to support low-to-moderate income citizens. The department also runs a number of programs aimed at preventing homelessness and advancing homeownership, and provides a range of multi-purpose community development grants for a variety of community needs

Past Experience of the Applicant. DHCD is committed to creating safe, affordable, and prosperous communities in which to live, work and do business in Virginia. The agency strategically invests financial and technical resources into affordable housing and development projects to attract private sector development and further investment. By promoting regional economic collaborations in economically distressed areas, DHCD stimulates job creation, builds community capacity, and



empowers residents. DHCD also supports small business and entrepreneurs, incorporating community assets into revitalization strategies to restructure economies and create vibrant and competitive communities.

The agency serves many of Virginia's most vulnerable individuals, including the homeless and special needs populations, and collaborates with partners to offer more creative community-based housing response systems and to provide integrated community housing options for persons with intellectual, developmental, and physical disabilities.

General Administrative Capacity: DHCD has extensive experience managing federal resources, including HUD-funded programs to such as the HOME, the State Community Development Block Grant Program (CDBG), Neighborhood Stabilization, Emergency Solutions, Housing Opportunities for Persons with AIDS, and when appropriated, DisastrReoeyporm,logwtohrfdealfnepormsicudnWahr

#### Key Agencies, Partners, Positions, Personnel:

zation Assistance, Low-Income Home Energy Assistance Program, and the Rural Community Development Initiative. DHDC staff are wellequipped to navigate federal crosscutting and housing-related requirements, including the Environmental Review Process, Section 3, Labor Standards, Lead, the Uniform Allocation Act, and Fair Housing. Staff have significant experience working in both the Integrated Disbursement and Information System, and the Disaster Recovery Grant Reporting System, and are cross-trained to provide back-up coverage as needed. DHCD staff are currently working with the Council of State Community Development Agencies and HUD on the development of an Affirmatively Furthering Fair Housing assessment tool for use by states.

The HUD Neighborhood Stabilization Program (NSP) is a high profile program developed to help communities stabilize neighborhoods impacted by foreclosure and abandonment that illustrates DHCD's ability to effectively carry out a highly leveraged, time-sensitive priority program. The Virginia NSP successfully acquired, rehabilitated, and resold over 300 homes, generating close to \$50M in program income that is reinvested to sustain program operation. DHCD provided resources and coordinated the efforts of 25 local governments and nonprofits that assist homeowners facing foreclosure.

Another program, the Virginia Enterprise Zone, a state and local government partnership, incentivizes job creation and private investment in designated Virginia Enterprise Zones. In 2014, it attracted \$245.6M in new private investments in distressed communities, a 21 % increase over 2013.

Cross Disciplinary Capacity. DHCD is responsible for managing state CDBG funds, federal and state housing programs, disaster recovery assignments, and other major federal and state programs; all require cross-disciplinary work. Agency projects depend on effective coordination of multiple public and private sector functions, teams, and disciplines, including planning, design, engineering, environmental, and socio-economic approaches. DHCD also oversees many of Virginia's storm disaster management, public works, environmental quality, building and fire code regulation, and economic revitalization projects.

DHCD's approach to the innovative Building Collaborative Communities program coordinates the resources of multiple state agencies, private sector partners, educational institutions, community groups, and individuals. These partners focus on strategic economic development outcomes, such as job creation, economic development, and increasing community capacity and leadership in economically distressed areas. Experience with Collaboration and Coordination for Large Projects. DHCD's approach to

pojecmaagmentreieonthdeelomenofrobstrojctmangemnttemomprseofrojctstkeolerwhoarehedccontblfovsmhrojct. Citizen participation is key to the team's success, and each management team includes area residents. DHCD is an active member of the team and facilities development of the project work plan and contract

An example of a large-scale community revitalization development strategy and systems change is DHCD's leadership in transforming delivery of homeless services from a strictly shelter-based system to a collaborative community-based system that is responsive to emergency hmeessesanussestprctcetratgisikerapde-husng.Asaesul,irgniasverllomeesnesdereaedby23

#### Key Agencies, Partners, Positions, Personnel:

from 2010 to 2015 as did family homelessness. Veteran homelessness decreased by 31% from 2012 to 2015. This successful transformation of its homeless services system is a national model: community based solutions and rapid re-housing have functionally ended veteran homelessness in Virginia

Technical Capacity. DHCD encompasses a wide range of programs and services, and its technical capacity is unusually broad. In addition to the community-based programs previously described, DHCD understands the need of vulnerable populations. For example, the HOME Affordable and Special Needs Housing program preserves housing for low-income persons; LMI renters and homeowners are assisted through the Down Payment Assistance, Savers, and Emergency Home and Accessibility Repair programs; and business start-up and revitalization is supported via the Community Business Launch, CDBG, and Industrialized Revitalization Fund programs. DHCD also has oversight of the Virginia Uniform Statewide Building Code and the Virginia Statewide Fire Prevention Code, and promotes incentives available for Green-Building and Energy Efficiency. Virginia is recognized by the Insurance Institute for Business & Home Safety as having the top-rated building codes among hurricane prone states.

DHCD's program experience has made the agency nimble. When DHCD Weatherization Assistance Program funding increased almost overnight from roughly \$10M to \$100M, DHCD quickly ramped up its delivery system, adding staff and increasing local provider capacity. While developing a more robust training center, the agency established new partnerships with the community college system to quickly prepare the necessary workforce. Innovations such as a new centralized and coordinated system facilitated application intake and review, project and budget management, invoicing and reporting, transparency and efficiency. DHCD will draw on this flexibility in administering NRDC grant funding.

Capacity for Community Engagement and Inclusiveness. Through its administration of HUD and other social service programs, DHCD regularly works with vulnerable and special needs populations. Most DHCD-administered programs require public participation, and the agency holds public meetings that encourage citizens to participate in the process. Community-based meetings are widely publicized through local advertisements, flyers, outreach through faith-based organizations, and public notices. VDHCD Management Team and Key Staff. The following individuals are key management positions responsible for the day-to-day operations,

implementation, and monitoring of the CDBG-NDR projects. DHCD's relevant management structure includes:

Bill Shelton, Director of the Virginia DHCD

Pam Kestner, Deputy Director of Housing Willie Fobbs, Associate Director of Housing

Traci Munyan, Resiliency Program Manager

Lee Hutchinson, Resiliency Program Analyst THE HAMPTON ROADS REGION. The Commonwealth of Virginia will pilot strategies to build resilience in the Hampton Roads Region of southeastern Virginia, where its citizens face recurrent flooding and the second fastest rate of SLR on the East Coast. This vitally important area takes its name from the large sheltered haror,"HamtonRoad" (frmely Radsead, whre fie tdalrives, Te Yrk,amesNansmon, Eizabeh,nd Laayete,onvere attheouthof te Chsapekeay.he

#### Key Agencies, Partners, Positions, Personnel:

vers extend watery fingers into the seven cities that surround the harbor: Newport News, Hampton, Portsmouth, Norfolk, Suffolk, Chesapeake, and Virginia Beach. This strategic location makes the region economically critical to the Commonwealth: it is home to both Naval Station Norfolk, the largest naval base in the world, and the Port of Virginia, the largest ship building and repair complex in US. Hampton Roads is a nexus of trade for the eastern third of the US and a security center for the world. While Virginia may not partner with federal entities for the NDRC, the military is nonetheless an informal partner, and resilience efforts are well coordinated at state, regional and local levels with military commands in



#### Hampton Roads.

Hampton Roads Planning District Commission (HRPDC). As the regional planning agency for 17 local government members, HRPDC has regularly convened localities to discuss coastal flooding and SLR adaptation since 2008. In March 2014, HRPDC created a Special Regional Committee on Recurrent Flooding and Sea Level Rise to foster resilience on a regional scale. Committee members represent Hampton Roads localities, universities, the Army Corps of Engineers, and numerous environmental organizations. In December 2014, the regional group approved a proposed resolution to encourage localities to adopt new freeboard requirements. Currently, HRPDC is developing Hampton Roads' first regional strategic plan, Envision Hampton Roads, based on extensive community input. The HRPDC is well-positioned to coordinate and support public participation in a regional resilience dialogue.

Regional collaboration has been further advanced by the June 2015 "Virginia Dutch Dialogues" workshop, modeled on a workshop held in post-Hurricane Katrina New Orleans. Sponsored by the Dutch Embassy and supported by a four-month regional preparation process, the cross-disciplinary workshop was an intensive, multi-day event with over 60 regional stakeholders, including Norfolk, Hampton, Newport News, HRPDC, regional universities, and community organizations.

CITY OF NORFOLK. Partner's Past Experience. Norfolk is the second largest city in Virginia and has been a key part of America's history, commerce, and innovation, most recently as a national leader in the field of resilience. In 2008, Norfolk city administrators began to analyze its re-current flooding and SLR issues, and completed a citywide assessment to help prioritize problem areas, identify potential flooding scenarios, and define objectives for various remediation flood defense improvements. The next year, a severe Nor'easter confirmed that flood defense and mitigation is a critical issue for Norfolk. Flooding was formally acknowledged as a main priority in 2011 with the establishment of Team Norfolk, which drew members from across all sectors: public, private, nonprofit, higher education and military. Over the next two years, Team Norfolk produced the first effort at a comprehensive, community-wide approach to preparedness and resilience. The group meets monthly, continuing its cross sector resilience collaboration.

Norfolk has actively sought funding to increase resilience and successfully applied to the first round of theRockfelleFounations 100Resilentities(100C) Intiativin 213.he twoyear00RCrant povidea wealh ofresorces, ncludng funing fr Nofolk'sfirst(andorld&rqo;s tird)hiefesiliece Of

#### Key Agencies, Partners, Positions, Personnel:

icer (CRO), access to renowned international experts, and membership in a cohort of global cities with similar challenges. Norfolk's 100RC efforts focused on analyzing the city's three major challenges: SLR and recurrent flooding; a shifting economy, and a need to build strong, healthy neighborhoods. The CRO and her team conducted extensive research and consultations, engaging stakeholders to understand the city's needs, challenges and opportunities. The project culminated in October 2015, with the launch of Norfolk's Resilience Strategy, which will guide the city in its shift to a successful coastal community of the future.

Norfolk also partnered with Sandia National Laboratories to assess the potential economic impact of a severe storm on the region's key assets and on the resultant economic impact on the nation. This far reaching research has helped to inform planning for SLR in Norfolk and the Hampton Roads region. Funding for Virginia's proposed NDRC projects will support Norfolk in pursuing its new Resilience Strategy, as well as collaboration with neighboring cities to improve resilience at the regional level.

Cross Disciplinary Capacity. Norfolk routinely coordinates implementation of its wetland and shoreline restoration projects, as well as hard infrastructure projects, with federal, regional and local partners such as the US Army Corps of Engineers (USACE) and the Elizabeth River Project. The city also has extensive experience with successful neighborhood revitalization and affordable housing through its long partnership with the Norfolk Redevelopment and Housing Authority (NHRA).

Technical Capacity. Norfolk has a long record of successfully implementing a variety of projects similar in scale, scope and complexity to those the Commonwealth proposes. The city's Department of Public Works, in close collaboration with Norfolk's Resilience Office, will primarily be responsible for NDRC project management. In the past three years, Public Works has managed \$267M in infrastructure projects, including construction of the Court House and the flagship Slover Library.

Since Hurricane Irene, the city's storm water department completed 27 storm water-related Capital Improvement Projects (CIP) and city-wide flood vulnerability assessments valued at over \$17M. Norfolk invested \$3.5M to raise a tidal flood-prone arterial road to the Midtown Tunnel and ensure the Sentara Norfolk Hospital complex, the area's only level-one trauma center, is accessible during flooding. The city further improved resiliency by tripling its wetland areas from 60,846 ft2 in 2011, to 217,070 ft2 in 2014. Since September 2014, the city has also undertaken several major living shoreline restoration projects valued at over \$9.3M, with pathway elevations that are a recreational amenity. Capacity for Community Engagement and Inclusiveness. The City of Norfolk ensures input from residents, especially low income and other vulnerable residents, through extensive outreach via full-time Neighborhood Specialists who are assigned to city neighborhoods. Recent examples of extensive stakeholder engagement include a 100RC resilience assessment, nw bikmasterplan, oning cde revsion, and thdesign of fie newublic scools.n thehesterfild Heihts taget are, Norflk is buldingon aommunityled deign initiative by reional prtnersWetlans WatchHapton Uiversiy, andOld Domnion U

#### Key Agencies, Partners, Positions, Personnel:

iversity as the foundation for the proposed new water management design.

Management Team and Key Staff. Management positions and staff responsible for day-to-day operations, implementation, and monitoring CDBG-NDR projects include:

City of Norfolk Staff:

Christine Morris, Chief Resilience Officer, will be responsible for the overall program management. She has over 25 years' experience in community development and revitalization. The CRO's Office will be an integral part of the project management team. Katerina Oskarsson, Ph.D., Deputy Resilience Officer, will assist CRO with the overall program management.

David Ricks, P.E., Director of Public Works, will oversee project management. He has over 34 years in both program and construction

management, infrastructure planning, and financial administration Scott Smith, PE, LS, Coastal Resilience Manager, will be responsible for project management. He has over 28 years of extensive experience in storm water management, infrastructure design, and construction.

Karen Colombo, Manager of Budget & Accounting, Public Works Department, will manage financial aspects of the grant administration. Shenette Felton, Assistant Director, Finance Department, will manage financial aspects of the grant administration.

Key Consultant Staff:

Amy Courville, Project Manager, CB&I, and her team will assist the City with the overall project management, including communications and project team coordination, administration of project management software, schedule development, timesheet and budget tracking Phillip Kash, Project Manager, HR&A Advisors, and its main sub-contractor GCR will assist the City with CDBG-DR/NDR regulatory

compliance, CDBG administration, development of organization framework, financing strategies, and project design

Kyle Graham, Project Manager, Arcadis and its main sub-contractor Waggonner & Ball represented by David Waggonner, Design Director, will be responsible for design and engineering services.

Chris Frye, Project Manager, VHB, will assist the City with environmental review services.

RISE

Partner's Pat Experience. RISE is a no-profit organization establishing a series of strategic initiatives in the resilience field. RISE's vision is to position Hampton Roads as the global leader in addressing the impacts of sea level rise, recurrent flooding, and extreme weather events by developing strategies, policies, and products that allow the region to continue to



grow. RISE was incorporated in June 2016, and filed for 501(c) 3 Status in January 2017.

RISE's mission is to accelerate global market activity by developing a regional "living laboratory" to test innovation, and to facilitate partnerships and collaboration in the resilience and coastal adaptation fields that lead to economic growth in the Hampton Roads region. The region is galvanizing to address these impacts. Significant work by regional academic, public, and private sector actors to find solutions to evolving conditions is underway. Theregionalready making significant investments to mitigate the impacts of sea levelrise. Investors intheseefforts include residents, businesses, municipalities, state and federal agencies, and non-profit organizations. RISE

#### Key Agencies, Partners, Positions, Personnel:

will work regionally with these entities to foster collaboration and partnerships in the fields of resilience and coastal adaptation. Cross Disciplinary Capacity RISE's mission is cross-disciplinary, combining abilities in technical, financial, planning, and community awareness. The Executive Director has demonstrated abilities in those areas and will add staff to augment, grow, and diversify these capabilities.

Technical Capacity RISE's Executive Director has a track record of planning and executing complex technical programs. Specialized knowledge in water management and resilience areas may be required and will be acquired through consultant or other arrangements.

Capacity for Community Engagement and Inclusiveness Although a new organization, RISE has begun the process of community outreach. The Executive Director has briefed community groups, business groups, and the City Managers of all the regions in Hampton Roads. The RISE Board draws from local business leaders, philanthropists, and thought leaders.

Management Team and Key Staff/Board Members:

Paul Robinson, Executive Director of RISE, has over 25 years in engineering and product commercialization.

Paul Hirschbiel, Board Member, is a local business leader and investor. Anne Conner, Board Member, President at Towne Bank.

Evans McMillion, Board Member, attorney.

Drew Ungvarsky, Board Member, CEO & Executive Creative Director at GROW.

| Overall<br>Total Projected Budget from All Sources | This Report Period<br>N/A | <b>To Date</b><br>\$260,445,504.00 |
|--|---------------------------|------------------------------------|
| Total Budget                                       | \$0.00                    | \$120,569,000.00                   |
| Total Obligated                                    | \$92,228,673.68           | \$120,549,000.00                   |
| Total Funds Drawdown                               | \$1,285,298.82            | \$19,297,816.68                    |
| Program Funds Drawdown                             | \$1,285,298.82            | \$19,297,816.68                    |
| Program Income Drawdown                            | \$0.00                    | \$0.00                             |
| Program Income Received                            | \$0.00                    | \$0.00                             |
| Total Funds Expended                               | \$1,228,765.56            | \$19,792,085.99                    |
| Most Impacted and Distressed Expended              | \$0.00                    | \$0.00                             |
| Match Contributed                                  | \$0.00                    | \$0.00                             |

# **Progress Toward Required Numeric Targets**

| Requirement Overall Benefit Percentage (Projected) | Target           | <b>Actual</b><br>94.93% |
|--|------------------|-------------------------|
| Overall Benefit Percentage (Actual)                |                  | 14.59%                  |
| Minimum Non-Federal Match                          | \$0.00           | \$0.00                  |
| Limit on Public Services                           | \$18,082,350.00  | \$0.00                  |
| Limit on Admin/Planning                            | \$24,109,800.00  | \$17,711,686.51         |
| Limit on Admin                                     | \$0.00           | \$1,692,617.03          |
| Most Impacted and Distressed Threshold (Projected) | \$120,549,000.00 | \$92,228,673.68         |

# **Overall Progress Narrative:**

RISE - Running second challenge - Recipients to be selected in May 2020

Norfolk - coordinating construction - set to begin January 2020.



# **Project Summary**

| Project #, Project Title                            | This Report               | Тс                      | To Date         |  |
|---|---------------------------|-------------------------|-----------------|--|
|   | Program Funds<br>Drawdown | Project Fund<br>Budgete | •               |  |
| 01-NDR, Administration                              | \$123,538.89              | \$6,027,450.00          | \$1,692,617.03  |  |
| 02-NDR, Ohio Creek Watershed Project                | \$893,743.61              | \$109,521,550.00        | \$16,237,825.81 |  |
| 03-NDR, Coastal Resilience Laboratory & Accelerator | \$268,016.32              | \$5,000,000.00          | \$1,367,373.84  |  |
| 04-LTC, Long-Term Committments                      | \$0.00                    | \$0.00                  | \$0.00          |  |
| 05-SL, Supporting Leverage                          | \$0.00                    | \$0.00                  | \$0.00          |  |
| 06-OV, Outcome Values                               | \$0.00                    | \$0.00                  | \$0.00          |  |
| 07-NDR-PI Account, Coastal Resilience Laboratory &  | \$0.00                    | \$20,000.00             | \$0.00          |  |
| DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)  | \$0.00                    | \$0.00                  | \$0.00          |  |



# Activities

# Project # / 01-NDR / Administration

# Grantee Activity Number:01-NDR-Admin01Activity Title:NDR-Administration-Virginia

| Activitiy Category:   | Activity Status:                    |
|-----------------------|-------------------------------------|
| Administration        | Under Way                           |
| Project Number:       | Project Title:                      |
| 01-NDR                | Administration                      |
| Projected Start Date: | Projected End Date:                 |
| 01/17/2017            | 09/30/2022                          |
| Benefit Type:<br>()   | Completed Activity Actual End Date: |
| National Objective:   | Responsible Organization:           |
| NA                    | Commonwealth of Virginia            |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$2,339,813.81 |
| Total Budget                            | \$0.00                  | \$2,339,813.81 |
| Total Obligated                         | \$0.00                  | \$2,339,813.81 |
| Total Funds Drawdown                    | \$0.00                  | \$574,497.34   |
| Program Funds Drawdown                  | \$0.00                  | \$574,497.34   |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$53,110.58             | \$699,250.13   |
| Commonwealth of Virginia                | \$53,110.58             | \$699,250.13   |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

# **Activity Description:**

In February 2019, DHCD decided to transfer \$300,000 of State administrative funds to RISE's administrative budget. The total of grant administrative funds does not exceed he 5% cap.

On going administrative and grant management activities. Technical assistance, monitoring and financial management oversite.

Due to space constraints, Virginia's Actions to Affirmatively Further Fair Housing as been added here as a supporting docuement here rather than under the Executive Summary.

#### **Location Description:**

State Offices, primarily located at 600 East Main Street, Richmond, Virginia 23219

#### **Activity Progress Narrative:**

On going administrative and grant management activities. Technical assistance, monitoring and financial



management oversite.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

# Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

| Other Funding Sources       | Amount       |
|-----------------------------|--------------|
| Commonwealth of Virginia    | \$200,000.00 |
| Old Dominion University     | \$50,000.00  |
| Total Other Funding Sources | \$0.00       |

# **Activity Supporting Documents**

Document

COMBINED CDBG-DR-Grantee-Projections-of-Expenditures-and-Outcomes JANUARY 2020.xls.xlsx



Grantee Activity Number: Activity Title:

# 01-NDR-Admin02 NDR-Administration-Norfolk

| Activitiy Catego  | ry:   |
|-------------------|-------|
| Administration    |       |
| Project Number:   | :     |
| 01-NDR            |       |
| Projected Start I | Date: |
| 01/17/2017        |       |
| Benefit Type:     |       |
| ()                |       |
| National Objecti  | ve:   |
| NA                |       |
|                   |       |

| Under Way Project Title:                |     |
|---|-----|
| •                                       |     |
|   |     |
| Administration                          |     |
| Projected End Date:                     |     |
| 09/30/2022                              |     |
| <b>Completed Activity Actual End Da</b> | te: |

Responsible Organization: Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$3,137,636.19 |
| Total Budget                            | \$0.00                  | \$3,137,636.19 |
| Total Obligated                         | \$0.00                  | \$3,137,636.19 |
| Total Funds Drawdown                    | \$77,385.09             | \$783,874.04   |
| Program Funds Drawdown                  | \$77,385.09             | \$783,874.04   |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$43,027.74             | \$788,280.49   |
| Norfolk                                 | \$43,027.74             | \$788,280.49   |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

# **Activity Description:**

Ongoing administrative functions including grant management, project plannning, community involvement and project implementation.

#### **Location Description:**

This is an administrative activity for the City of Norfolk. The City's Office of Resiliency is located at 501 Boush Street, Norfolk , VA 24510.

#### **Activity Progress Narrative:**

In October, ongoing administrative activities included the overall grant and financial management such as invoices, schedules, time sheets, remittance request preparation, records management, monthly status update report preparation, and overall coordination among City staff, consultants and DHCD. The team continued coordination with NRHA on the acquisition and relocation plans and coordinating assistance on relocations in October.

In November, ongoing administrative activities included the overall grant and financial management such as invoices, schedules, time sheets, remittance request preparation, records management, monthly status update report preparation, and overall coordination among City staff, consultants and DHCD. The team continued to work with the City Financial, Budget, and Public Works Departments to finalize the contract documents, and funding sources for the first phase of construction. City staff also met with DHCD staff in Richmond to discuss the construction packages, budget, and timeline for the project. In December, ongoing administrative activities included the overall grant and financial management such as invoices, schedules, time sheets, remittance request preparation, records management, monthly status update



report preparation, and overall coordination among City staff, consultants and DHCD. The team continued to work with the City Financial, Budget, and Public Works Departments to finalize the contract documents, and funding sources for the first phase of construction.

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

Activity Locations No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

**Activity Supporting Documents** 

Document CDBGDRContractReporting\_NORFOLK\_JANUARY\_2019.xlsx



Grantee Activity Number: Activity Title:

# 01-NDR-Admin03 NDR-Administration-RISE

| Activitiy Category:   | Activity Status:                    |
|-----------------------|-------------------------------------|
| Administration        | Under Way                           |
| Project Number:       | Project Title:                      |
| 01-NDR                | Administration                      |
| Projected Start Date: | Projected End Date:                 |
| 01/17/2017            | 09/30/2022                          |
| Benefit Type:<br>()   | Completed Activity Actual End Date: |
| National Objective:   | Responsible Organization:           |
| NA                    | Coastal Community Resilience, Inc.  |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$550,000.00 |
| Total Budget                            | \$0.00                  | \$550,000.00 |
| Total Obligated                         | \$0.00                  | \$550,000.00 |
| Total Funds Drawdown                    | \$46,153.80             | \$334,245.65 |
| Program Funds Drawdown                  | \$46,153.80             | \$334,245.65 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$32,593.07             | \$340,222.74 |
| Coastal Community Resilience, Inc.      | \$32,593.07             | \$340,222.74 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

#### **Activity Description:**

In February 2019, DHCD decided to transfer \$300,000 of State administrative funds to RISE's administrative budget. The total of grant administrative funds does not exceed he 5% cap.

Administrative activity including grant management, financial services, and project development.

#### **Location Description:**

This is an administrative activity for the Non-Profit RISE. Services that RISE provide will be within the Hampton Roads area. RISE's offices are currently located at 501 Boush Street, Norfolk , VA 24510.

#### **Activity Progress Narrative:**

In October, RISE administrative activities included the overall grant and financial management such as receipts and invoice review, bookkeeping, filing, remittance request preparation and quarterly status update and financial reports preparation. In November, RISE recurrent administrative activities included the overall grant and financial management such as receipts and invoice review, bookkeeping, filing, remittance request preparation and quarterly status update and financial reports are receipts and invoice review, bookkeeping, filing, remittance request preparation and quarterly status update and financial reports preparation. In addition, RISE coordinated website domain handover between the current provider to a new provider. RISE also began to complete Audit by reviewing insurance Audit needs for the Workman's Comp policy. RISE also worked with its accountant to complete updated financial and variance reports for DHCD. Additional tasks included dissemination of 990 to TowneBank and SL Nusbaum for review and compliance purposes. Finally, RISE coordinated year-end deadline for financial closeout with all vendors.

n December, RISE recurrent administrative activities included the overall grant and financial management such as receipts and invoice review, bookkeeping, filing, remittance request preparation and quarterly status update



and financial reports preparation. In addition, RISE prepared and began advertising a request for proposal for A-133 audit for 2019 and prepared updates to RISE's PTO policy and manual. RISE also worked on a closeout for 2019 which included a review of all credit card expenses for 2019 to ensure all expenses were billed for reimbursement. RISE also received and reviewed audit results for the Hartford Workman's Comp policy. Next, RISE prepared for and held a quarterly board meeting. Finally, RISE prepared financial documents for TowneBank review to extend the line of credit for the year 2020.

#### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

#### **Activity Supporting Documents**

Document CDBGDRContractReporting\_RISE\_January\_2020.xlsx

## Project # / 02-NDR / Ohio Creek Watershed Project

| Grantee Activity Number: | 02-NDR-A1                                   |
|--------------------------|---|
| Activity Title:          | NDR-Stormwater Mgt-Pump Stations/Tide Gates |

| Activitiy Category:  | Activity Status:                    |
|--|-------------------------------------|
| Acquisition, construction, reconstruction of public facilities | Under Way                           |
| Project Number:  | Project Title:                      |
| 02-NDR   | Ohio Creek Watershed Project        |
| Projected Start Date:  | Projected End Date:                 |
| 08/01/2019   | 09/30/2022                          |
| Benefit Type:<br>Area ( )                                      | Completed Activity Actual End Date: |
| National Objective:  | Responsible Organization:           |
| Low/Mod  | Norfolk                             |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date         |
|---|-------------------------|-----------------|
| Total Projected Budget from All Sources | N/A                     | \$20,745,694.47 |
| Total Budget                            | \$0.00                  | \$20,745,694.47 |
| Total Obligated                         | \$20,745,694.47         | \$20,745,694.47 |
|   |                         |                 |



| Total Funds Drawdown                  | \$0.00 | \$0.00 |
|---------------------------------------|--------|--------|
| Program Funds Drawdown                | \$0.00 | \$0.00 |
| Program Income Drawdown               | \$0.00 | \$0.00 |
| Program Income Received               | \$0.00 | \$0.00 |
| Total Funds Expended                  | \$0.00 | \$0.00 |
| Norfolk                               | \$0.00 | \$0.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed                     | \$0.00 | \$0.00 |

#### **Activity Description:**

To enhance the capacity of the natural systems to deal with storm water and to protect the tidal systems from storm surge inundation, a series of pumping stations and tide gates will help manage the flows of water in the system.

As the direct leverage funding table indicates, the City of Norfolk committed \$32,120,000 in operation and maintenance costs (O&M) over the lifetime of the Ohio Creek Watershed Project. As indicated in the City of Norfolk leverage letter accepted by HUD (Page 3 of Norfolk Letter in attachment below), the O&M costs will begin when the project is complete and will continue until 2065 (the lifetime of the project). These O&M costs were estimated based on the initial 10% design and may change once the final design is complete.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. Pump stations and tide gates will be located in the Chesterfield Heights and Grandy Village neighborhoods within census tracks 46 & 47. The specific location is subject to further design currently underway. At the time of the Phase II application, the engineering for the stormwater management activity of Ohio Creek Watershed project had only been designed to 10% of the final design.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

Work on this activity will begin once the GMP and construction contract are fully executed with the City and CMAR team.

#### **Accomplishments Performance Measures**

|                                  | This Report Period | Cumulative Actual Total / Expected |
|----------------------------------|--------------------|------------------------------------|
|                                  | Total              | Total                              |
| # of buildings (non-residential) | 0                  | 0/3                                |

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.



# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

**Other Funding Sources** 

City of Norfolk (Tide Gauge) Total Other Funding Sources Amount \$32,120,000.00

\$0.00





Grantee Activity Number: Activity Title: 02-NDR-A2 NDR-Stormwater Mgt-Water Retention Rd Improvement

#### Activitiy Category:

Acquisition, construction, reconstruction of public facilities

# Project Number:

02-NDR

Projected Start Date:

08/01/2019

Benefit Type:

Area()

# National Objective:

Low/Mod

# Activity Status:

Under Way **Project Title:** Ohio Creek Watershed Project **Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:** 

# **Responsible Organization:**

Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date         |
|---|-------------------------|-----------------|
| Total Projected Budget from All Sources | N/A                     | \$40,073,652.60 |
| Total Budget                            | \$0.00                  | \$40,073,652.60 |
| Total Obligated                         | \$40,073,652.60         | \$40,073,652.60 |
| Total Funds Drawdown                    | \$0.00                  | \$0.00          |
| Program Funds Drawdown                  | \$0.00                  | \$0.00          |
| Program Income Drawdown                 | \$0.00                  | \$0.00          |
| Program Income Received                 | \$0.00                  | \$0.00          |
| Total Funds Expended                    | \$0.00                  | \$0.00          |
| Norfolk                                 | \$0.00                  | \$0.00          |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00          |
| Match Contributed                       | \$0.00                  | \$0.00          |
|   |                         |                 |

# **Activity Description:**

Several existing streets in the project area specified above will be retrofited with pervious pavement and bioswalles to manage rain-induced flooding and increase the capacity of the existing stormwater system. Please see attached for examples of the described activity.

To mitigate the vulnerability to street and neighborhood flooding, parcel-level water retention improvements such as rain gardens will help capture and reduce the intensity of stormwater runoff within the neighborhood. These parcel-level improvements will work together as a part of a flood management system in combination with other stormwater and coastal activities included in the DRGR system. These parcel-level improvements will help to prevent the undersized system from being overwhelmed and from water backing up into the streets. See attached for examples of the described activity. Portions of some streets may have to be raised or otherwise retrofited as part of the coastal flood protection. Road retrofits will prevent water from flowing over the roads and will improve passage and safe egress in and out of the adjacent neighborhoods during flood events.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west.

Portions of several existing streets that will be retrofited are located in the Chesterfield Heights and Grandy



Village neighborhoods within census tracks 46 & 47. The specific location is subject to further design currently underway. Stormwater modeling currently underway will determine the exact location of these retrofits. At the time of the Phase II application, the engineering for the stormwater management activity of Ohio Creek Watershed project had only been designed to 10% of the final design.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### Activity Progress Narrative:

Work on this activity will begin once the GMP and construction contract are fully executed with the City and CMAR team.

#### **Accomplishments Performance Measures**

|                            | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|----------------------------|--------------------|---|
|                            | Total              | Total                                     |
| # of Linear feet of Public | 0                  | 0/10000                                   |

#### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

| Other Funding Sources             | Amount         |
|-----------------------------------|----------------|
| City of Norfolk (Kimball Terrace) | \$1,395,692.00 |
| City of Norfolk (Tide Gauge)      | \$27,170.00    |
| Total Other Funding Sources       | \$0.00         |



# 02-NDR-A3 NDR-Stormwater Mgt-Parcel Level Education Program

| Activitiy Category:     | Activity Status:                    |
|-------------------------|-------------------------------------|
| Public services         | Under Way                           |
| Project Number:         | Project Title:                      |
| 02-NDR                  | Ohio Creek Watershed Project        |
| Projected Start Date:   | Projected End Date:                 |
| 08/01/2019              | 09/30/2022                          |
| Benefit Type:<br>Area() | Completed Activity Actual End Date: |
| National Objective:     | Responsible Organization:           |
| Low/Mod                 | Norfolk                             |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$100,000.00 |
| Total Budget                            | \$0.00                  | \$100,000.00 |
| Total Obligated                         | \$100,000.00            | \$100,000.00 |
| Total Funds Drawdown                    | \$0.00                  | \$0.00       |
| Program Funds Drawdown                  | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$0.00                  | \$0.00       |
| Norfolk                                 | \$0.00                  | \$0.00       |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

# **Activity Description:**

As part of the stormwater collection program and in order to bring about a community wide sense of responsibility for personal environmental impacts, the City will implement various initiatives to educate residents about the benefits of parcel- and street-level water retention green infrastructure. An example of such innitiative is a "Retain Your Rain" educational and capacity building workshop in which residents learn about the benefits of green infrastructure and how to install such infrastructure in their neighborhood. The city has already successfully piloted these workshops in other areas of the city. We project to reach at least 500 residents of the project area. However, it will be difficult to determine individual income status of the engaged residents.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**



Work on this activity will begin once the GMP and construction contract are fully executed with the City and CMAR team.

# Accomplishments Performance Measures No Accomplishments Performance Measures

**Beneficiaries Performance Measures** No Beneficiaries Performance Measures found.

Activity Locations No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

#### Activitiy Category:

Acquisition, construction, reconstruction of public facilities

#### **Project Number:**

02-NDR

Projected Start Date:

08/01/2019

Benefit Type:

Area()

# National Objective:

Low/Mod

# Activity Status:

Under Way **Project Title:** Ohio Creek Watershed Project **Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:** 

# **Responsible Organization:**

Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date         |
|---|-------------------------|-----------------|
| Total Projected Budget from All Sources | N/A                     | \$12,449,593.08 |
| Total Budget                            | \$0.00                  | \$12,449,593.08 |
| Total Obligated                         | \$11,499,593.08         | \$11,499,593.08 |
| Total Funds Drawdown                    | \$0.00                  | \$0.00          |
| Program Funds Drawdown                  | \$0.00                  | \$0.00          |
| Program Income Drawdown                 | \$0.00                  | \$0.00          |
| Program Income Received                 | \$0.00                  | \$0.00          |
| Total Funds Expended                    | \$0.00                  | \$0.00          |
| Norfolk                                 | \$0.00                  | \$0.00          |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00          |
| Match Contributed                       | \$0.00                  | \$0.00          |

# **Activity Description:**

The capacity of the existing marshes and wetlands in the area will be improved to accommodate stormwater from upstream. The marsh retention areas will be connected to and integrated with the wetlands to provide rainwater storage. The passage of stormwater through restored wetlands and marshes will not only help reduce flooding but also improved water quality. This activity will also include the resilience park construction and associated amenities.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

Work on this activity will begin once the GMP and construction contract are fully executed with the City and CMAR team.



|                     | This Report Period | Cumulative Actual Total / Expected |
|---------------------|--------------------|------------------------------------|
|                     | Total              | Total                              |
| # of Acres wetlands | 0                  | 0/3                                |
|                     |                    |                                    |

# Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: 02-NDR-B1 NDR-Coastal Mgt.-Living Shoreline & Coastal Berm

#### Activitiy Category:

Acquisition, construction, reconstruction of public facilities

# Project Number:

02-NDR

**Projected Start Date:** 

08/01/2019

Benefit Type:

Area()

# National Objective:

Low/Mod

# Activity Status:

Under Way **Project Title:** Ohio Creek Watershed Project **Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date         |
|---|-------------------------|-----------------|
| Total Projected Budget from All Sources | N/A                     | \$13,688,061.40 |
| Total Budget                            | \$0.00                  | \$13,688,061.40 |
| Total Obligated                         | \$13,688,061.40         | \$13,688,061.40 |
| Total Funds Drawdown                    | \$0.00                  | \$0.00          |
| Program Funds Drawdown                  | \$0.00                  | \$0.00          |
| Program Income Drawdown                 | \$0.00                  | \$0.00          |
| Program Income Received                 | \$0.00                  | \$0.00          |
| Total Funds Expended                    | \$0.00                  | \$0.00          |
| Norfolk                                 | \$0.00                  | \$0.00          |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00          |
| Match Contributed                       | \$0.00                  | \$0.00          |

# **Activity Description:**

The living shoreline will be constructed along the part of the Elizabeth River bank. The living shoreline will be placed parallel to the shore and will create habitat for species, safeguard the shoreline from erosion due to wave energy, soak up stormwater, reduce storm surge and trap polluted runoff. When combinted with the shoreline berm, a robust living shoreline will increase durability and effectiveness fo the flood protection structure.

Along the Elizabeth River the berm will be built as part fothe coastal flood protection system. The berm will be vegetated with grasses and indigenous plants. If desired by the community, a walking path can be placed on the river front of the berm to provide recreational amenity. In this way, the flood-protection feature will be visually integrated into the existing landscape.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. A robust living shoreline will be constructed along the part of the Elizabeth River bank.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.



# **Activity Progress Narrative:**

Work on this activity will begin once the GMP and construction contract are fully executed with the City and CMAR team.

#### **Accomplishments Performance Measures**

|                                  | This Report Period | Cumulative Actual Total / Expected |
|----------------------------------|--------------------|------------------------------------|
|                                  | Total              | Total                              |
| # of Linear feet of green public | 0                  | 0/5500                             |

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## **No Other Match Funding Sources Found**

| Other Funding Sources   |
|-------------------------|
| Elizabeth River Project |

Total Other Funding Sources

Amount \$440,000.00 \$0.00



02-NDR-B2

NDR-Coastal Management-Flood Walls

#### Activitiy Category:

Acquisition, construction, reconstruction of public facilities

#### Project Number:

02-NDR

Projected Start Date:

08/01/2019 Benefit Type:

Area ()

National Objective:

Low/Mod

#### Activity Status: Under Way

Project Title: Ohio Creek Watershed Project Projected End Date: 09/30/2022 Completed Activity Actual End Date:

Responsible Organization: Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$4,121,672.13 |
| Total Budget                            | \$0.00                  | \$4,121,672.13 |
| Total Obligated                         | \$4,121,672.13          | \$4,121,672.13 |
| Total Funds Drawdown                    | \$0.00                  | \$0.00         |
| Program Funds Drawdown                  | \$0.00                  | \$0.00         |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$0.00                  | \$0.00         |
| Norfolk                                 | \$0.00                  | \$0.00         |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

#### **Activity Description:**

To increase resilience to coastal flood events, several locations along the river front have inadequate space to provide a properly sloped berm due to the existing infrastructure in the project area. In these areas, a vertical flood wall is proposed on the river side with a graded landscape feature on the inland side.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west.

Several locations along the river front have inadequate space to provide a properly sloped berm due to the existing infrastructure in the project area. In these areas, a vertical flood wall is proposed on the river side. The exact location along the shoreline will be determined by the design and modeling work currently underway. The design phase will generate a number of alternatives for the community to choose from.

DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

Work on this activity will begin once the GMP and construction contract are fully executed with the City and CMAR team.



# **Accomplishments Performance Measures**

|           | This Report Period | Cumulative Actual Total / Expected |
|-----------|--------------------|------------------------------------|
|           | Total              | Total                              |
| of Public | 0                  | 0/950                              |

# of Linear feet of Public

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



02-NDR-C1

# **NDR-Land Acquisition**

#### Activitiy Category:

Acquisition, construction, reconstruction of public facilities

#### Project Number:

02-NDR

Projected Start Date:

08/01/2019 Benefit Type:

Area ()

National Objective:

Low/Mod

# Activity Status:

Under Way **Project Title:** Ohio Creek Watershed Project **Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:** 

Responsible Organization: Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$1,050,000.00 |
| Total Budget                            | \$0.00                  | \$1,050,000.00 |
| Total Obligated                         | \$2,000,000.00          | \$2,000,000.00 |
| Total Funds Drawdown                    | \$238,343.00            | \$238,343.00   |
| Program Funds Drawdown                  | \$238,343.00            | \$238,343.00   |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$242,601.30            | \$242,601.30   |
| Norfolk                                 | \$242,601.30            | \$242,601.30   |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

#### **Activity Description:**

Depending on the further design, modeling and community preferences, some land may have to be acquired to accommodate flood protection components such as flood walls.

#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west. Depending on the further design, modeling and community preferences, some land may have to be acquired to accommodate flood protection components. The exact location is subject to further design and community preferences DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

October - Three permanent property easements were acquired to include 720 Filer Street, 716 Filer Street, and 708 Forbes Street.

November - Two permanent property easements were acquired in November to include 734 Filer Street, and 706 Forbes Street.

December - In December 9 properties were acquired from 2 owners. 712 Jacobs Street, and 8 Properties



throughout the Haynes Creek area of the project where the berms will be located, and a permanent easement along Kimball Terrace for the floodwall.

#### **Accomplishments Performance Measures**

|                            | This Report Period | Cumulative Actual Total / Expected |
|----------------------------|--------------------|------------------------------------|
|                            | Total              | Total                              |
| # of Linear feet of Public | 0                  | 0/1000                             |

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

Norfolk Redevelopment and Housing Authority

S.L. Nusbaum Reality Co.

Total Other Funding Sources

Amount \$15,000,000.00 \$20,000,000.00 \$0.00



02-NDR-D1

#### -

NDR-Ohio Creek Watershed Planning

| Activitiy Category:            |
|--------------------------------|
| Planning                       |
| Project Number:                |
| 02-NDR                         |
| Projected Start Date:          |
| 01/17/2017                     |
| <b>Benefit Type:</b><br>Area() |
| National Objective:            |
| NA                             |
|                                |

#### Activity Status:

Under Way **Project Title:** Ohio Creek Watershed Project **Projected End Date:** 09/30/2022 **Completed Activity Actual End Date:** 

Responsible Organization: Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date         |
|---|-------------------------|-----------------|
| Total Projected Budget from All Sources | N/A                     | \$17,292,876.32 |
| Total Budget                            | \$0.00                  | \$17,292,876.32 |
| Total Obligated                         | \$0.00                  | \$17,292,876.32 |
| Total Funds Drawdown                    | \$655,400.61            | \$15,999,482.81 |
| Program Funds Drawdown                  | \$655,400.61            | \$15,999,482.81 |
| Program Income Drawdown                 | \$0.00                  | \$0.00          |
| Program Income Received                 | \$0.00                  | \$0.00          |
| Total Funds Expended                    | \$516,542.17            | \$16,259,522.61 |
| Norfolk                                 | \$516,542.17            | \$16,259,522.61 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00          |
| Match Contributed                       | \$0.00                  | \$0.00          |

#### **Activity Description:**

Planning activities are intended to take the 10% design concepts and ideas initially proposed in the application and further the design process up to project readiness.

Planning activities are intended to result in identifying targeted strategies focused on how best to reduce flood risk and deliver on resilience goals in the Ohio Creek project area in the most effective and environmentally sound ways. This will be achieved by the City of Norfolk revisiting the project components with the community, city staff, design experts and other stakeholders to maximize value without reducing the scope or benefits presented in the application. Results will be identified through conducting planning workshops, environment review, design sessions and community meetings.

As articulated in Phase II of the NDRC application, which is part of and outlined in this Action Plan, Virginia's approach to creating coastal resilience has three goals: Build Water Management Solutions, Strengthened Vulnerable Neighborhoods and Improve Economic Vitality (see Phase II application, page 44). To achieve these goals, the City proposed a series of initiatives (see Phase II application, pages 50 -51) that will buttress communities against economic downturn and other acute shocks and chronic

stresses. These initiatives include poverty reduction programs, land use regulatory improvements,

business expansion and workforce development programs.

To ensure that that Virginia's approach is met and to support the goals outlined in the above paragraph Norfolk will allocate \$300,000 in Planning funds for the Ohio Creek Watershed project to develop a Community Revitalization Plan for the adjacent Newton Creek area located within the approved MID-URN area. The funds would be used for a Newton Creek Community Revitalization Plan to advance the economic revitalization goals that are described in the approved Action Plan.



#### **Location Description:**

The Ohio Creek watershed project area lies within the City of Norfolk and includes Census Tracts 46 and 47. The project area within these two census tracts contains residential neighborhood areas of Grandy Village and Chesterfield Heights. The area is approximately bounded by the Eastern Branch of the Elizabeth River to the south, Norfolk State University area to the north, Capital Concrete industrial site to the east and a shipyard along with South Brambleton area to the west.

Adjacent to the Ohio Creek Watershed project area and within the approved MID-URN application area Norfolk will be distributing efforts to implement economic vitality improvements that would directly benefit the Ohio Creek Watershed Project. DRGR will not allow us to update GIS Shape files or "Identify Census Geography" at this time. Please see the PDF map of the project service area below.

#### **Activity Progress Narrative:**

In October, conversations continued with MEB (the Construction Manager At Risk (CMAR) firm) and city staff to discuss potential cost savings design modifications with ARCADIS, the project engineer since the initial bids came in above the construction budget. City project staff have been working with departments in October to develop a funding path forward for the project to make up the difference needed to complete the proposed construction. City staff met with the Chesterfield Heights civic league president and other community members to provide them a status update.

In November, conversations continued with MEB (the Construction Manager At Risk (CMAR) firm) and city staff to prepare construction packages for contract documents and the guaranteed maximum price for implementation. City project staff have been working with Budget, Finance, and Public Works Departments in November to plan construction contract phasing, permitting, and site plan approval. City staff presented project updates and funding strategies for resilience projects at a Virginia GFOA workshop in Hampton, VA. City staff also met with DHCD staff in Richmond to discuss the construction packages, budget, and timeline for the project.

In December, conversations continued with MEB (the Construction Manager At Risk (CMAR) firm) and city staff to prepare construction packages for contract documents and the guaranteed maximum price for implementation. City project staff have been working with Budget, Finance, and Public Works Departments in November to plan construction contract phasing, permitting, and site plan approval. Activities needed for property purchases continued for easements and parcels needed for the flood protection and the new Kimball Terrace road. City staff presented project updates To the Chesterfield Heights Civic League, and met with Dr. Taylor at Chesterfield Academy to provide updates. The project team also met with NRHA staff to coordinate construction activities around Grandy Village December.

#### **Accomplishments Performance Measures**

|                           | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|---------------------------|--------------------|---|
|                           | Total              | Total                                     |
| # of community engagement | 0                  | 73/10                                     |
|                           |                    |   |

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / 03-NDR / Coastal Resilience Laboratory & Accelerator

| <b>Grantee Activity</b> | Number: |
|-------------------------|---------|
| Activity Title:         |         |

03-NDR-A1 NDR-RISE-Business Loan Fund



| Activitiy Category:                                | Activity Status:                                   |
|--|--|
| Economic Development Center (Virginia waiver only) | Under Way  |
| Project Number:                                    | Project Title:                                     |
| 03-NDR   | Coastal Resilience Laboratory & Accelerator Center |
| Projected Start Date:                              | Projected End Date:                                |
| 01/17/2017   | 09/30/2022   |
| Benefit Type:<br>Direct(Person)                    | Completed Activity Actual End Date:                |
| National Objective:                                | Responsible Organization:                          |
| Urgent Need  | Coastal Community Resilience, Inc.                 |
|  |  |
|  |  |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$600,000.00 |
| Total Budget                            | \$0.00                  | \$600,000.00 |
| Total Obligated                         | \$0.00                  | \$600,000.00 |
| Total Funds Drawdown                    | \$420.50                | \$215,888.57 |
| Program Funds Drawdown                  | \$420.50                | \$215,888.57 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$192.97                | \$204,241.71 |
| Coastal Community Resilience, Inc.      | \$192.97                | \$204,241.71 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

#### **Activity Description:**

This activity will support innovative resiliency efforts through a business loan program which is part of the Resilience Innovation Fund (RIF). The RIF leverages three activities (R&D Venture Support, Revolving Loan, Workforce Development) within a single program. The RIF provides support through training and capital to emerging businesses to develop, pilot and grow business around innovative, resilience-building technologies, products and services in the Hampton Roads region. Businesses developing innovative resilient technologies may require funding to expand and diversify. The mechanism for selecting businesses for the RIF awards is the Coastal Community Resilience Challenge. RISE conducts Coastal Community Resilience Challenges to identify resilience problems to be solved and to surface entrepreneurs with solutions that can be piloted in Hampton Roads and scaled into viable businesses. Businesses with interest in developing resiliency related goods and services will be evaluated by RISE staff and Resilience Innovation Fund Investment Committee to determine if a RISE investment is viable and further cultivate the product financing and development stages. This may include assisting private, for-profit businesses and non-profit organization. Assistance may include, Ioans, Ioan guarantees, and technical assistance; and providing economic development services in connection with otherwise eligible CDBG economic development activities as allowed through the Regulatory/Statutory Citations: Section 105(a)(2), Section 105(a)(4), Section 105(a)(14), Section 105(a)(15), Section 105(a)(17), Section 105(a)(19), 570.201(c), 570.201(o), 570.202, 570.203 (a), (b) and (c), 570.204.

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.



#### **Activity Progress Narrative:**

Efforts to support second upcoming competition.

#### **Accomplishments Performance Measures**

|                          | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|--------------------------|--------------------|---|
|                          | Total              | Total                                     |
| # of businesses assisted | 0                  | 0/3                                       |

# **Beneficiaries Performance Measures**

|              | This | This Report Period |       | Cumulative Actual Total / Expected |     |       |         |
|--------------|------|--------------------|-------|------------------------------------|-----|-------|---------|
|              | Low  | Mod                | Total | Low                                | Mod | Total | Low/Mod |
| # of Persons | 0    | 0                  | 0     | 0/0                                | 0/0 | 0/0   | 0       |

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



03-NDR-B1

NDR-RISE-Open Competitions

#### **Activitiy Category:**

Economic Development Center (Virginia waiver only)

#### **Project Number:**

03-NDR

**Projected Start Date:** 

07/01/2017

**Benefit Type:** Direct (Person)

#### National Objective: **Urgent Need**

#### **Activity Status:**

Under Way

**Project Title:** 

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

# **Responsible Organization:**

Coastal Community Resilience, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$320,000.00 |
| Total Budget                            | \$0.00                  | \$320,000.00 |
| Total Obligated                         | \$0.00                  | \$320,000.00 |
| Total Funds Drawdown                    | \$260.54                | \$218,773.45 |
| Program Funds Drawdown                  | \$260.54                | \$218,773.45 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$431.99                | \$218,689.47 |
| Coastal Community Resilience, Inc.      | \$431.99                | \$218,689.47 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

#### **Activity Description:**

Procurement challenges will solicit individuals, teams or companies to design, build and test prototypes of resiliency technologies with a view to demonstrating capability. RISE assists Hampton Roads localities with harnessing their resilience needs, procurement, and collective purchasing power to attract more businesses with innovative resilience solutions and expand opportunities for startups and small businesses. Leveraging procurement as an entry point for innovation and as an economic development vehicle, this activity solicits individuals, teams or companies to design, build and test prototypes of resilience technologies with a view to demonstrating capability. RISE works with localities to identify resilience needs, advises on innovative procurement methods that attract innovation and startups/small businesses, and coordinates access to the region's living testbed to innovators and businesses in need testing and demonstrating resilience-building solutions. RISE shepherds businesses through the testing, demonstration, and product evaluation. RISE brokers between regional assets and innovators, identifying test sites, facilitating access to data and key stakeholders, and regional cities' physical infrastructure. RISE monitors and assesses suitability of products and solutions for the Hampton Roads region's resilience needs and disseminates knowledge to regional stakeholders.

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

#### **Activity Progress Narrative:**



Efforts to support second upcoming competition.

#### **Accomplishments Performance Measures**

|                          | This Report Period | Cumulative Actual Total / Expected |
|--------------------------|--------------------|------------------------------------|
|                          | Total              | Total                              |
| # of businesses assisted | 0                  | 0/10                               |

#### **Beneficiaries Performance Measures**

|              | This | This Report Period |       | Cumulative Actual Total / Expected |     |       |         |
|--------------|------|--------------------|-------|------------------------------------|-----|-------|---------|
|              | Low  | Mod                | Total | Low                                | Mod | Total | Low/Mod |
| # of Persons | 0    | 0                  | 0     | 0/0                                | 0/0 | 0/0   | 0       |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



03-NDR-B2

NDR-RISE-R&D Venture/Support

#### **Activitiy Category:**

Economic Development Center (Virginia waiver only)

#### **Project Number:**

03-NDR

**Projected Start Date:** 

01/17/2017

**Benefit Type:** Direct (Person)

#### National Objective: **Urgent Need**

#### **Activity Status:**

Under Way

**Project Title:** 

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Coastal Community Resilience, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$3,040,000.00 |
| Total Budget                            | \$0.00                  | \$3,040,000.00 |
| Total Obligated                         | \$0.00                  | \$3,040,000.00 |
| Total Funds Drawdown                    | \$279,080.31            | \$769,628.09   |
| Program Funds Drawdown                  | \$279,080.31            | \$769,628.09   |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$292,858.73            | \$820,186.08   |
| Coastal Community Resilience, Inc.      | \$292,858.73            | \$820,186.08   |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |

#### **Activity Description:**

This activity will provide assistance to companies developing innovative resilient technologies. The activity is part of the Resilience Innovation Fund (RIF) which leverages three activities (R&D Venture Support, Revolving Loan, Workforce Development) within a single program. The RIF provides support through training and capital to emerging businesses to develop, pilot and grow business around innovative, resilience-building technologies, products and services in the Hampton Roads region. This assistance may also come in the form of financial, technical, or managerial/consulting services. Financial assistance may come in the form of seeking additional financial assistance, underwriting, or direct investment of infrastructure or equipment. This activity will assess companies and provide assistance which, in turn, will help companies grow, retain and create jobs. The mechanism for selecting businesses for the RIF awards is the Coastal Community Resilience Challenge. RISE conducts Coastal Community Resilience Challenges to identify resilience problems to be solved and to surface entrepreneurs with solutions that can be piloted in the Hampton Roads region and scaled into viable businesses. Businesses with interest in developing resiliency related goods and services will be evaluated by RISE staff and Resilience Innovation Fund Investment Committee to determine if a RISE investment is viable and further cultivate the product financing and development stages. \*\*\*There will be additional changes to this activity once the new approved activity type and associated performance measures are available for selection in DRGR per approvals from HUD HQ, field office in accordance with the waiver.\*\*\*

#### **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.



#### **Activity Progress Narrative:**

In October, continued to source, refine and vet topic areas and specific use cases/problem sets for the 2019 Challenge round. This work resulted in the development of content and procedures for six different Challenges including Flood Management, Urban Mobility, Protection of Buildings, Re-establishing of critical utilities, Reconnecting Neighborhoods and Data Analytics. Worked on recruitment of partners for the Challenges and successfully secured several partners including the Cities of Norfolk, Virginia Beach, Miami and Houston as well as Sentara Norfolk General Hospital, VIMS and Waze. These partners will help finalist and winning teams refine their solutions for a greater impact and scalability to other coastal areas after demonstration and pilots in Hampton Roads. RISE also finalized a plan and procedures for deployment of the Resilience Innovation Fund, Resilience Innovation Accelerator, and Resilience Innovation Hub & Testbed. These resources will be available to finalists and winners of the RISE Resilience Challenges. RISE also worked with Constructis, RIF awardee, on finalizing a statement of work, budget, and deliverables for the Phase 2 implementation portion of the award. RISE continued to provide technical assistance around regulatory, programmatic and business matters along with general project management such as review of invoices and deliverables and and reviewed invoices and deliverables.

In November, launched six Coastal Community Resilience Challenges. This included finalizing of topic areas and use cases and compilation of necessary datasets to aid applicants. RISE finalized all application forms, updated Challenge and Resilience Innovation Fund program manual with policies and procedures based on learning from 2018, finalized applicant guideline documents, finalized website content and launched a new website. The launch also included development of promotional materials and press release, market research to enhance the outreach list, development execution of outreach and digital campaign to advertise the Challenges. Continued an outreach to potential Challenge partners, including the Navy, Esri, and the City of Charleston. Continued to provide technical assistance around regulatory, programmatic and business development questions along with general project management such as review of invoices and deliverables for all six Challenge/RIF awardees.

In December continued recruitment for the six Coastal Community Resilience Challenges launched in November. Held two information sessions and prepared a plan for future information sessions until March 2020. As part of the recruitment effort, worked on the development and execution of digital media strategy. Continued extensive research of and targeted outreach to industry groups, networks and accelerators and other stakeholders to ensure wide dissemination of the Challenge opportunity. Continued to gather and answer questions from potential applicants. Continued to provide assistance to and oversight of (including review and processing of invoices and deliverables) six Challenge winners from 2019 (two of them are covered under Workforce Development Activity).

#### **Accomplishments Performance Measures**

|                          | This Report Period | Cumulative Actual Total / Expected |
|--------------------------|--------------------|------------------------------------|
|                          | Total              | Total                              |
| # of businesses assisted | 0                  | 0/10                               |

#### **Beneficiaries Performance Measures**

|              | This | This Report Period |       | Cumulative Actual Total / Expected |     |       |         |
|--------------|------|--------------------|-------|------------------------------------|-----|-------|---------|
|              | Low  | Mod                | Total | Low                                | Mod | Total | Low/Mod |
| # of Persons | 0    | 0                  | 0     | 0/0                                | 0/0 | 0/0   | 0       |

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### **No Other Match Funding Sources Found**

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



03-NDR-B3

NDR-RISE-Resilience Campus

#### Activitiy Category:

Economic Development Center (Virginia waiver only)

#### Project Number:

03-NDR

Projected Start Date:

07/01/2017

Benefit Type: Direct ( Person )

# National Objective:

Urgent Need

#### Activity Status:

Under Way

**Project Title:** 

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

# **Responsible Organization:**

Coastal Community Resilience, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$352,565.66 |
| Total Budget                            | \$0.00                  | \$352,565.66 |
| Total Obligated                         | \$0.00                  | \$352,565.66 |
| Total Funds Drawdown                    | \$19,700.52             | \$25,822.60  |
| Program Funds Drawdown                  | \$19,700.52             | \$25,822.60  |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$28,465.95             | \$38,365.05  |
| Coastal Community Resilience, Inc.      | \$28,465.95             | \$38,365.05  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

#### **Activity Description:**

In order for companies to build, test, prototype, and scale up their designs, RISE will establish and run a Resilience Campus. The Campus will provide space and labortory facilities for these companies to operate. It may include the acquisition, construction, reconstruction, or rehabilitation of a seperate building or it may result in the development of existing space or RISE may partner with a local university with appropriate laboratory facilities. Equipment and laboratory materials may be required to allow for product testing. This activity will be undertaken through the eligability allowed through the Special Economic Development activities as laid forth in Regulatory/Statutory Citations: Section 105(a)(2), Section 105(a)(4), Section 105(a)(17), Section 105(a)(19), 570.201(c), 570.201(o), 570.202, 570.203 (a), (b) and (c), 570.204.

Planning efforts for this activity will be minimal and consist of developing how the Resilience Campus will interface with other activities and will occur under activity 03-NDR-C1.

\*\*\* \$47,434.34 has been temporarily reduced from this activity and added to the Planning activity to allow expenses currently charged to "Corporate Engagement: 03-NDR-B4 to be reallocated to "Planning: 03-NDR-C1" activity. Once all expenses have been transferred and Corporate Engagement activity has been zeroed out and removed the budget will allow for \$47,434.34 to be reallocated back to the Resilience Campus activity.\*\*\*

# **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.



#### **Activity Progress Narrative:**

In October, RISE negotiated and executed a lease agreement for the workshop part of its distributed Resilience Campus/Hub. This warehouse-type of space provides RISE-funded small businesses with an appropriate testing, assembly and fabrication workshop space necessary for prototyping, testing, assembly and fabrication of the funded resilience-building technologies and products. RISE also worked on the development policies and procedures for the tenant businesses.

In November, RISE conducted a final walk through with the landlord for the warehouse/workshop portion of the Resilience Innovation Hub and finalized payments agreement and final move in date. RISE received keys from owner and worked through potential electrical updates. Finally, RISE worked with its awardees to ensure they had necessary insurance policies as agreed on in a sublease to be able to start using the space.

In December, RISE conducted final walk through of the warehouse space with General Contractor to discuss needed electrical modifications and timeline. RISE also coordinated interior lock replacement in the warehouse portion of the Resilience Campus with its tenants and landlord. RISE also reviewed liability policy needs and proposal provided by Nusbaum Insurance and proceeded with insurance plan implementation. InfraSGA and Constructis, RISE awardees of the 2018 Challenge/Resilience Innovation Hub began moving into the workshop portion of the Resilience Campus.

#### **Accomplishments Performance Measures**

|                        | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # of public facilities | 0                  | 0/2                                |

#### **Beneficiaries Performance Measures**

|              | This Report Period |     |       | <b>Cumulative Actual Total / Expected</b> |     |       |         |
|--------------|--------------------|-----|-------|---|-----|-------|---------|
|              | Low                | Mod | Total | Low                                       | Mod | Total | Low/Mod |
| # of Persons | 0                  | 0   | 0     | 0/0                                       | 0/0 | 0/0   | 0       |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



03-NDR-B4

NDR-RISE-Corporate Engagement

#### **Activitiy Category:**

Econ. development or recovery activity that creates/retains

#### **Project Number:**

03-NDR

**Projected Start Date:** 

07/01/2017

**Benefit Type:** Direct (Person)

# National Objective:

**Urgent Need** 

# **Activity Status:**

Under Way

**Project Title:** 

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

# **Responsible Organization:**

Coastal Community Resilience, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$47,434.34 |
| Total Budget                            | \$0.00                  | \$47,434.34 |
| Total Obligated                         | \$0.00                  | \$47,434.34 |
| Total Funds Drawdown                    | (\$47,434.34)           | \$0.00      |
| Program Funds Drawdown                  | (\$47,434.34)           | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Total Funds Expended                    | \$0.00                  | \$47,751.00 |
| Coastal Community Resilience, Inc.      | \$0.00                  | \$47,751.00 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00      |
| Match Contributed                       | \$0.00                  | \$0.00      |

# **Activity Description:**

We request removal of the "Corporate Engagement" activity and realocation of all draws/expenses charged to the "Corporate Engagement" activity because efforts associated with this activity are conducted under the existing "Planning" Activity 03-NDR-C1.

# **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

# **Activity Progress Narrative:**

This Activity is being removed.

|                 | This Report Period | Cumulative Actual Total / Expected |
|-----------------|--------------------|------------------------------------|
|                 | Total              | Total                              |
| # of Businesses | 0                  | 0/0                                |





|                             | Th   | nis Report Period | I     | Cumulative   | Actual Total / Ex | pected |          |        |
|-----------------------------|------|-------------------|-------|--------------|-------------------|--------|----------|--------|
|                             | Low  | Mod               | Total | Low          | Mod               | 1      | Total Lo | w/Mod% |
| # of Permanent Jobs Created | 0    | 0                 | 0     | 0/0          | 0/0               |        | 0/0      | 0      |
|                             |      |                   |       |              |                   |        |          |        |
|                             | This | Report Period     |       | Cumulative A | ctual Total / Exp | ected  |          |        |
|                             | Low  | Mod               | Total | Low          | Mod               | Total  | Low/Mod  |        |
| # of Persons                | 0    | 0                 | 0     | 0/0          | 0/0               | 0/0    | 0        |        |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



03-NDR-B5

NDR-RISE-Workforce Development

#### Activitiy Category:

Economic Development Center (Virginia waiver only)

#### **Project Number:**

03-NDR

**Projected Start Date:** 

07/01/2017

**Benefit Type:** Direct (Person)

#### National Objective: **Urgent Need**

#### **Activity Status:**

Under Way

**Project Title:** 

Coastal Resilience Laboratory & Accelerator Center **Projected End Date:** 

09/30/2022

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Coastal Community Resilience, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$562,565.66 |
| Total Budget                            | \$0.00                  | \$562,565.66 |
| Total Obligated                         | \$0.00                  | \$562,565.66 |
| Total Funds Drawdown                    | \$15,988.79             | \$117,674.46 |
| Program Funds Drawdown                  | \$15,988.79             | \$117,674.46 |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Total Funds Expended                    | \$18,941.06             | \$116,770.09 |
| Coastal Community Resilience, Inc.      | \$18,941.06             | \$116,770.09 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |

# **Activity Description:**

This activity provides technical assistance, business mentoring and grant assistance to small businesses and non-profit entities developing workforce in the resilient sector. As a result of RISE's efforts, there will be demand for local workforce. Jobs may range from low-skilled assembly positions, to higher skilled manufacturing and design positions. This activity will work with local organizations to ensure there is a pipeline of suitably trained local workers to fill these needs. High school and college students will be targeted to receive training for resilience-related jobs. Planning for this activity will develop coordination with existing local workforce develop efforts, developing needs for resilience workforce, and building the organization to implement the workforce development plan. The activity is part of the Resilience Innovation Fund (RIF) which leverages three activities (R&D Venture Support, Revolving Loan, Workforce Development) within a single program. The RIF provides support through training and capital to emerging businesses to develop, pilot and grow business around innovative, resilience-building technologies, products and services, including workforce development programs, in the Hampton Roads region. The mechanism for selecting businesses for the RIF awards is the Coastal Community Resilience Challenge. RISE conducts Coastal Community Resilience Challenges to identify resilience problems to be solved and to surface entrepreneurs with solutions that can be demonstrated and scaled into viable businesses in the Hampton Roads region. Businesses are evaluated by RISE staff and Resilience Innovation Fund Investment Committee to determine if a RISE investment is viable.

# **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.



#### **Activity Progress Narrative:**

In October, RISE worked with two workforce development RIF awardees (Landscape Resilience Partnership and Resilience Enterprise Solutions) on finalizing and execution of their Phase 2 statement work, budget, milestones, timelines and deliverables. Phase 2 represents the implementation phase of their projects. In Phase 1 the awardees participated in the Innovation Commercialization Assistance Program. RISE continued to provide technical assistance around regulatory issues, programmatic matters and business mentoring.

In November, RISE worked with two workforce development RIF awardees (Landscape Resilience Partnership and Resilience Enterprise Solutions) on programmatic and financial questions related to their projects. Resilience Enterprise Solutions (RES) began its project implementation by completing a recruitment plan and conducting outreach to recruit trainees for its home raising academy training. RES also launched development of lesson plan for several training segments. Landscape Resilience Partnership (LRP) began planning, scoping and research for its first Collaboratory project which provides university students with career development and applied learning opportunities around resilience problems surfaced by Hampton Roads localities. LRP also began to develop green infrastructure training materials for maintenance crews in Hampton Roads. In December, RISE reviewed deliverables and invoices as well as provided technical assistance to two workforce development RIF awardees (Landscape Resilience Partnership and Resilience Enterprise Solutions). Resilience Enterprise Solutions (RES) continued its project implementation, including outreach to recruit trainees for its home raising academy training. RES also continued to develop a lesson plan for several training segments and launch preparation of the of the training materials. Landscape Resilience Partnership (LRP) continued planning, scoping and research for Collaboratory projects which will provide university students with career development and applied learning opportunities around resilience problems surfaced by Hampton Roads localities. LRP also continued recruitment and development of green infrastructure training materials for maintenance crews in Hampton Roads scheduled for Jan 16, 2020. LRP also began planning and recruitment for a green infrastructure workforce development Level 1 upskilling training scheduled for Feb 25-26, 2020 in Norfolk.

# **Accomplishments Performance Measures**

|                          | This Report Period | Cumulative Actual Total / Expected |
|--------------------------|--------------------|------------------------------------|
|                          | Total              | Total                              |
| # of People Trained      | 0                  | 0/50                               |
| # of businesses assisted | 0                  | 0/2                                |

# **Beneficiaries Performance Measures**

|              | Thi | s Report Period |       | Cumulative | Actual Total / Ex | xpected |         |
|--------------|-----|-----------------|-------|------------|-------------------|---------|---------|
|              | Low | Mod             | Total | Low        | Mod               | Total   | Low/Mod |
| # of Persons | 0   | 0               | 0     | 0/0        | 0/0               | 0/0     | 0       |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### **No Other Match Funding Sources Found**

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





03-NDR-C1

NDR-RISE Planning

| Activitiy Category:     | Activity Status:                                   |
|-------------------------|--|
| Planning                | Under Way  |
| Project Number:         | Project Title:                                     |
| 03-NDR                  | Coastal Resilience Laboratory & Accelerator Center |
| Projected Start Date:   | Projected End Date:                                |
| 03/01/2017              | 09/30/2022   |
| Benefit Type:<br>Area() | Completed Activity Actual End Date:                |
| National Objective:     | Responsible Organization:                          |
| NA                      | Coastal Community Resilience, Inc.                 |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$77,434.34 |
| Total Budget                            | \$0.00                  | \$77,434.34 |
| Total Obligated                         | \$0.00                  | \$77,434.34 |
| Total Funds Drawdown                    | \$0.00                  | \$19,586.67 |
| Program Funds Drawdown                  | \$0.00                  | \$19,586.67 |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Total Funds Expended                    | \$0.00                  | \$16,205.32 |
| Coastal Community Resilience, Inc.      | \$0.00                  | \$16,205.32 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00      |
| Match Contributed                       | \$0.00                  | \$0.00      |

# **Activity Description:**

This activity is to support RISE's planning efforts to design the business loan program, accelerate global market activity by developing a regional "living laboratory" to test innovation, and to facilitate partnerships and collaboration in the resilience and coastal adaptation fields that lead to economic growth in the Hampton Roads Region.

Planning activities will be undertaken which support the implementation of the Business Loan Pool, Procurement Challenges, R & D Venture/Support, Resilience Campus, Corportate Engagement and Workforce Development activities.

Attached is a planning document which describes RISE's strategic initiatives in the Hampton Roads area which reinforce the need for a regional focus for climate change solutions in the Commonwealth's coastal areas.

On January 11, 2018, this Action Plan was revised to move \$764,473.00 from the planning activites to project implementation. The original budget amount for this planning activity was set at an amount that that allowed for the development of planning activities that would further identify the operations and structure of the R & D Venture and Support activity and Reveolving Loan Fund. The focus of the planning activities over the past few months has been refined and it has been determined that funds would be best used in project implementation. The planning budget has been reduced from a total of \$789,473 to \$25,000 through this revision number two.

\*\*\* On August 1, 2019 \$47,434.34 has been temporarily added from the Resilience Campus activity to allow expenses currently charged to "Corporate Engagement: 03-NDR-B4 to be reallocated to "Planning: 03-NDR-C1" activity. Once all expenses have been transferred and Corporate Engagement activity has been zeroed out and removed the budget will allow for \$47,434.34 to be reallocated back to the Resilience Campus activity.\*\*\*

# **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport



News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

#### **Activity Progress Narrative:**

No Activity

# **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / 04-LTC / Long-Term Committments

| Grantee Activity Number:   | 04-LTC-01                           |
|----------------------------|-------------------------------------|
| Activity Title:            | LTC-Code/Ordinance Revision         |
|                            |                                     |
| Activitiy Category:        | Activity Status:                    |
| NDR - Long Term Commitment | Completed                           |
| Project Number:            | Project Title:                      |
| 04-LTC                     | Long-Term Committments              |
| Projected Start Date:      | Projected End Date:                 |
| 01/01/2014                 | 01/23/2018                          |
| Benefit Type:<br>Area()    | Completed Activity Actual End Date: |
| National Objective:        | Responsible Organization:           |
| Low/Mod                    | Norfolk                             |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |



| Program Income Drawdown               | \$0.00 | \$0.00 |
|---------------------------------------|--------|--------|
| Program Income Received               | \$0.00 | \$0.00 |
| Total Funds Expended                  | \$0.00 | \$0.00 |
| Norfolk                               | \$0.00 | \$0.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed                     | \$0.00 | \$0.00 |

# **Activity Description:**

Revision of the City's Code/Ordinance.

# **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

# **Activity Progress Narrative:**

There were no new houses built at 3 feet above the base flood elevation in the 100 year floodplain in this reporting period.

# **Accomplishments Performance Measures**

|                    | This Report Period | Cumulative Actual Total / Expected |
|--------------------|--------------------|------------------------------------|
|                    | Total              | Total                              |
| # of Housing Units | 0                  | 1/96121                            |

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found

Total Other Funding Sources



04-LTC-02

#### Activitiy Category:

NDR - Long Term Commitment **Project Number:** 

04-LTC

Projected Start Date: 09/09/2014 Benefit Type:

Area ()

National Objective: Low/Mod

# **LTC-Zoning Ordinance Revision**

Activity Status: Completed Project Title: Long-Term Committments Projected End Date: 01/23/2018 Completed Activity Actual End Date: 01/23/2018 Responsible Organization: Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00  |
| Program Income Received                 | \$0.00                  | \$0.00  |
| Total Funds Expended                    | \$0.00                  | \$0.00  |
| Norfolk                                 | \$0.00                  | \$0.00  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00  |
| Match Contributed                       | \$0.00                  | \$0.00  |

# **Activity Description:**

The zoning ordinance revision begun in 2014. City staff expects City Council approval around October 2017.

# **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

# **Activity Progress Narrative:**

No projects were implemented during this reporting period. This metric was completed in January 2018. Norfolk City Council passed the new zoning ordinance that is inclusive of the resilience provisions on January 23, 2018.

|                    | This Report Period | Cumulative Actual Total / Expected |
|--------------------|--------------------|------------------------------------|
|                    | Total              | Total                              |
| # of Housing Units | 0                  | 96121/96121                        |



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



04-LTC-03

# LTC-Recurrent Flooding/Stormwater Fund

| Activitiy Category:        | Activity Status:                    |
|----------------------------|-------------------------------------|
| NDR - Long Term Commitment | Completed                           |
| Project Number:            | Project Title:                      |
| 04-LTC                     | Long-Term Committments              |
| Projected Start Date:      | Projected End Date:                 |
| 01/01/2014                 | 01/01/2014                          |
| Benefit Type:              | Completed Activity Actual End Date: |
| Area ()                    | 01/01/2014                          |
| National Objective:        | Responsible Organization:           |
| Low/Mod                    | Norfolk                             |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00  |
| Program Income Received                 | \$0.00                  | \$0.00  |
| Total Funds Expended                    | \$0.00                  | \$0.00  |
| Norfolk                                 | \$0.00                  | \$0.00  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00  |
| Match Contributed                       | \$0.00                  | \$0.00  |

# **Activity Description:**

The recurrent flooding/stormawater fund was established on 1/1/2014. Fee collection is ongoing and funds are used to address the City-wide stormwater and flooding issues. Fee collection is ongoing.

# **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

# **Activity Progress Narrative:**

The recurrent flooding/stormwater fund was established on 1/1/2014. Fee collection is ongoing. No projects were implemented during this reporting period.

|                    | This Report Period | Cumulative Actual Total / Expected |
|--------------------|--------------------|------------------------------------|
|                    | Total              | Total                              |
| # of Housing Units | 0                  | 0/96121                            |



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



04-LTC-04

# LTC-Resilience Strategy

| Activitiy Category:        | Activity Status:                    |
|----------------------------|-------------------------------------|
| NDR - Long Term Commitment | Completed                           |
| Project Number:            | Project Title:                      |
| 04-LTC                     | Long-Term Committments              |
| Projected Start Date:      | Projected End Date:                 |
| 10/28/2015                 | 10/28/2015                          |
| Benefit Type:              | Completed Activity Actual End Date: |
| Area()                     | 10/28/2015                          |
| National Objective:        | Responsible Organization:           |
| Low/Mod                    | Norfolk                             |
|                            |                                     |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00  |
| Program Income Received                 | \$0.00                  | \$0.00  |
| Total Funds Expended                    | \$0.00                  | \$0.00  |
| Norfolk                                 | \$0.00                  | \$0.00  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00  |
| Match Contributed                       | \$0.00                  | \$0.00  |

# **Activity Description:**

The City of Norfolk's Resiliency Strategy was released on October, 28, 2015. The implementation of the stratey is on going.

# **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

# **Activity Progress Narrative:**

This metric was completed. The City of Norfolk's Resiliency Strategy was released on October 28, 2015.

|                    | This Report Period | Cumulative Actual Total / Expected |
|--------------------|--------------------|------------------------------------|
|                    | Total              | Total                              |
| # of Housing Units | 0                  | 192242/96121                       |



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



04-LTC-05

#### Activitiy Category:

NDR - Long Term Commitment Project Number:

04-LTC Projected Start Date: 05/01/2014

Benefit Type: Area ( )

National Objective: Low/Mod

# LTC-NFIP Community Rating System

Activity Status: Completed Project Title: Long-Term Committments Projected End Date: 08/01/2017 Completed Activity Actual End Date: 01/23/2018 Responsible Organization: Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00  |
| Program Income Received                 | \$0.00                  | \$0.00  |
| Total Funds Expended                    | \$0.00                  | \$0.00  |
| Norfolk                                 | \$0.00                  | \$0.00  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00  |
| Match Contributed                       | \$0.00                  | \$0.00  |

# **Activity Description:**

The City has been re-evaluted on their National Flood Insurance Program Community Rating System (CRS). The new score will be released on May 1, 2017.

# **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

# **Activity Progress Narrative:**

This metric has already been completed when Norfolk moved from a Community Rating System's Class 8 to a Class 7 earlier in 2018.

|                    | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|--------------------|--------------------|---|
|                    | Total              | Total                                     |
| # of Housing Units | 0                  | 192242/96121                              |



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

# Project # / 05-SL / Supporting Leverage

| Grantee Activity Number: | 05-SL-01                                |
|--------------------------|---|
| Activity Title:          | SL-Commonwealth of Virginia Initiatives |

| Activitiy Category:       | Activity Status:                    |
|---------------------------|-------------------------------------|
| NDR - Supporting Leverage | Under Way                           |
| Project Number:           | Project Title:                      |
| 05-SL                     | Supporting Leverage                 |
| Projected Start Date:     | Projected End Date:                 |
| 01/17/2017                | 09/30/2022                          |
| Benefit Type:<br>Area()   | Completed Activity Actual End Date: |
| National Objective:       | Responsible Organization:           |
| Low/Mod                   | Commonwealth of Virginia            |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00  |
| Program Income Received                 | \$0.00                  | \$0.00  |
| Total Funds Expended                    | \$0.00                  | \$0.00  |
| Commonwealth of Virginia                | \$0.00                  | \$0.00  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00  |
| Match Contributed                       | \$0.00                  | \$0.00  |



# **Activity Description:**

Various capital improvement projects have either been completed or are underway which improve the environmental intergity of the region through enhanced drainage, providing more resilient infrastructure, and improving social and eceomonic resiliency in flood-prone and environmentally sensitive areas. These were initatives under taken by other State Agenies.

#### **Location Description:**

The project location for Commonwealth of Virginia supporting leverage includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

#### **Activity Progress Narrative:**

**Accomplishments Performance Measures** 

**No Accomplishments Performance Measures** 

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Match Sources Commonwealth of Virginia Subtotal Match Sources

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount \$70,493,642.00



05-SL-02

**SL-City of Norfolk** 

#### Activitiy Category:

NDR - Supporting Leverage **Project Number:** 

05-SL

Projected Start Date: 01/17/2017

Benefit Type: Area ( )

National Objective:

Activity Status: Under Way Project Title: Supporting Leverage Projected End Date: 09/30/2022 Completed Activity Actual End Date: 01/01/2018

Responsible Organization: Norfolk

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00  |
| Program Income Received                 | \$0.00                  | \$0.00  |
| Total Funds Expended                    | \$0.00                  | \$0.00  |
| Norfolk                                 | \$0.00                  | \$0.00  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00  |
| Match Contributed                       | \$0.00                  | \$0.00  |

# Activity Description:

The City of Norfolk commitment of \$125,000.00 in funding to support activities directly related to undertaking the CDBG-NDR proposal. The Funds were used during December 2014 to support an Urban Land Institute REsilience Technical Panel, the result of which will be used in the development of projects during Phase 2 of the NDRC grant process. See attachment for letters of support in leverage that were accepted by HUD.

# **Location Description:**

The project Location for supportin environment leverage includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York and the Town of Smithfield.

# Activity Progress Narrative:

Completed in January 2018

# Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

**Activity Locations** 

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Match Sources Old Dominion University Subtotal Match Sources

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources **Amount** \$125,000.00



05-SL-03

**SL-Concursive Corporation** 

#### Activitiy Category:

NDR - Supporting Leverage Project Number: 05-SL Projected Start Date: 01/03/2015 Benefit Type: ( ) National Objective: Low/Mod

# Activity Status: Completed Project Title: Supporting Leverage Projected End Date: 12/31/2015 Completed Activity Actual End Date: 11/01/2017 Responsible Organization: Commonwealth of Virginia

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00  |
| Program Income Received                 | \$0.00                  | \$0.00  |
| Total Funds Expended                    | \$0.00                  | \$0.00  |
| Commonwealth of Virginia                | \$0.00                  | \$0.00  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00  |
| Match Contributed                       | \$0.00                  | \$0.00  |

# **Activity Description:**

The Concursive Corporation committed to matching \$25,000 in funds by The Up Center for Implementation for a pilot project supporting the CDBG-NDR gramt proposal in the City of Norfolk target area. The pilot project was located in one of the Most Impacted and Distressed neighborhoods with Unmet Recovery Needs and test the ability of volunteers at a hyper-local levelconnected through technology and trained by neighborhood associations and civic leagues to better support vulnerable citizens.

# **Location Description:**

Various neighborhoods in Norfolk that currently experience flooding or are prone to future flooding.

# **Activity Progress Narrative:**

Completed in November 2017

# **Accomplishments Performance Measures**





No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Match Sources Concursive Corporation Subtotal Match Sources

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources

# Project # / 06-OV / Outcome Values

# Grantee Activity Number:06-OV-OCW-01Activity Title:OV-OCW NDR - Economic OV

| Activitiy Category:   | Activity Status:                    |
|-----------------------|-------------------------------------|
| NDR - Economic Value  | Under Way                           |
| Project Number:       | Project Title:                      |
| 06-OV                 | Outcome Values                      |
| Projected Start Date: | Projected End Date:                 |
| 01/17/2017            | 09/30/2022                          |
| Benefit Type:         | Completed Activity Actual End Date: |
| ()                    |                                     |
| National Objective:   | Responsible Organization:           |
| Low/Mod               | Norfolk                             |

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00  |
| Program Income Received                 | \$0.00                  | \$0.00  |
| Total Funds Expended                    | \$0.00                  | \$0.00  |
| Norfolk                                 | \$0.00                  | \$0.00  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00  |





#### Match Contributed

\$0.00

# **Activity Description:**

Outcome Value tied to the NDR Project # 02-NDR titled "Ohio Creek Watershed."

These Outcome Values are in the Economic category reporting on the, "% increase in median property value of homes in project area."

The Baseline is \$128,000.00

Norfolks current goal is to maintain the median property value at the current levels and prevent it from declining. The median property value of homes in the project area has decreased by approximately 2-3% since 2013. The ultimate long-term goal is to increase the median property value but that is unlikely to happen until after the completion of the project.

#### **Location Description:**

The location consists of the entire area within the full legal boundaries of the City of Norfolk.

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

|                               | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|--------------------|------------------------------------|
|                               | Total              | Total                              |
| % increase in median property | 0                  | 0/1                                |

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





# 06-OV-RISE-01 OV-RISE NDR - Economic OV

#### Activitiy Category:

NDR - Economic Value Project Number: 06-OV Projected Start Date: 01/17/2017 Benefit Type: ( ) National Objective: NA

# Activity Status: Under Way Project Title: Outcome Values Projected End Date: 09/30/2022 Completed Activity Actual End Date:

#### **Responsible Organization:**

Coastal Community Resilience, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2019 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A                     | \$0.00  |
| Total Budget                            | \$0.00                  | \$0.00  |
| Total Obligated                         | \$0.00                  | \$0.00  |
| Total Funds Drawdown                    | \$0.00                  | \$0.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00  |
| Program Income Received                 | \$0.00                  | \$0.00  |
| Total Funds Expended                    | \$0.00                  | \$0.00  |
| Coastal Community Resilience, Inc.      | \$0.00                  | \$0.00  |
| Most Impacted and Distressed Expended   | \$0.00                  | \$0.00  |
| Match Contributed                       | \$0.00                  | \$0.00  |

# **Activity Description:**

Outcome Value tied to the NDR Project # 03-NDR titled "Coastal resiliency Laboratory & Accelerator Center." These Outcome Values are in the Economic category reporting on the, "# of businesses formed as a result of the Coastal Resilience Incubator and Laboratory, # of businesses participating in the Coastal Resilience Incubator and Laboratory, # of projects brokered by the Coastal Resilience Incubator and Laboratory, and # of resiliency products and technologies with commercial applications developed."

# **Location Description:**

The project location has a regional focus which includes the Cities of Chesapeake, Franklin, Hampton, Newport News, Norfolk, Poquoson, Portsmouth, Suffolk, Virginia Beach, and Williamsburg, the Town of Smithfield and the Counties of Gloucester, Isle of Wight, James City, Southampton, Surry, and York.

# **Activity Progress Narrative:**

No Activity

# **Accomplishments Performance Measures**

This Report Period Total Cumulative Actual Total / Expected Total





| # of businesses formed as a      | 0 | 0/15 |
|----------------------------------|---|------|
| # of businesses participating in | 0 | 0/10 |
| # of projects brokered by the    | 0 | 0/20 |
| # of resiliency products and     | 0 | 0/15 |

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources

